

Work Completion Report

1. Name of the work : Installation of earthing system for Pump motor set, VFD panel board, LTCT meter panel, SCADA panel at 15(fifteen)nos. different sub stations under MODS Zone-10,DWASA.
2. Name of the Contractor : M/S. Vola Enterprise.
3. Estimated Amount : 14,97,841.175/-
4. Tender Amount : 14,22,949.116/-
5. Work order no & Date : 46.05.0000.424.37.112.2023.33.37.37,
Date-13/09/2023
6. Working Period : 60 Days
7. Actual Starting Date : 17/09/2023.
8. Date of Completion : 13/11/2023.
9. Completion Period : Within The Work Order.
10. Description of executed works : Earthing the electrical installation with 40 mm. (1.5") dia G.I. pipe (Earth electrode) having 6.35 mm. dia hole across the pipe at 305 mm. interval securely bonded with 2 nos. of No2 SWG HDBC earth leads with its protection by 20 mm. (3/4") dia G.I. pipe up-to plinth level run at a depth of 609.6 mm. (2 ft.) below G.L. up-to main board to be earthed including necessary connecting copper sockets, bolts, nuts, etc. complete for maintaining earth resistance within 1 ohm. The required extra material earthing cable, cable socket, royal bolt, PIB tape, Plastic tape, cable, etc will be supplied from the divisional store. All works should be done as per direction of the Engineer- in- charge.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under 46.05.0000.424.37.112.2023.33.37.37, Date-17/09/2023 Contact Agreement. Work completion report may be accepted.


(Md. Shahadat Hossain)
Sub-Assistant Engineer
F M Division-2
Dhaka WASA


(Riad Ahmed)
Assistant Engineer
F M Division-2
Dhaka WASA


(SK. Arif Rahman Jetu)
Executive Engineer
F M Division-2
Dhaka WASA