


Work Completion Report

Name of the Office/Division : Pagla sewage treatment plant Division, Dhaka WASA
Name of the Work : Supply of sluice gate with other accessories and related works for outfall pumping station inlet chamber connecting chamber under PSTP.
Estimated Amount : Tk. 24,63,030.000
Tendering Method : OTM(e-GP)
Contract No. & Date : 46.113.433.00.00.161.25-53, Date: 20/11/2025
Work Order No. & Date : 46.113.433.00.00.161.25-135, Date: 20/11/2025
Contract Amount : Tk. 15,80,000.000
Name of the Contractor : M/S. Al-Rashed Enterprise
Working Period : 90(Ninety) Days
Actual date of Starting : 20-11-2025
Date of Completion : 25-12-2025
Completion Period : Within schedule time.

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


Md. Saiful Islam
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


Syed shihabur Rahman
Executive Engineer
PSTP Division, Dhaka WASA