



Work Completion Report

Name of the Office/Division : Pagla sewage treatment plant Division, Dhaka WASA
Name of the Work : Construction of boundary wall with MS barbed wire fencing from PSTP entry gate to rail gate.(Lot-3).
Estimated Amount : Tk. 9,97,615.436
Tendering Method : Limited Tendering Method (LTM)
Contract No. & Date : 46.113.433.00.00.2025-26.81-10, Date: 03/11/2025
Work Order No. & Date : 46.113.433.00.00.2025-26.81-77, Date: 03/11/2025
Contract Amount : Tk. 9,87,639.28
Name of the Contractor : Imran Ahmed Traders
Working Period : 60(Sixty) Days
Actual date of Starting : 03-11-2025
Date of Completion : 29-12-2025
Completion Period : Within schedule time.

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


28.01.26
Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


28.01.26
Md. Saiful islam
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


28.01.26
Syed shihabur Rahman
Executive Engineer
PSTP Division, Dhaka WASA