


Office of the Executive Engineer
MODS Zone-10, Dhaka WASA

Inspection & Work Completion Report


1. Name of the work : Construction of Temporary Tinshed at Shadinota Cattor
New DTW Under MODS Zone-10, Dhaka WASA.
2. Name of the Contractor : M/S Reality Business
3. Estimated Amount : Tk 71,226.821/-
4. Contract Value : Tk 71,226.821/-
5. Bill Amount : Tk 71,226.821/-(Seventy One Thousand Two Hundred
Twenty Six Point Eight Two One) Tk. Only.
6. Work order no & Date : 46.113.415.00.00.19.2026-09; Date: 06/08/2026
7. Working Period (As per : 3 Days
Work Order)
8. Actual Starting Date : 06/08/2026
9. Date of Completion : 08/08/2026
10. Completion Period : Within the Work Order
11. Description of executed : As per BoQ (Bill of Quantities)
works

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


Sub-Assistant Engineer
MODS Zone-10, Dhaka WASA


Assistant Engineer
MODS Zone-10, Dhaka WASA


Executive Engineer
MODS Zone-10, Dhaka WASA


Superintending Engineer
MODS Circle-2, Dhaka WASA