


Work Completion Report

1. Name of the work : Rising of Electric Transformer C.C pad with necessary construction works at different pump station under MODS Zone-4 & 10, DWASA.
2. Name of the Contractor : M/S. Shagor Traders.
3. Estimated Amount : 4,97,863.983/-
4. Tender Amount : 4,72,970.784/-
5. Work order no & Date : 46.05.0000.424.37.093.2023.22.27.27,
Date- 11/09/2023
6. Working Period : 60 Days
7. Actual Starting Date : 11/09/2023
8. Date of Completion : 24/09/2023.
9. Completion Period : Within The Work Order.
10. Description of executed works : Rising of Electric Transformer C.C Pad, Removal of sub-station fencing net and Installation after completion of Transformer base rising. Cutting, Removing of all types of trees & others from inside the sub station fencing by expert & skill technician, Construction the temporary CC Pad for shifting the transformer, Disconnection of H.T cable and withdrawn from the ground & Reconnection after prepared the Transformer base, Disconnection & Reconnection of Existing earthing system, Shifting of the Transformer to the temporary C C Pad and replacing to the permanent C C Pad, Re-construction of existing Permanent CC Pad, Installation, testing and commissioning of 11 KV/.415 KV Transformer on prepared platform C.C. foundation.


This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under 46.05.0000.424.37.093.2023.22.27.27,
Date- 11/09/2023 Contact Agreement. Work completion report may be accepted.



(Md. Shahadat Hossain)
Sub-Assistant Engineer
F M Division-2
Dhaka WASA



(Abdullah As Sayeed)
Assistant Engineer
F M Division-2
Dhaka WASA



(Sujon Chandra Barman)
Executive Engineer
F M Division-2
Dhaka WASA