



Work Completion Report

Name of the Office/Division	: Store Division, Dhaka WASA
Name of the Work	: Site development behind of Pagla Tinshed Staff Quarters Compound under Store Division, Dhaka WASA (Lot-2)
Estimated Amount	: Tk. 47,120.00
Contract Amount	: Tk. 47,120.00
Tendering Method	: Direct Procurement Method (DPM)
Contract No. & Date	: 46.113.443.00.00.997.2026-124, Date: 11/03/2026
Work Order No. & Date	: 46.113.443.00.00.997.2026-802, Date: 12/03/2026
Name of the Contractor	: M/s. S M Construction Company
Date of Completion	: 16/03/2026
Working Period	: 03 (Three) days
Actual date of Starting	: 14/03/2026
Completion Period	: 03 (Three) days


Description of executed works: As per contract agreement the works has been executed. The work has been completed as per specification.


11/05/26

Md. Raihan Ali
Sub-Assistant Engineer
Store Division
Dhaka WASA


11/05/26

Paul Sarker
Assistant Engineer
Store Division
Dhaka WASA


11.05.26

Md. Abdul Hannan
Executive Engineer
Store Division
Dhaka WASA


11/05/26

Md. Humayun Kabir
Superintending Engineer
S.M.W.C. Circle
Dhaka WASA