

Work Completion Report

Name of the Work : Construction of RCC Road at North-East side of PSTP office compound (Ch-0+000km - Ch-0+133km).

Name of the Contractor : M/S. Anisuzzaman

Estimated Amount : Tk. 24,84,332.650

Contract Amount : Tk. 23,60,116.014

Contract No. & Date : DWASA/PSTP/contract-2022-23/66, Date- 11/07/2023.

Working Period : 90 (Ninety) days.

Actual date of Starting : 11/07/2023

Date of Completion : 08/10/2023


Completion Period : 60 (Sixty) days.

Description of executed works: As per contract agreement the works has been executed.

The work has been completed as per specification.


(Md. Abdus Salam)
Sub-Assistant Engineer
PSTP Division, DWASA


(Md. Hasibul Hasan)
Assistant Engineer
PSTP Division, DWASA


(Md. Rahat Shikder)
Executive Engineer
PSTP Division, DWASA