


Work Completion Report

Name of the Work : Construction of Boundary wall with walkway east side of DND Canal at Sarulia (Group No.7).
Name of the Contractor : M/S. Yeatim & Co.
Estimated Amount : Tk.49,85,592.959
Tender Amount : Tk.47,36,267.895
Work order No.& Date : 46.113.430.00.00.07.248.2023-24.185, Date: 21/05/2024
Working Period : 120 (One hundred twenty) days
Actual of Starting : 21/05/2024
Date of Completion : **07/09/2024**
Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.



Md. Sirazul Islam
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA



Mohammad Zasim Uddin
Assistant Engineer
SWTP(OP.), Dhaka WASA



Md. Abid Hossain
Executive Engineer
SWTP(OP.), Dhaka WASA