



Work Completion Report

- | | | |
|----|-------------------------------|--|
| 1 | Name of the Work | : Supply of Fiberglass Reinforced Plastics(FRP) Vessel and others for purification system of BWPP(Lot-1) |
| 2 | Name of the Contractor | : M/S Aqua Pure Engineering |
| 3 | Estimated Amount | : 49600.00 |
| 4 | Tender Amount | : 49600.00 |
| 5 | Work Order no & date | : 46.05.0000.000.10.006.23.113, Date: 16.10.2023 |
| 6 | Working Period | : 30 (Thirty) Days |
| 7 | Actual Date Starting | : 16.10.2023 |
| 8 | Date of Completion | : 15.11.2023 |
| 9 | Completion Period | : As per Work Order. |
| 10 | Description of executed works | : Supply of Fiberglass Reinforced Plastics(FRP) Vessel and others for purification system of BWPP(Lot-1) |

This Work is completed as per specification and direction of Engineer in charge within schedule time as per contract agreement (46.05.0000.000.10.006.23.107, Date : 12/10/2023). This work completion report may be accepted.


(Md. Zahir Uddin Babar)
Chemist
BWPP, DWASA


15/11/23
(Shaheda Islam)
Microbiologist
BWPP, DWASA

Accepted


(Md. Azimuzzaman)
Plant Manager
BWPP, DWASA
Dhaka WASA