



Work Completion Report

Name of the Office/Division : Pagla sewage treatment plant Division, Dhaka WASA
Name of the Work : Supply of solar panel street light with related works from mohammadbagh water pump to outfall pumping station(Lot-2).
Estimated Amount : Tk. 19,95,776.000
Tendering Method : Open Tendering Method (OTM)
Contract No. & Date : 46.113.433.00.00.2025-26.66-102, Date: 10/12/2025
Work Order No. & Date : 46.113.433.00.00.2025-26.66-189, Date: 21/12/2025
Contract Amount : Tk. 13,93,985.935
Name of the Contractor : THIRD EYE INTERNATIONAL
Working Period : 60(Sixty) Days
Actual date of Starting : 21-12-2025
Date of Completion : 28-01-2026
Completion Period : Within schedule time.

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


28.01.26
Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


28.01.26
Md. Hasibul Hasan
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


28.01.26
Syed shihabur Rahman
Executive Engineer
PSTP Division, Dhaka WASA