

Work Completion Report

Name of the Work : Construction of Boundary wall with walkway east side of DND Canal at Sarulia (Group No.6).

Name of the Contractor : **M/S. Khandaker Traders**

Estimated Amount : Tk.49,85,592.959

Tender Amount : Tk.47,36,266.869

Work order No.& Date : 46.113.430.00.00.07.247.2023-24.183, Date: 21/05/2024

Working Period : 120 (One hundred twenty) days


Actual of Starting : 21/05/2024

Date of Completion : **09/09/2024**


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


28.10.24
Md. Sirazul Islam
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA


28/10/24
Mohammad Zasim Uddin
Assistant Engineer
SWTP(OP.), Dhaka WASA


28/10/24
Md. Abid Hossain
Executive Engineer
SWTP(OP.), Dhaka WASA