

## Work Completion Report

Name of the Work : Construction of Boundary wall with walkway east side of DND Canal at Sarulia (Group No.5).

Name of the Contractor : **R.A Builders**

Estimated Amount : Tk.49,85,592.959

Tender Amount : Tk.47,36,267.859

Work order No.& Date : 46.113.430.00.00.07.246.2023-24.184, Date: 21/05/2024

Working Period : 120 (One hundred twenty) days


Actual of Starting : 21/05/2024

Date of Completion : **10/09/2024**


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.

  
28.10.24  
**Md. Sirazul Islam**  
Sub-Assistant Engineer  
SWTP(OP.), Dhaka WASA

  
28/10/24  
**Mohammad Zasim Uddin**  
Assistant Engineer  
SWTP(OP.), Dhaka WASA

  
28/10.2024  
**Md. Abid Hossain**  
Executive Engineer  
SWTP(OP.), Dhaka WASA