

Pack. No.	Description of Works, Goods and Services	Unit	Quantity	Proc. Meth.	Approving Authority	Estimated Cost in Lac	Time Code	Invitation of tender	Tender Opening & Evaluation	Contract Sign	Contract Completion Date
	Supply of different types logistic support equipments and other necessary goods for PSTP. (F#011.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	2-Aug-23 14	16-Aug-23 14	13-Sep-23 28	12-Nov-23 60
	Procurement of Rota Plus (Rotenone) for fish killing with related service at PSTP. (F#043.23)	Lot	1	OTM (e-GP)	CE	20.10	Planned Dates Planned Days Actual Dates	 3-May-23	 3-May-23	13-May-23 10	12-Jun-23 30
	Reconstruction of boundary wall, pump house and others at Azimpur, Nobabganj sewer pump compound, Dhaka WASA. (F#058.22, WO# 058.22-26)	Lot	1	LTM (e-GP)	CE	18.60	Planned Dates Planned Days Actual Dates	 31-Oct-22	 17-Nov-22	 22-Dec-22	Work continuous
	Re-construction of HBB road from PSTP office to gate-2 of Store Division. (F#032.20)	Lot	1	OTM (e-GP)	MD	4.50	Planned Dates Planned Days Actual Dates	 11-Apr-21	 26-Apr-21	7-Jun-22 13-Sep-23	Work continuous 12-Nov-23
	Construction of demarcation pillars from Baro bigha inspection pit to Munshikhola discharge point with necessary supply under PSTP. (F#126.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	2-Aug-23 25-May-23	16-Aug-23 12-Jun-23	13-Sep-23 28	12-Nov-23 60
	Reconstruction of visitors' waiting room and kitchen with related works at PSTP office compound. (F# 101.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	 2-Aug-23	 16-Aug-23	 13-Sep-23	 12-Nov-23
	Supply of air conditioner, luxury silk paint, marble, mechanical lawn mower and miscellaneous items with related works. (F#012.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	 2-Aug-23	 16-Aug-23	 13-Sep-23	 12-Nov-23
	Construction of RCC Road at North-East side of PSTP office compound.(Ch. 0+000 km. - Ch. 0+133 km. (F#004.23)	Lot	1	LTM (e-GP)	CE	24.00	Planned Dates Planned Days Actual Dates	 23-Mar-23	 17-Apr-23	 13-Sep-23	 12-Nov-23
	Supply of barbed wire fencing with related service at Narinda CPS. (F# 111.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	2-Aug-23 2-Aug-23	16-Aug-23 14	13-Sep-23 28	12-Nov-23 60
	Procurement of Automated Fire Alarm System for Pagla Sewage Treatment Plant Division with related service. (F# 108.23).	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates Planned Days Actual Dates	2-Aug-23 2-Aug-23	16-Aug-23 14	13-Sep-23 28	12-Nov-23 60