

7	Construction of office rooms for officers' of DITRA project, Dhaka WASA.	Nr	1	LTM(e-GP)	DMD	Rev.	35.00	33.25	Planned Dates	9/24/2024	10/8/2024	10/15/2024	10/22/2024	10/29/2024	11/19/2024	1/3/2025	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
8	Construction of warehouse tin shade with ancillary works at South-East side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	8/31/2024	9/14/2024	9/21/2024	9/28/2024	10/5/2024	10/26/2024	12/10/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
9	Reconstruction and Renovation of Procurement Division-1 office of Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
10	Reconstruction of pump house with ancillary works at Dhanmondi Eidgah Math DTW compound under MODS Zone-3, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	20.00	19.00	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	
11	Construction of warehouse tin shade with ancillary works at South-West side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/7/2024	9/21/2024	9/28/2024	10/5/2024	10/12/2024	11/2/2024	12/17/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
12	Lime terracing work at FM Division-2 office compound mirpur, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/19/2024	10/3/2024	10/10/2024	10/17/2024	10/24/2024	11/14/2024	12/29/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
13	Reconstruction and Renovation work of 1st floor with ancillary works at FM Division-2 office, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/19/2024	10/3/2024	10/10/2024	10/17/2024	10/24/2024	11/14/2024	12/29/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
14	Reconstruction of pump house with ancillary works at Monipurpara DTW compound under MODS Zone-3, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	15.00	14.25	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
15	Construction of warehouse tin shade with ancillary works at South side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/14/2024	9/28/2024	10/5/2024	10/12/2024	10/19/2024	11/9/2024	12/24/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
16	Reconstruction & Renovation work at MODS Zone-8 office compound, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
17	Construction of warehouse tin shade with ancillary works at West side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/8/2024	9/22/2024	9/29/2024	10/6/2024	10/13/2024	11/3/2024	12/18/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	12/5/2024	12/19/24	12/26/24	01/02/25	01/09/25	01/30/25	03/16/25	
18	Reconstruction of surface drain, sewer line & RCC works with ancillary works at SOC Division Compound, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
19	Construction of RCC road at North-East side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/26/2024	10/10/2024	10/17/2024	10/24/2024	10/31/2024	11/21/2024	1/5/2025	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	
20	Construction of warehouse tin shade with ancillary works at East side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	DMD	Rev.	50.00	47.50	Planned Dates	9/8/2024	9/22/2024	9/29/2024	10/6/2024	10/13/2024	11/3/2024	12/18/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	
21	Reconstruction of East Dhalpur DTW compound and North Mugda DTW compound with ancillary works under MODS zone-1, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
22	Construction of RCC road at North-West side of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	DMD	Rev.	50.00	47.50	Planned Dates	9/2/2024	9/16/2024	9/23/2024	9/30/2024	10/7/2024	10/28/2024	12/12/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	
23	Reconstruction of Merajagar-2 DTW compound and Bornomala School DTW compound with ancillary works under MODS zone-7, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	23.00	21.85	Planned Dates	9/9/2024	9/23/2024	9/30/2024	10/7/2024	10/14/2024	11/4/2024	12/19/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	
24	Reconstruction & Renovation Works of GIS Division with ancillary works, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	21.00	19.95	Planned Dates	9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates								
25	Construction of RCC road adjacent to storage shed-1 of store division, Dhaka WASA.	Nr	1	LTM(e-GP)	CE	Rev.	25.00	23.75	Planned Dates	9/8/2024	9/22/2024	9/29/2024	10/6/2024	10/13/2024	11/3/2024	12/18/2024	
									Planned Days	0	14	7	7	7	21	45	101
									Actual Dates	11/13/2024	11/27/24	12/04/24	12/11/24	12/18/24	01/08/25	02/22/25	

Md. Delwar Hossain
Assistant Engineer
Civil Construction Division
Dhaka WASA

এস.এম. তৌফিকুর রহমান
নির্বাহী প্রকৌশলী (অঃ দাঃ)
নির্মাণ (সিভিল) বিভাগ
ঢাকা ওয়াশা

মোঃ ইকবাল আহমেদ মক্কেদার
তত্ত্বাবধায়ক প্রকৌশলী (চঃ দাঃ)
এস.এম. ডব্লিউ. সি সার্কেল,
ঢাকা ওয়াশা।

(প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন)
উপ-তত্ত্বাবধায়ক পরিচালক (পরিচালন ও ব্যবস্থাপনা)
ঢাকা ওয়াশা।

মোঃ মজলুর রহমান
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা।

**ANNUAL PROCUREMENT PLAN
Financial Year 2025-26**

Ministry	Local Government, Rural Development & Co-operatives
Division	Local Government Division
Agency	Dhaka Water Supply and Sewerage Authority (DWASA)
Procuring Entity Name & Code	Civil Construction Division
Authorised Officer: Executive Engineer, Civil Construction Division, DWASA.	
Authorised Officer will issue invitation for Tender (IFT), Tender Document, Notification of Award and perform Contract Agreement with all activities related to Procurement.	

A. Construction of Office Building	Budget	Revenue
B. Boundary Wall		1109.68
C. Construction of Residential Building		693.33
D. Operational Expenditure		500.00
		14.18
Total Allocation (A+B+C+D) (Taka in lakh)		2,317.19

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Fund	Cost/Contract Amount in Tk (lakh)	Allocation for the Year 2024-25 (Tk)	Time Code for Process	Advise Prequal (if)	Advise Tender	Tender Opening	Tender Evaluation	Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8.1)	(8.2)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)
A. Construction/Re-construction (Office) :																		
A1: Ongoing Work/Carried Over Work :																		
1	Reconstruction & renovation works at Generator Division Office, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	18.00	18.89	Planned Dates		5/20/2024	6/3/2024	6/10/2024	6/17/2024	6/24/2024	7/15/2024	8/29/2024	
									Actual Dates			14	7	7	7	21	45	101
2	Reconstruction of Boundary wall and Pump House at Homeopathic Medical College, Uttara 17/A Bindabon, Uttara Sector-17/H DTW-4 compound, Uttara Sector 17/K DTW-6 pump compound with ancillary works under MODS zone-10, Dhaka WASA.	Nr	1	LTM (e-GP)	DMD	Rev.	45.00	29.13	Planned Dates		9/8/2024	9/22/2024	9/29/2024	10/6/2024	10/13/2024	11/3/2024	12/18/2024	
									Actual Dates			14	7	7	7	21	45	101
3	Construction of warehouse tin shade with ancillary works at North side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	DMD	Rev.	48.50	10.15	Planned Dates		8/26/2024	9/9/2024	9/16/2024	9/23/2024	9/30/2024	10/21/2024	12/5/2024	
									Actual Dates			14	7	7	7	21	45	101
4	Construction of office rooms for officers' of DITRA project, Dhaka WASA.	Nr	1	LTM (e-GP)	DMD	Rev.	35.00	33.21	Planned Dates		9/24/2024	10/8/2024	10/15/2024	10/22/2024	10/29/2024	11/19/2024	12/3/2024	
									Actual Dates			14	7	7	7	21	45	101
5	Construction of warehouse tin shade with ancillary works at South-East side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	5.77	Planned Dates		8/31/2024	9/14/2024	9/21/2024	9/28/2024	10/5/2024	10/26/2024	12/10/2024	
									Actual Dates			14	7	7	7	21	45	101
6	Reconstruction and Renovation of Procurement Division-1 office of Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	23.75	Planned Dates		9/15/2024	9/29/2024	10/6/2024	10/13/2024	10/20/2024	11/10/2024	12/25/2024	
									Actual Dates			14	7	7	7	21	45	101
7	Construction of warehouse tin shade with ancillary works at South-West side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	5.77	Planned Dates		9/7/2024	9/21/2024	9/28/2024	10/5/2024	10/12/2024	11/2/2024	12/17/2024	
									Actual Dates			14	7	7	7	21	45	101
8	Reconstruction of pump house with ancillary works at Monipurpara DTW compound under MODS Zone-3, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	15.00	10.10	Planned Dates		12/5/2024	12/19/24	12/26/24	1/2/25	1/9/25	1/30/25	3/16/25	
									Actual Dates			14	7	7	7	21	45	101
9	Construction of warehouse tin shade with ancillary works at South side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	5.77	Planned Dates		9/14/2024	9/28/2024	10/5/2024	10/12/2024	10/19/2024	11/9/2024	12/24/2024	
									Actual Dates			14	7	7	7	21	45	101
10	Construction of warehouse tin shade with ancillary works at West side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	5.79	Planned Dates		12/5/2024	12/19/24	12/26/24	1/2/25	1/9/25	1/30/25	3/16/25	
									Actual Dates			14	7	7	7	21	45	101
11	Construction of RCC road at North-East side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	CE	Rev.	25.00	23.53	Planned Dates		9/26/2024	10/10/2024	10/24/2024	10/31/2024	11/7/2024	11/21/2024	12/5/2024	
									Actual Dates			14	7	7	7	21	45	101
12	Construction of warehouse tin shade with ancillary works at East side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	DMD	Rev.	50.00	11.54	Planned Dates		9/8/2024	9/22/2024	9/29/2024	10/6/2024	10/13/2024	11/3/2024	12/18/2024	
									Actual Dates			14	7	7	7	21	45	101
13	Construction of RCC road at North-West side of store division, Dhaka WASA.	Nr	1	LTM (e-GP)	DMD	Rev.	50.00	46.89	Planned Dates		11/13/2024	11/27/24	12/4/24	12/11/24	12/18/24	1/5/25	2/22/25	
									Actual Dates			14	7	7	7	21	45	101

মোঃ আশিকুর রহমান সিলিকী
উপ-সহকারী প্রকৌশলী
নির্মাণ (সিভিল) বিভাগ
ঢাকা ওয়াসা।

মোঃ শাহজাহান মিয়া
অতিরিক্ত সচিব
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াসা।

মোঃ ডেলবার হোসেন
Assistant Engineer
Civil Construction Division
Dhaka Wasa

সমজুল হাসান
নির্বাহী প্রকৌশলী
নির্মাণ (সিভিল) বিভাগ
ঢাকা ওয়াসা।