


Work Completion Report


Name of the Work: Rewinding of 30KW aerator motor of DND aeration zone.
Name of the Contractor: M/S. Raihan Construction.
Estimated Amount: 4,95,660/-
Contract Amount: 4,70,877/-
Work order No. & Date: 46.113.635.00.00.2025-26.079.337, Date: 27/10/2025
Working Period: 60 Days
Actual Starting Date: 06-11-2025
Work Completion Date: 29-12-2025

Description of Executed Work:

SI No.	Description of Work	Qty.
1	Winding work with the supply of Super enamel copper wire (Gazi wire) SWG- 21	180 Kg
2	Installation with supply of leathered paper	20 Kg
3	Installation with supply of Ampere cloth	30 Meter
4	Installation with supply of Ampere tube 3, 4, 5 & 6	10 Doz.
5	Installation with supply of Heat proof Ampere Cloth.	10 Meter
6	Installation with supply of rotor shaft top sleeve	24 No.
7	Greasing with supply of heat proof multipurpose grease	5 kg
8	Repair of Armature slot & rotor silver nickeling work	3 No.

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


29.12.25
এইচ এম নূর হক অপু
সিএমএমএস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা।


22/12/25
মোঃ রাফিক হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা

Accepted

22/12/25
মুজিব চন্দ্র বর্মণ
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা