

Office of the Executive Engineer

F.M Division-1, Dhaka WASA
29, K.M Das Lane, Hatkhola, Dhaka-1203.


Work Completion Report


Name of The work : Repair, Servicing & Periodical Maintenance of existing Danfos and others brand inverter (Variable Frequency Drive) of different pumping stations under F.M. division-1(Lot-2).
Name of the Contractor : M/S. Pepco Bangladesh.
Contract Amount : 8,03,060/800
Work order No & Date : 46.113.423.00.00.105.2023.36, Date: 12/12/2023.
Working period : 90 Days.
Actual date of starting : 12/12/2023.
Date of Completion : 06/03/2023.
Description of executed works :

SL No	Name of Pump stations	Zone	VFD No	SL No	Name of Pump stations	Zone	VFD No
01	Jatrabari-3	1	DAN	29	Godi Ghor	3	DAN-116
02	Golapbagh New	1	MIT	30	Baitul Aman-10	3	DAN
03	Shaidnagar Bow Bazar	2	DAN	31	Mohammadia Homes	3	DAN
04	Soarighat	2	DAN	32	Nam-2	3	DAN-131
05	Begumbazar	2	DAN	33	Kolabagan Law Collage	3	INV
06	Dhakeswari	2	DAN216	34	Graphics Art Collage	3	DAN-253
07	Central Road	3	DAN-211	35	Kjilji Road	3	DAN-141
08	Asadget	3	DAN-105	36	Shamoli Barabo	3	DAN-237
09	Bashbari	3	DAN	37	Shamoli Road-1	3	DAN-133
10	PC Culture-1	3	DAN-112	38	Nurjahan Road-1	3	DAN
11	Kolabagan Law Collage	3	ABB	39	Razarbag Kali Mondir	1	DAN-49
12	Green Road-3	3	DAN-98	40	Nurjahan Road-2	3	DAN
13	Sukrabad	3	DAN	41	Shamoli Barabo	3	DAN-132
14	Khamarbari	3	DAN	42	Mohammadia Housing	3	DAN-235
15	Lalmatia New Colony	3	DAN-102	43	Bonosree-1	6	DAN-201
16	Tikka Para	3	DAN-121	44	Modhubag Madrasha	6	DAN
17	Monsurabad-4	3	DAN-122	45	BTCL	6	DAN-207
18	Khamarbari	3	DAN	46	Moghbazar Wireless	6	DAN
19	Lalmatia Mohila Collage	3	DAN-108	47	Shiddeswari Boyes	6	DAN
20	Solimullah Road	3	DAN-106	48	Vikarunnesa School	6	DAN-206
21	Central Road	3	DAN-95	49	Goran-10	6	DAN-182
22	Mohammadia Housing	3	DAN	50	Goran Muslim School	6	DAN-226
23	Kadirabad-2	3	DAN-109	51	Gulbagh-1	6	DAN
24	Chandrima Housing	3	DAN-127	52	Dhalkanagar	1	DAN-91
25	Dhaka Uddan	3	DAN-128	53	Jatrabari-1	1	DAN
26	Bou Bazar	3	DAN-113	54	Golapbag Math	1	MIT
27	Sonaton Gor	3	DAN-114	55	Razarbag Kali Mondir	1	DAN
28	Kazi Nuzrul Islam Road	3	ABB				

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Therefore, the work completion report may be accepted.


24/03/24
Md. Arifat Islam Khan
Sub-Asstt Engineer
F.M Division-1,
Dhaka WASA


28/03/28
Md. Golam Mostafa
Assistant Engineer
F.M Division-1,
Dhaka WASA


28/03/28
Sujon Chandra Barman
Executive Engineer
F.M Division-1,
Dhaka WASA