

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertis Prequali (if Applicable)	Advertis Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
51	G27	Supply of Mosquito Control Chemicals and related others for SKWP	Lot	1	OTM e-GP	SE	Revenue	10.000	Planned Dates Planned Days Actual Dates	 05/10/23 0	 19/10/23 14	 02/11/23 14	 09/11/23 7	 16/11/23 7	 14/12/23 28	 60	 12/02/24	
Operation Expenses: Water Line Maintenance																		
52	W25	Leakage repair at different places in IRP-2 area of SKWP (F#35 073.22, T#779308)	Lot	1	OTM e-GP	CE	Revenue	4.419	Planned Dates Planned Days Actual Dates	 20/3/23	 5/4/23	 30/5/23	 30/5/23	 31/5/23	 31/5/23	 120	 07/02/24	
53	W26	Re-construction of main transmission water line air release valve chamber at salehpur bridge of SKWP	Lot	1	OTM e-GP	CE	Revenue	21.850	Planned Dates Planned Days Actual Dates	 15/10/23 0	 29/10/23 14	 12/11/23 14	 19/11/23 7	 26/11/23 7	 24/12/23 28	 45	 23/01/24	
54	W27	Construction of DTW delivery water line support column of IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Revenue	10.000	Planned Dates Planned Days Actual Dates	 15/09/23 0	 29/09/23 14	 13/10/23 14	 20/10/23 7	 27/10/23 7	 24/11/23 28	 60	 23/01/24	
55	W28	Manhole & cover rising work at different places in IRP-1 area of SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 25/09/23 0	 09/10/23 14	 23/10/23 14	 30/10/23 7	 06/11/23 7	 04/12/23 28	 120	 02/04/24	
56	G28	Supply of spool pipe bend & related others spare item for DTW delivery line maintenance	Lot	1	OTM e-GP	CE	Revenue	25.000	Planned Dates Planned Days Actual Dates	 15/10/23 0	 29/10/23 14	 12/11/23 14	 19/11/23 7	 26/11/23 7	 24/12/23 28	 90	 23/03/24	
57	W29	Construction of DTW delivery water line support column of IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Revenue	10.000	Planned Dates Planned Days Actual Dates	 15/11/23 0	 29/11/23 14	 13/12/23 14	 20/12/23 7	 27/12/23 7	 24/01/24 28	 60	 24/03/24	
58	W30	Leakage repair at different places in IRP-1 area of SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 25/11/23 0	 09/12/23 14	 23/12/23 14	 30/12/23 7	 06/01/24 7	 03/02/24 28	 120	 02/06/24	
59	W31	Manhole & cover rising work at different places in IRP-2 area of SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 25/10/23 0	 08/11/23 14	 22/11/23 14	 29/11/23 7	 06/12/23 7	 03/01/24 28	 120	 02/05/24	
60	W32	Leakage repair at different places in IRP-2 area of SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 15/10/23 0	 29/10/23 14	 12/11/23 14	 19/11/23 7	 26/11/23 7	 24/12/23 28	 120	 22/04/24	
Operation Expenses: Water Pump Maintenance																		
										91.3								
61	W33	Withdrawn & re-Installation of DTW pump motor set of IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 10/09/23 0	 24/09/23 14	 08/10/23 14	 15/10/23 7	 22/10/23 7	 19/11/23 28	 90	 17/02/24	
62	W34	Repairing & maintenance work of SCADA system fiber optics network in IRP#1 to IRP#2	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 10/10/23 0	 24/10/23 14	 07/11/23 14	 14/11/23 7	 21/11/23 7	 19/12/23 28	 90	 18/03/24	
63	W35	Repair & maintenance of DTW column pipe under SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 12/10/23 0	 26/10/23 14	 09/11/23 14	 16/11/23 7	 23/11/23 7	 21/12/23 28	 30	 20/01/24	
64	W36	Painting of different pump stations in IRP#1 including fencing and boundary Wall	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 15/10/23 0	 29/10/23 14	 12/11/23 14	 19/11/23 7	 26/11/23 7	 24/12/23 28	 30	 23/01/24	
65	W37	Yearly servicing and maintenance work of main and secondary sub-stations of SKWP	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 18/10/23 0	 01/11/23 14	 15/11/23 14	 22/11/23 7	 29/11/23 7	 27/12/23 28	 30	 26/01/24	
66	W38	Sand filling works at different pump stations compound of SKWP area	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 15/09/23 0	 29/09/23 14	 13/10/23 14	 20/10/23 7	 27/10/23 7	 24/11/23 28	 30	 24/12/23	
67	W39	Painting of different pump stations in IRP#2 including fencing and boundary Wall	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 20/10/23 0	 03/11/23 14	 17/11/23 14	 24/11/23 7	 01/12/23 7	 29/12/23 28	 30	 28/01/24	
68	W40	Right of way cleaning/tree trimming work through 33 & 11KV electrical line route in IRP#1 area	Lot	1	OTM e-GP	CE	Revenue	5.000	Planned Dates Planned Days Actual Dates	 10/08/23 0	 24/08/23 14	 07/09/23 14	 14/09/23 7	 21/09/23 7	 19/10/23 28	 60	 18/12/23	

SL No.	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Proquet (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature completion of contract
Operation Expenses: Water Line Maintenance																	
64	W25	Leakage repair at different places in IRP-2 area of SKWP (T#779308)	Lot	1	OTM e-GP	CE	Rev.	4.419	Planned Dates								
									Planned Days								
									Actual Dates	20/3/23	5/4/23	30/5/23	30/5/23	31/5/23	31/05/23	120	28/09/23
65	W26	Re-construction of main transmission water line air release valve chamber at salehpur bridge of SKWP (T#888546)	Lot	1	OTM e-GP	CE	Rev.	21.535	Planned Dates								
									Planned Days								
									Actual Dates	23/10/23	08/11/23	27/11/23	27/11/23	04/12/23	06/12/23		18/01/24
66	W27	Construction of DTW delivery water line support column of IRP#1 under SKWP (T# 889384)	Lot	1	OTM e-GP	CE	Rev.	8.970	Planned Dates								
									Planned Days								
									Actual Dates	05/09/23	21/09/23	25/09/23	25/09/23	26/09/23	10/10/23	60	08/12/23
67	W28	Manhole & cover rising work at different places in IRP-1 area of SKWP (T# 879229)	Lot	1	OTM e-GP	CE	Rev.	4.501	Planned Dates								
									Planned Days								
									Actual Dates	02/10/23	16/10/23	15/11/23	16/11/23	18/11/23	14/12/23	120	12/04/24
68	G28	Supply of spool pipe, bend & related others spare item for DTW delivery line maintenance (T# 889379)	Lot	1	OTM e-GP	CE	Rev.	24.870	Planned Dates								
									Planned Days								
									Actual Dates	10/09/23	25/09/23	27/09/23	27/09/23	02/10/23	08/10/23	90	01/01/24
69	W29	Construction of DTW delivery water line support column of IRP#2 under SKWP (T# 889382)	Lot	1	OTM e-GP	CE	Rev.	8.977	Planned Dates								
									Planned Days								
									Actual Dates	20/09/23	05/10/23	25/10/23	25/10/23	25/10/23	31/10/23	60	29/12/23
70	W30	Leakage repair at different places in IRP-1 area of SKWP (T# 888321)	Lot	1	OTM e-GP	CE	Rev.	4.479	Planned Dates								
									Planned Days								
									Actual Dates	06/11/23	22/11/23	17/12/23	19/12/23	20/12/23	03/01/24	120	02/05/24
71	W31	Manhole & cover rising work at different places in IRP-2 area of SKWP (T# 888539)	Lot	1	OTM e-GP	CE	Rev.	4.494	Planned Dates								
									Planned Days								
									Actual Dates	20/11/23	05/12/23	17/12/23	19/12/23	20/12/23	02/01/24	120	01/05/24
72	W32	Leakage repair at different places in IRP-2 area of SKWP (T# 881607)	Lot	1	OTM e-GP	CE	Rev.	4.948	Planned Dates								
									Planned Days								
									Actual Dates	02/10/23	16/10/23	14/11/23	14/11/23	18/11/23	03/12/23	120	01/04/24
Operation Expenses: Water Pump Maintenance																	
73	W33	Withdrawn & re-Installation of DTW pump motor set of IRP#1 under SKWP (T# 885578)	Lot	1	OTM e-GP	CE	Rev.	4.493	Planned Dates								
									Planned Days								
									Actual Dates	24/08/23	11/09/23	01/10/23	01/10/23	03/10/23	04/10/23	90	11/12/23
74	W34	Repairing & maintenance work of SCADA system fiber optics network in IRP#1 to IRP#2 (T# 888326)	Lot	1	OTM e-GP	CE	Rev.	4.875	Planned Dates								
									Planned Days								
									Actual Dates	07/11/23	22/11/23	17/12/23	19/12/23	20/12/23	28/12/24	90	28/03/25
75	W35	Repair & maintenance of DTW column pipe under SKWP (T# 891599)	Lot	1	OTM e-GP	CE	Rev.	4.851	Planned Dates								
									Planned Days								
									Actual Dates	23/10/23	08/11/23	17/12/23	19/12/23	20/12/23	03/01/24	30	02/02/24
76	W36	Painting of different pump stations in IRP#1 including fencing and boundary Wall (T# 889387)	Lot	1	OTM e-GP	CE	Rev.	4.935	Planned Dates								
									Planned Days								
									Actual Dates	24/09/23	08/10/23	28/10/23	29/10/23	29/10/23	06/11/23	30	05/12/23
77	W37	Yearly servicing and maintenance work of main and secondary sub-stations of SKWP (T# 879250)	Lot	1	OTM e-GP	CE	Rev.	4.501	Planned Dates								
									Planned Days								
									Actual Dates	19/10/23	05/11/23	17/12/23	19/12/23	20/12/23	28/12/23	90	21/03/24
78	W38	Sand filling works at different pump stations compound of SKWP area (T#888545)	Lot	1	OTM e-GP	CE	Rev.	4.836	Planned Dates								
									Planned Days								
									Actual Dates	23/10/23	08/11/23	17/12/23	19/12/23	20/12/23	28/12/23	30	27/01/24
79	W39	Painting of different pump stations in IRP#2 including fencing and boundary Wall (T# 879228)	Lot	1	OTM e-GP	CE	Rev.	4.482	Planned Dates								
									Planned Days								
									Actual Dates	02/10/23	16/10/23	15/11/23	15/11/23	18/11/23	22/11/23	30	17/12/23
80	W40	Right of way cleaning/tree trimming work through 33 & 11KV electrical line route in IRP#1 area (T# 876024)	Lot	1	OTM e-GP	CE	Rev.	4.499	Planned Dates								
									Planned Days								
									Actual Dates	21/9/23	05/10/23	28/10/23	29/10/23	29/10/23	06/11/23	30	06/12/23