

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Operation Expenses: Boundary Wall maintenance																		
119	W68	Emergency repairing of cracked walls in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					20-09-25	20-09-25	22-09-25		05-10-25
120	W69	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.45	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		03-02-26
121	W70	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#2	Lot	1	LTM e-GP	CE	Rev.	4.71	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-02-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	04-01-26		02-02-26
122	W71	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.34	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	27-12-25		19-01-26
123	W72	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#2	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-11-25	29-11-25	13-12-25	20-12-25	27-12-25	24-01-26		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
124	W73	Maintenance of Boundary walls and main gates in different DTWs compound in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
125	W74	Repairing of boundary fences and barbed wires in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	1.97	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					12-10-25	12-10-25	01-12-25		09-12-25
Operation Expenses: SCADA maintenance																		
126	W75	Repair & Installation of SCADApacks in DTWs in IRP#1 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
127	W76	Repair & Maintenance of various components of SCADA system in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
128	G52	Procurement of 12U Rack and other accessories for SCADA and CCTV maintenance in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.25	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	20-01-26		10-02-26
129	G53	Procurement of various kinds of Field Instruments related to SCADA for maintenance in SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
130	W77	Repair & Installation of SCADApacks in DTWs in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
131	G54	Procurement of tools & Spares for SCADA and fiber Optic maintenance works	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
132	G55	Supply of spare items for 33 KV HT electrical network & related others of SKWP [C/O, G57]	Lot	1	OTM e-GP	CE	Rev.	12.91	Planned Dates		25-10-24	08-11-24	22-11-24	29-11-24	06-12-24	03-01-25		03-04-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates		15-02-26	25-02-26	08-03-26	09-03-26	09-03-26	15-03-26		
133	G56	Supply of electrical sub-station related spare items for SKWP [C/O, G64]	Lot	1	OTM e-GP	SE	Rev.	8.70	Planned Dates		06-11-24	20-11-24	04-12-24	11-12-24	18-12-24	15-01-25		15-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		15-02-26	25-02-26	09-03-26	09-03-26	09-03-26	12-03-26		
134	G57	Supply of different electrical items and related others for SKWP [C/O, G71]	Lot	1	OTM e-GP	SE	Rev.	6.59	Planned Dates		20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25		29-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	22-01-26		10-02-26
135	G58	Supply of Spares Kit B and related others for Chlorination Safety for SKWP	Lot	1	OTM e-GP	SE	Rev.	15.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									