



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ


Work Completion Report

1. Name of the work : **Repair and Maintenance of different brand VFD with supplying of necessary materials under FMD-2, DWASA (Lot-2).**
2. Name of the Contractor : M/S. Advance Multiple Technology.
3. Estimated Amount : 1,97,418.093/-
4. Tender Amount : 1,77,676.283/-
5. Work order no & Date : 46.05.0000.000.424.37.0006.25.115.089.90,
Date- 23/06/2025.
6. Working Period : 30(Thirty) Days.
7. Actual Date Starting : 23/06/2025.
8. Date of Completion : 29/06/2025.
9. Completion Period : (Within The Work Order).
10. Description of executed works : Repair and Maintenance of different brand VFD with supplying of necessary materials under FMD-2, DWASA (Lot-2).as per direction of the engineer in charge.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under Work order no 46.05.0000.000.424.37.0006.25.115.089.90, Date- 23/06/2025.
Contact Agreement. Work completion report may be accepted


30-06-25

(Md. Shahadat Hossain)
Sub-Assistant Engineer
F M Division-2
Dhaka WASA.


28.06.25

(Md. Mahbubul Haque Pramanik)
Assistant Engineer
F M Division-2
Dhaka WASA.


30/6/2025

(SK. Arif Rahman Jetu)
Executive Engineer
F M Division-2
Dhaka WASA.


30.6.25

(Md. Abdul Latif)
Superintending Engineer
RPE&M Circle
Dhaka WASA