

Work Completion Report

Name of the Work : Re-construction of Boundary wall at Middabari area DND Canal..

Name of the Contractor : M/S. HRL

Contract Amount : Tk. 4,71,966.816

Work Order No & Date : 46.113.431.00.00.174.2024-25.165, Date: 04/06/2025


Allowable Time : 30 (Thirty) Days.

Date of Supply : 25/06/2025

Invoice Amount : Tk 4,69,856.312

The above mentioned procurement has completely been performed according to the scope of the contract within the stipulated time.


So, the completion report of the procurement is recommended to be accepted.



Subroto Kumar Deb
Sub-Assistant Engineer
SWTP (M), Dhaka WASA.



Md. Moshiur Rahman Bhuiyan
Assistant Engineer
SWTP (M), Dhaka WASA.



Rajib Ahmed
Executive Engineer
SWTP (M), Dhaka WASA.