

Work Completion Report

Name of the Work : Necessary routine & emergency maintenance of existing SCADA System under MODS Zone-6, Dhaka WASA.

Name of the Contractor : NECON TECH
Rupayan Faj (F-1, Plaat-1,1/1) Naya Palton
Box Culvert Road, Dhaka-1000.

Estimated Amount : Tk.4,96,800/- (Four lakh ninety-six thousand and eight hundred taka only).

Contract Amount : Tk.4,92,000/- (Four lakh and ninety-two thousand taka only).

Payment made to Contractor : Tk.4,91,981/- (Four lakh ninety-one thousand nine hundred and eighty-one taka only).

Contract No & Date : 46.113.410.00.00.A-17.2024-25/052/Zone-6, Date-15.05.25.

Working Period : 45 (Forty-five) days


Actual Starting Date : 15.05.2025

Date of Completion : 27.06.2025

Completion Period : 44 (Forty-four) days.

Description of Executed works : As per Contract Agreement the work has been executed.

The Work has been completed as per Specification.


28.06.25
Sub-Assistant Engineer
MODS Zone-6, Dhaka WASA


29.06.25
Assistant Engineer
MODS Zone-6, Dhaka WASA


29.06.25
Engr. Rajib Banik
Executive Engineer
MODS Zone-6, Dhaka WASA