

Work Completion Report

Name of the Work : Repairing, maintenance of Boundary wall and other works at Elephant Road-2 & Shiddahewari Girls DTW's Compound under MODS Zone-6, Dhaka WASA.

Name of the Contractor : M/S. Jaguar Associates
139/1, Noyatola, Moghbazar
Ramna, Dhaka-1217.

Estimated Amount : Tk.4,46,667/- (Four lakh forty-six thousand six hundred and sixty-seven taka only).

Contract Amount : Tk.4,46,667/- (Four lakh forty-six thousand six hundred and sixty-seven taka only).

Payment made to Contractor : Tk.4,46,368/- (Four lakh forty-six thousand three hundred and sixty-eight taka only).

Contract No & Date : 46.113.410.00.00.123.2024-25/123/Zone-6, Date-18.05.25.

Working Period : 14 (Fourteen) days

Actual Starting Date : 18.05.2025

Date of Completion : 30.05.2025

Completion Period : 13 (Thirteen) days.

Description of Executed works : As per Contract Agreement the work has been executed.

The Work has been completed as per Specification.


30.06.25
Sub-Assistant Engineer
MODS Zone-6, Dhaka WASA


30/6/25
Assistant Engineer
MODS Zone-6, Dhaka WASA


30-06-25
Engr. Rajib Banik
Executive Engineer
MODS Zone-6, Dhaka WASA