

Sl. No.	Pack. No.	Description of Works, Goods and Services	Unit	Quantity	Proc. Meth.	Approving Authority	Estimated Cost in Lac	Time Code	Invitation of tender	Tender Opening & Evaluation	Contract Sign	Contract Completion Date
64		Supply of different types logistic support equipments and other necessary goods for PSTP. (F#011.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates	2-Aug-23	16-Aug-23	13-Sep-23	12-Nov-23
								Planned Days		14	28	60
								Actual Dates				
65		Procurement of Rota Plus (Rotenone) for fish killing with related service at PSTP. (F#043.23)	Lot	1	OTM (e-GP)	CE	20.10	Planned Dates			13-May-23	12-Jun-23
								Planned Days			10	30
								Actual Dates	3-May-23	3-May-23		
66		Reconstruction of boundary wall, pump house and others at Azimpur, Nobabganj sewer pump compound, Dhaka WASA. (F#058.22, WO# 058.22-26)	Lot	1	LTM (e-GP)	CE	18.60	Planned Dates				
								Planned Days				
								Actual Dates	31-Oct-22	17-Nov-22	22-Dec-22	Work continuous
67		Re-construction of HBB road from PSTP office to gate-2 of Store Division. (F#032.20)	Lot	1	OTM (e-GP)	MD	4.50	Planned Dates				
								Planned Days				
								Actual Dates	11-Apr-21	26-Apr-21	7-Jun-22	Work continuous
68		Construction of demarcation pillars from Baro bigha inspection pit to Munshikhola discharge point with necessary supply under PSTP. (F#126.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates	2-Aug-23	16-Aug-23	13-Sep-23	12-Nov-23
								Planned Days		14	28	60
								Actual Dates				
69		Reconstruction of visitors' waiting room and kitchen with related works at PSTP office compound. (F# 101.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates				
								Planned Days				
								Actual Dates	25-May-23	12-Jun-23		
70		Supply of air conditioner, luxury silk paint, marbel, mechanical lawn mower and miscellaneous items with related works. (F#012.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates	2-Aug-23	16-Aug-23	13-Sep-23	12-Nov-23
								Planned Days		14	28	60
								Actual Dates				
71		Construction of RCC Road at North-East side of PSTP office compound (Ch. 0+000 km. - Ch. 0+133 km. (F#004.23)	Lot	1	LTM (e-GP)	CE	24.00	Planned Dates				
								Planned Days				
								Actual Dates	23-Mar-23	17-Apr-23		
72		Supply of barbed wire fencing with related service at Narinda CPS. (F# 111.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates	2-Aug-23	16-Aug-23	13-Sep-23	12-Nov-23
								Planned Days		14	28	60
								Actual Dates				
73		Procurement of Automated Fire Alarm System for Pagla Sewage Treatment Plant Division with related service. (F# 108.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates	2-Aug-23	16-Aug-23	13-Sep-23	12-Nov-23
								Planned Days		14	28	60
								Actual Dates				