

Sl. No.	Pack. No.	Description of Works, Goods and Services	Unit	Quantity	Proc. Meth.	Approving Authority	Estimated Cost in Lac	Time Code	Invitation of tender	Tender Opening & Evaluation	Contract Sign	Contract Completion Date
Sub-Head-K: Sewer line maintenance , Tk=810/-												
Sl. No.	Pack. No.	Description of Works, Goods and Services(2023-24 FY)	Unit	Quantity	Proc. Meth.	Approving Authority	Estimated Cost in Lac	Time Code	Invitation of tender	Tender Opening & Evaluation	Contract Sign	Contract Completion Date
		Carried Over works:										
14		Construction of 750 mm dia R.C.C delivery sewer line at Tejgaon sewer lifting station, Tejgaon, Dhaka under PSTP. (F# 091.23, WO#091.23-98)	Lot	1	LTM (e-GP)	CE	22.00	Planned Dates				
								Planned Days				
								Actual Dates	3-May-23	18-May-23	14-Jun-23	work continuous
15		Cleaning and removing of grass from side slope of facultative lagoon type A1,A3,A5 under PSTP. (F# 127.23)	Lot	1	OTM (e-GP)	SE	3.00	Planned Dates	1-Aug-23	15-Aug-23	12-Sep-23	11-Nov-23
								Planned Days		15	10	30
								Actual Dates				
16		Cleaning and removal of sludge with floating materials from different discharge chambers and line from inlet of Outfall pumping Station to Munsikhala point.(F# 110.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates	5-Aug-23	19-Aug-23	16-Sep-23	15-Nov-23
								Planned Days		15	10	30
								Actual Dates				
17		Cleaning and removal of sludge with floating materials from inlet, grit, distribution and measuring chamber.(F# 105.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates	8-Aug-23	22-Aug-23	19-Sep-23	18-Nov-23
								Planned Days		15	10	30
								Actual Dates				
18		Procurement of different size manhole cover for main trunk sewer line with related service (Lot-2). (F# 109.23)	Lot	1	OTM (e-GP)	CE	25.00	Planned Dates				
								Planned Days				
								Actual Dates	4-Jun-23	19-Jun-23		
19		Cleaning and removal of sludge with floating materials from Primary Sedimentation Tank-4 with related works. (F# 107.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates				
								Planned Days				
								Actual Dates	5-Jun-23	20-Jun-23	9-Jul-23	work continuous
20		Cleaning and removal of sludge with floating materials from Primary Sedimentation Tank-2 with related works. (lot-2) (F# 106.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates				
								Planned Days				
								Actual Dates	5-Jun-23	20-Jun-23		
21		Cleaning and removal of sludge with floating materials from Primary Sedimentation Tank-3 with related works.(F# 104.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates	20-Jul-23	3-Aug-23	31-Aug-23	30-Oct-23
								Planned Days		15	10	30
								Actual Dates				
22		Cleaning and removal of sludge with floating materials from Primary Sedimentation Tank-1 with related works. (lot-2) (F# 103.23)	Lot	1	OTM (e-GP)	CE	5.00	Planned Dates				
								Planned Days				
								Actual Dates	5-Jun-23	20-Jun-23		