


Work Completion Report

Name of the Work : Disposing of withdrawn sludge from trunk main sewer line
and different SLSSs under PSTP(Lot-5)
Name of the Contractor : Express Enterprise
Estimated Amount : Tk. 2,99,920.000
Tender Amount : Tk. 2,84,923.126
Work Order No.& Date : 46.113.433.00.00.132.25-79, Date: 16/06/2025
Working Period : 30(Thirty) Days
Actual of Starting : 17-06-2025
Date of Completion : 30-06-2025
Completion Period : Within schedule time.
Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


30/6/25
Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


30.6.25
Md. Saiful Islam
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


30/6/25
Md. Rahat Shikder
Executive Engineer
PSTP Division, Dhaka WASA