


Office of the Executive Engineer
MODS Zone-10, Dhaka WASA


Inspection & Work Completion Report


1. Name of the work : Installation of a 200 mm diameter Gate Valve on the South side of the Middle Kafrul Icecream Factory Water Pump under MODS Zone-10.
2. Name of the Contractor : Durdes Construction
3. Estimated Amount : Tk 48,431.40/-
4. Contract Value : Tk 48,431.40/-
5. Bill Amount : Tk 48,431.40/- (Fouty Eight Thousand Four Hundred Thirty One Point Four Zero) Tk. Only.
6. Work order no & Date : 46.05.0000.000.415.26.0004.26-21; Date: 29/09/2026
7. Working Period (As per Work Order) : 3 Days
8. Actual Starting Date : 29/09/2026
9. Date of Completion : 01/10/2026
10. Completion Period : Within the Work Order
11. Description of executed works : As per BoQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


Sub-Assistant Engineer
MODS Zone-10, Dhaka WASA


Assistant Engineer
MODS Zone-10, Dhaka WASA


Executive Engineer
MODS Zone-10, Dhaka WASA


Superintending Engineer
MODS Circle-2, Dhaka WASA