


Office of the Executive Engineer
MODS Zone-10, Dhaka WASA

Inspection & Work Completion Report

- 1 Name of the work : Work on separating the delivery lines of the two operational deep tube wells at the Mirpur Section-11/A-1 water pump under MODS Zone-10, Dhaka WASA
- 2 Name of the Contractor : Independent Enterprise
- 3 Estimated Amount : Tk-98,336.49/-
- 4 Contract Value : Tk-98,336.49/-
- 5 Bill Amount : Tk-98,336.49/- (Ninety Eight Thousand Three Hundred Thirty-Six Point Four Nine) Tk. Only.
- 6 Work order no & Date : 46.05.0000.000.415.26.0012.26-36
Date: 04/10/2026
- 7 Working Period (As per Work Order) : 7 Days
- 8 Actual Starting Date : 04/10/2026
- 9 Date of Completion : 10/10/2026
- 10 Completion Period : Within the Work Order
- 11 Description of executed works : As per BOQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


Sub-Assistant Engineer
MODS Zone-10, Dhaka WASA


Assistant Engineer
MODS Zone-10, Dhaka WASA


Executive Engineer
MODS Zone-10, Dhaka WASA


Superintending Engineer
MODS Circl-2, Dhaka WASA