


Office of the Executive Engineer
MODS Zone-10, Dhaka WASA

Inspection & Work Completion Report


- 1 Name of the work : Fabrication and repair work of box wrenches, crowbars, handles, and hooks for operating sluice valves under MODS Zone-10, Dhaka WASA
- 2 Name of the Contractor : Udisha Enterprise
- 3 Estimated Amount : Tk- 48,999.239/-
- 4 Contract Value : Tk-48,999.239/-
- 5 Bill Amount : Tk-48,999.239/- (Forty Eight Thousand Nine Hundred Ninety-Nine Point Two Three Nine) Tk. Only.
- 6 Work order no & Date : 46.05.0000.000.415.99.0024.26-26
Date: 30/09/2026
- 7 Working Period (As per Work Order) : 5 Days
- 8 Actual Starting Date : 30/09/2026
- 9 Date of Completion : 04/10/2026
- 10 Completion Period : Within the Work Order
- 11 Description of executed works : As per BOQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


Sub-Assistant Engineer
MODS Zone-10, Dhaka WASA


Assistant Engineer
MODS Zone-10, Dhaka WASA


4.10.26
Executive Engineer
MODS Zone-10, Dhaka WASA


20/10/26
Superintending Engineer
MODS Circl-2, Dhaka WASA