

SAVAR-KERANIGANJ WELLFIELD PLANT, DHAKA WASA
REVISED ANNUAL PROCUREMENT PLAN
Financial Year 2025-26

Ministry	Local Government, Rural Development & Co-operatives
Division	Local Government Division
Agency	Dhaka Water Supply and Sewerage Authority (DWASA)
Procuring Entity	Executive Engineer, Savar-Keraniganj Wellfield Plant (SKWP), Dhaka WASA & Code: 626

Budget	Revenue Fund
Allocation for	SKWP
Original Budget (Lac Taka):	Revised Budget (Lac Taka):
Capital Expenses:	893.11 Capital Expenses:
Operational Expenses:	3,326.18 Operational Expenses:
Total:	4,219.29 Total:
	846.98
	3,334.03
	4,181.01



SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Capital Expenses: Automation and Digitalization																		
1	G1	Supply of automation & digitalization related equipment for SCADA system of SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
2	G2	Supply of radio frequency related equipments for smooth communication from DTWs to SCADA	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: SCADA Installation																		
3	G3	Procurement of various spare item for SCADA installation in IRP1 main sub-station of SKWP [C/O, G8]	Lot	1	OTM e-GP	CE	Rev.	16.95	Planned Dates		01-09-24	15-09-24	29-09-24	06-10-24	13-10-24	10-11-24		08-02-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates		13-11-25	23-11-25	27-12-25	01-01-26	02-01-26	12-01-26		04-03-26
4	G4	Procurement of various spare item for SCADA installation in IRP2 main sub-station of SKWP [C/O, G9]	Lot	1	OTM e-GP	CE	Rev.	14.57	Planned Dates		03-09-24	17-09-24	01-10-24	08-10-24	15-10-24	12-11-24		10-02-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates		13-11-25	23-11-25	27-12-25	01-01-26	02-01-26	12-01-26		
5	G5	Procurement of Different kinds of sensors and equipment for SCADA installation works	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Deep Tube-well Construction																		
6	W1	Re-generation of deep tube-wells (DTW) under IRP#1, SKWP [C/O, W2]	Lot	1	OTM e-GP	MD	Rev.	44.64	Planned Dates		18-08-24	09-01-24	15-09-24	22-09-24	29-09-24	27-10-24		25-04-25
									Planned Days			14	14	7	7	28	180	
									Actual Dates		13-02-25	27-02-25	19-03-25	25-03-25	27-03-25	10-04-25		41
7	W2	Re-habilitation of deep tube-wells (DTW) 1-05 under SKWP [C/O, W7]	Lot	1	DPM	DMD	Rev.	9.99	Planned Dates					02-12-24	09-12-24	06-01-25		06-04-25
									Planned Days					7	28	90		
									Actual Dates					08-01-25	09-01-25	21-01-25		
8	W3	Construction of deep tube-wells (DTW) at DTW#1-03 under SKWP [C/O, W8]	Lot	1	OTM e-GP	MD	Rev.	80.64	Planned Dates		11-08-24	25-08-24	08-09-24	15-09-24	22-09-24	20-10-24		19-11-24
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		05-03-25	19-03-25	17-05-25	17-05-25	19-05-25	04-06-25		
9	W4	Re-habilitation of deep tube-wells (DTW) under IRP#2, SKWP [C/O, W9]	Lot	1	OTM e-GP	MD	Rev.	44.55	Planned Dates		15-10-24	29-10-24	12-11-24	19-11-24	26-11-24	24-12-24		22-06-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		13-02-25	27-02-25	19-03-25	23-03-25	27-03-25	10-04-25		
10	W5	Re-habilitation of deep tube-wells (DTW) 1-04 under SKWP [C/O, W98]	Lot	1	DPM	DMD	Rev.	9.92	Planned Dates					15-05-25	17-05-25	18-05-25		17-06-25
									Planned Days					2	1			
									Actual Dates					15-06-25	17-06-25	20-06-25		28-07-25
11	W6	Construction of deep tube-wells (DTW) at DTW#1-02 under SKWP	Lot	1	OTM e-GP	MD	Rev.	93.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		26-02-26	11-03-26						

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
12	W7	Construction of deep tube-wells (DTW) at DTW #213 under SKWP	Lot	1	OTM e-GP	MD	Rev.	93.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		26-02-26	11-03-26						
13	W8	Re-habilitation of deep tube-wells (DTW) under IRP#1, SKWP	Lot	1	OTM e-GP	MD	Rev.	40.56	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26	70	24-06-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		26-02-26	11-03-26						
Capital Expenses: VFD Purchase																		
14	G6	Supply of Variable Frequency Drive (VFD) and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	22.70	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		13-11-25	23-11-25	27-12-26	05-01-26	05-01-26	06-01-26		04-03-26
15	G7	Procurement of emergency spare items for VFD for DTWs of SKWP	Lot	1	DPM	SE	Rev.	-	Planned Dates							2	4	19-09-25
									Planned Days							2		
									Actual Dates									
16	G8	Supply of VFD controller and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	15.65	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		
Capital Expenses: Office Building Construction																		
17	W9	Construction of Prayer room & ancillary works for IRP#2 office building area under SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates									
18	W10	Construction of a shade for IRP#1 fresh water reserver tank at IRP#1 Office Building	Lot	1	DPM	SE	Rev.	3.14	Planned Dates					15-08-25	17-08-25	19-08-25	4	19-09-25
									Planned Days						2	2		
									Actual Dates					20-09-25	21-09-25	22-09-25		30-09-25
19	W11	Construction and extension crane pick-up parking shed in IRP#1 Office Building of SKWP	Lot	1	LTM e-GP	SE	Rev.	4.73	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-11-25
									Planned Days		0	14	14	7	7	28		
									Actual Dates		06-11-25	20-11-25	14-12-25	15-12-25	15-12-25	17-12-25		11-01-26
Capital Expenses: Furniture and Office Equipment purchase																		
20	G9	Supply of furniture & related office equipment for SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25	4	19-09-25
									Planned Days						2	2		
									Actual Dates					10-09-25	10-09-25	10-09-25		21-09-25
Capital Expenses: Boundary Wall																		
21	W12	Construction of Boundary wall, Gate and Approach Road near the Dormitory in IRP#1	Lot	1	OTM e-GP	CE	Rev.	14.69	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		12-02-26
22	W13	Construction of boundary wall & related others at DTW 1-01 under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates									
23	W14	Construction of boundary wall & related others at DTW 1-05 under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.56	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates		15-02-26	25-02-26	02-03-26	03-03-26	03-03-26	05-03-26		
24	W15	Construction of boundary wall & related others at DTW 2-12 under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates									
25	W16	Construction of boundary wall & related others at DTW 1-04 under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.30	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25	70	24-03-26
									Planned Days		0	14	14	7	7	28		
									Actual Dates									


SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
26	W17	Construction of boundary wall & related others at DTW 2-10 under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
27	W18	Construction of boundary wall & related others at DTW 2-05 under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.45	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	02-03-26	03-03-26	03-03-26	10-03-26		
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
28	W19	Construction of boundary wall & related others at DTW 2-07 under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Water Line Installation/re-Installation																		
29	G10	Supply of gate valve & related others for DTW delivery & local water line network of SKWP [C/O, G4]	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		14-08-24	28-08-24	11-09-24	18-09-24	25-09-24	23-10-24		20-02-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates									
30	W20	Construction of new water delivery line for new deep tubewell in IRP#1 in SKWP	Lot	1	LTM e-GP	SE	Rev.	4.71	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates		06-11-25	20-11-25	01-12-25	02-12-25	02-12-25	07-12-25		05-01-26
									Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-04-26
31	W21	Construction of new water delivery lines for 2 no's new deep tubewell in SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
32	G11	Procurement of Pipeline related to Airblower in IRP#1 and IRP#2 in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
33	G12	Supply of pipe, fittings & related others equipment for local water line network of SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
34	W22	Construction of gate valve chamber for water line under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
35	W23	Construction of water line from OGR to dormitory under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates						2	2	4	
									Actual Dates									
									Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
36	W24	Construction of water line & ancillary works for test bed under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
37	G13	Procurement of various valves & fittings for pipelines under SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
38	W25	Construction of alternate connection to the local Network from DTWs	Lot	1	LTM e-GP	SE	Rev.	4.71	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	05-03-26		
Capital Expenses: Pump Purchase																		
39	G14	Procurement of Pump Motor for Backwash Water Holding Tank in SKWP	Lot	1	OTM e-GP	DMD	Rev.	28.81	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		01-01-26	11-01-26	26-01-26	08-02-26	08-02-26	16-02-26		
									Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
40	G15	Procurement of submersible pump & related others for pipeline leakage work under SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									



SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
41	G16	Procurement of utility pump & related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
42	G17	Procurement of water pumps and related other items for Sprinklers in IRP#1 & IRP#2	Lot	1	LTM e-GP	SE	Rev.	8.73	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-11-25	18-11-25	25-11-25	26-11-25	26-11-25	01-12-25		24-12-25
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
43	G18	Supply of DTW pump motor related spare items for SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		0	14	14	7	7	28	70	
									Actual Dates									
44	G19	Supply of Booster pump motor related spare items for SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: PRV and Flow-meter purchase																		
45	G20	Procurement of flow meter and related other for delivery line of SKWP [C/O, G10]	Lot	1	OTM e-GP	CE	Rev.	16.96	Planned Dates		05-09-24	19-09-24	03-10-24	10-10-24	17-10-24	14-11-24		13-05-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	29-12-25		
Capital Expenses: Computer and Accessories purchase																		
46	G21	Supply of Computer, Photocopy machine and related other items for SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					20-09-25	20-09-25	22-09-25		29-09-25
Operation Expenses: VFD / Inverter maintenance																		
47	W26	Repair & maintenance of DTWs Variable Frequency Drive (VFD) with related spare item of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.40	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	09-03-26	15-03-26			
48	W27	Repair & maintenance of variable frequency drive (VFD) of Booster pump and airblower with related spare item of SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
49	W28	Emergency Repair & maintenance of VFD for DTW with related spare item for sudden fault under SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					09-09-25	10-09-25	11-09-25		
50	G22	Supply & installation of related spare parts for repairing & maintenance of variable frequency drive (VFD) of SKWP	Lot	1	OTM e-GP	SE	Rev.	6.56	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		27-11-25	07-12-25	14-12-25	15-12-25	15-12-25	27-12-25		
Operation Expenses: Flow-meter maintenance																		
51	G23	Supply of spare for repairing & maintenance of flow meter of SKWP [C/O, G39]	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		26-09-24	10-10-24	24-10-24	31-10-24	07-11-24	05-12-24		03-06-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates									
Operation Expenses: Office Building maintenance																		
52	W29	Repairing & painting of different office building rooms under SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
53	W30	Reconstruction of the office building ground floor washroom/toilet under SKWP	Lot	1	LTM e-GP	CE	Rev.	-	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-02-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
54	W31	Reconstruction of drainage system in IRP#2 office area under SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					25-09-25	26-09-25	27-09-25		




SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Operation Expenses: Vehicle maintenance																		
55	W32	Servicing & maintenance of 2 nos single cabin pickup under SKWP	Lot	1	DPM	SE	Rev.	2.78	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					09-09-25	09-09-25	09-09-25		23-09-25
56	W33	Servicing & maintenance different type vehicles under SKWP	Lot	1	DPM	SE	Rev.	-	Planned Dates					15-12-25	17-12-25	19-12-25		19-02-26
									Planned Days						2	2	4	
									Actual Dates									
Operation Expenses: Water and Sewage Treatment Plant (O&M)																		
57	G24	Supply of goods for repair & maintenance of fiber optic cables & related others for SKWP [C/O, G24]	Lot	1	OTM e-GP	CE	Rev.	13.75	Planned Dates		14-08-24	28-08-24	11-09-24	18-09-24	25-09-24	23-10-24		21-04-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		
58	W34	Sand filling works at different pump stations compound of SKWP area [C/O, W80]	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		24-10-24	07-11-24	21-11-24	28-11-24	05-12-24	02-01-25		01-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		
59	G25	Procurement of mechanical tools for mechanical workshop [C/O, G37]	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25		30-03-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates									
60	W35	Repair, Reinstallation & commissioning of 5 MVA Transformer and Rent for 3 MVA Transformer for 33/11 KV Sub-station, IRP#2, SKWP [C/O, W100]	Lot	1	DPM	MD	Rev.	32.11	Planned Dates									
									Actual Dates					13-03-25	17-03-25	18-03-25		
61	G26	Procurement of Floor Panels and related others for Control Room in SKWP	Lot	1	OTM e-GP	CE	Rev.	21.51	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	01-03-26	01-03-26	01-03-26	05-03-26		
62	W36	Construction of guide wall and sand filling at different places under 33 kV Electric Line Poles in IRP#1 in SKWP	Lot	1	LTM e-GP	SE	Rev.	9.49	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	12-03-26		
63	W37	Cleaning of Over Ground Reservoir (ORG) 01 in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
64	W38	Cleaning of Over Ground Reservoir (ORG) 02 in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
65	W39	Cleaning of Sludges from Sludge Drying Beds in IRP#1 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		02-02-26
66	W40	Cleaning of Sludges from Sludge Drying Beds in IRP#2 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.71	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		01-02-26
67	G27	Procurement of Interior Decoration Items including furniture for 2 no's VIP Suites in the Dormitory Building in SKWP	Lot	1	OTM e-GP	DMD	Rev.	25.43	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		01-01-26	11-01-26	26-01-26	08-02-26	08-02-26	18-02-26		
68	G28	Emergency Cleaning works along the property lines inside the land acquired by DWASA in IRP#1 and IRP#2	Lot	1	DPM	SE	Rev.	2.97	Planned Dates						15-08-25	17-08-25	19-08-25	19-09-25
									Planned Days						2	2	4	
									Actual Dates					09-09-25	09-09-25	09-09-25		17-09-25




SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
69	G29	Procurement of Tyres and related spares for Crane Mounted Pickup in SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
70	W41	Providing daily labors for different cleaning works in IRP's of SKWP	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	23-12-25	24-12-25	25-12-25	27-12-25		09-02-26
71	W42	Repairing & maintenance work of fiber optics network at IRP#2 DTWs area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.24	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		12-02-26
72	W43	Repairing & maintenance work of fiber optics network at IRP#1 DTWs area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.43	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		
73	W44	Repairing and maintenance of Ansar shade in IRP#2 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.74	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		03-02-26
74	W45	Right of way cleaning/tree trimming work through 11 & 33 kV HT electrical line route in IRP#1 area	Lot	1	OTM e-GP	CE	Rev.	4.44	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	27-12-25	01-01-26	02-01-26	04-01-26		01-03-26
75	W46	Right of way cleaning/tree trimming work through 11 & 33 kV HT electrical line route in IRP#2 area	Lot	1	OTM e-GP	CE	Rev.	4.46	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	27-12-25	01-01-26	02-01-26	03-01-26		09-02-26
76	G30	Supply of winter uniform and related others for operation staff under SKWP	Lot	1	LTM e-GP	SE	Rev.	7.82	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-11-25	18-11-25	25-11-25	26-11-25	26-11-25	08-12-25		15-01-26
77	G31	Supply of extended antenna pole set equipments and related others for uninterrupted communication with DTWs in SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
78	G32	Supply of doirmatory accomodation, Dinning room & kitchen utility items and related others under SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
79	W47	Repair & maintenance of ACR, ABS, DS & LBS for 33 KV & 11 KV HT line under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
80	W48	Yearly servicing and maintenance work of lift and jetting machine under SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-06-26
									Planned Days					2	2	4		
									Actual Dates					20-09-25	21-09-25	22-09-25		
81	W49	Yearly servicing and maintenance work of air conditioners under SKWP	Lot	1	LTM e-GP	CE	Rev.	4.75	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	23-12-25	24-12-25	25-12-25	28-12-25		
82	W50	Repair & maintenance of 11 KV HT electric power line at IRP#1 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
83	W51	Repair & maintenance of 11 KV HT electric power line at IRP#2 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.48	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		29-01-26

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
84	W52	Repair & maintenance of 33 KV HT electric interlink power line from IRP#1 to IRP#2	Lot	1	OTM e-GP	CE	Rev.	4.39	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	10-03-26	10-03-26	11-03-26		
85	W53	Repair & maintenance of 30 KVA & 6 KVA UPS for SCADA control room at IRP#1 & IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.40	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		26-01-26
86	G33	Supply of different types of LV electric cable and related others for maintenance work under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
87	G34	Procurement of plants, fertilizer, gardening tools and related others for SKWP	Lot	1	DPM	SE	Rev.	4.97	Planned Dates					15-08-25	17-08-25	19-08-25		19-06-26
									Planned Days					2	2	4		
									Actual Dates					09-09-25	09-09-25	09-09-25		17-09-25
88	W54	Servicing & maintenance of 5 MVA Transformer at IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.40	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	10-03-26	10-03-26	11-03-26		
89	W55	Repair & maintenance of the PFI Plant and others of 5 MVA Sub-station at IRP#1 & IRP#2.	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
90	W56	Repair & maintenance of 650A VCB and related others of Booster pump control panel	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
91	W57	Repair & maintenance of 1KVA Online UPS of DTW's SCADA system	Lot	1	OTM e-GP	CE	Rev.	4.37	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	09-03-26	09-03-26	11-03-26		
92	G35	Procurement of Online UPS with Battery and related others for DTW SCADA system in SKWP	Lot	1	OTM e-GP	CE	Rev.	14.50	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		04-03-26
93	G36	Procurement of safety equipment for operation and maintenance staff of SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
94	G37	Supply of solar system and ancillary spare for various DTW's at IRP#1	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
95	G38	Supply of solar system and ancillary spare for various DTW's at IRP#2	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
96	W58	Installation of ACR and related others in 33 kV electric line in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates					20-09-25	21-09-25	22-09-25		28-10-26
97	G39	Procurement of 150A, 200A MCCB and others for maintenance work for IRP#1 & IRP#2 of SKWP, DWASA	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
98	W59	Servicing and maintenance work of IRP#1 11/0.44 KV pad-mounted DTWs sub-stations under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.70	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		02-02-26
99	W60	Servicing and maintenance work of IRP#2 11/0.44 KV pad-mounted DTWs sub-stations under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.37	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	01-03-26	01-03-26	01-03-26	05-03-26		
100	G40	Procurement of Electric Poles and related spare items for 11 kV electric line in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.60	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		27-11-25	07-12-25	14-12-25	15-12-25	15-12-25	18-12-25		15-01-26
101	G41	Supply of Lightning arrestor, earthing cable and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	8.91	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	08-03-26	08-03-26	11-03-26		

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
102	G42	Procurement of Spare items for 11/0.44 kV pad-mounted sub-stations in DTWs	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
103	W61	Annual maintenance of 13 set e-PRV, e-flowmeter and RTU SCADA system of SKWP Water Line Transmission Network	Lot	1	OTM e-GP	DMD	Rev.	9.83	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	05-01-26	11-01-26	12-01-26	12-01-26		
104	G43	Supply of Battery driven auto-rickshaw and related others for movement to DTWs in SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
105	G44	Supply of jetting machine, electromechanical machine and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
106	G45	Emergency Procurement of different spare items for 33 kV and 11 kV electric line and sub-stations in SKWP	Lot	1	LTM e-GP	SE	Rev.	5.96	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	16-03-26		
107	G46	Procurement of different diameter Dresser with rubber gasket & related others for pipeline repair works under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.67	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	27-01-26		
108	W62	Replacement of damage MS pipe by HDPE pipe & related others of sludge drying & backwash wastage water line at IRP#2 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-02-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
109	W63	Reconstruction and modification of single rooms into Family Suite in the Dormitory of SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.74	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	05-01-26	11-01-26	12-01-26	12-01-26		22-02-26
110	W64	Relocation of the Dormitory Transformer from the Ground Floor to the outside of the Dormitory Building in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Generator maintenance																		
111	G47	Supply of different types of generator filters & related others spare item for SKWP	Lot	1	OTM e-GP	SE	Rev.	3.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
112	W65	Servicing & maintenance work of 1.5 MW main generator set under SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					25-09-25	28-09-25	29-09-25		
113	W66	Servicing & maintenance work of DTW generator set's under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.69	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	12-01-26	15-01-26	15-01-26	15-01-26		01-03-26
Operation Expenses: Computer maintenance																		
114	W67	Repairing & maintenance of computer, monitor, printer and related others under SKWP	Lot	1	DPM	SE	Rev.	1.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					02-11-25	02-11-25	02-11-25		01-03-26
Operation Expenses: Chemicals																		
115	G48	Procurement of refilling chemicals for fire extinguishers in SKWP [C/O, G80]	Lot	1	LTM e-GP	SE	Rev.	8.96	Planned Dates		15-05-25	29-05-25	12-06-25	19-06-25	26-06-25	24-07-25		24-08-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-11-25	18-11-25	25-11-25	26-11-25	26-11-25	03-12-25		24-12-25
116	G49	Procurement of Chemicals for Laboratory in SKWP	Lot	1	OTM e-GP	SE	Rev.	9.80	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	18-01-26	18-01-26	19-01-26		
117	G50	Procurement of Chemicals to remove insects for gardening in SKWP	Lot	1	DPM	SE	Rev.	3.10	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					04-11-25	05-11-25	06-11-25		16-11-25
118	G51	Supply of pest control chemicals and related others for SKWP	Lot	1	LTM e-GP	SE	Rev.	8.67	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	16-03-26			

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Operation Expenses: Boundary Wall maintenance																		
119	W68	Emergency repairing of cracked walls in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					20-09-25	20-09-25	22-09-25		05-10-25
120	W69	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.45	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		03-02-26
121	W70	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#2	Lot	1	LTM e-GP	CE	Rev.	4.71	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-02-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	04-01-26		02-02-26
122	W71	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.34	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	27-12-25		19-01-26
123	W72	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#2	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-11-25	29-11-25	13-12-25	20-12-25	27-12-25	24-01-26		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
124	W73	Maintenance of Boundary walls and main gates in different DTWs compound in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
125	W74	Repairing of boundary fences and barbed wires in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	1.97	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					12-10-25	12-10-25	01-12-25		09-12-25
Operation Expenses: SCADA maintenance																		
126	W75	Repair & Installation of SCADApacks in DTWs in IRP#1 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
127	W76	Repair & Maintenance of various components of SCADA system in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
128	G52	Procurement of 12U Rack and other accessories for SCADA and CCTV maintenance in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.25	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	20-01-26		10-02-26
129	G53	Procurement of various kinds of Field Instruments related to SCADA for maintenance in SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
130	W77	Repair & Installation of SCADApacks in DTWs in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
131	G54	Procurement of tools & Spares for SCADA and fiber Optic maintenance works	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
132	G55	Supply of spare items for 33 KV HT electrical network & related others of SKWP [C/O, G57]	Lot	1	OTM e-GP	CE	Rev.	12.91	Planned Dates		25-10-24	08-11-24	22-11-24	29-11-24	06-12-24	03-01-25		03-04-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates		15-02-26	25-02-26	08-03-26	09-03-26	09-03-26	15-03-26		
133	G56	Supply of electrical sub-station related spare items for SKWP [C/O, G64]	Lot	1	OTM e-GP	SE	Rev.	8.70	Planned Dates		06-11-24	20-11-24	04-12-24	11-12-24	18-12-24	15-01-25		15-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		15-02-26	25-02-26	09-03-26	09-03-26	09-03-26	12-03-26		
134	G57	Supply of different electrical items and related others for SKWP [C/O, G71]	Lot	1	OTM e-GP	SE	Rev.	6.59	Planned Dates		20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25		29-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	22-01-26		10-02-26
135	G58	Supply of Spares Kit B and related others for Chlorination Safety for SKWP	Lot	1	OTM e-GP	SE	Rev.	15.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
136	G59	Supply of Laboratory Equipment and related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
137	G60	Procurement of goods and related others for optical fiber integration with DTWs in IRP#1 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-04-26
138	G61	Procurement of goods and related others for optical fiber integration with DTWs in IRP#2 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-04-26
139	G62	Procurement of Level Sensors and related others for Monitoring Wells and DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	17.95	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
140	G63	Procurement of CCTV cameras and related others for DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
141	G64	Supply and installation of Energy meter in Sub-station in SKWP	Lot	1	LTM e-GP	SE	Rev.	6.41	Planned Dates Planned Days Actual Dates		15-02-26 0 14	25-02-26 14	09-03-26 14	09-03-26 7	09-03-26 7	12-03-26 2	4	15-09-25
142	G65	Supply and Installation of Disconnecting Switch (DS) for electrical lines	Lot	1	OTM e-GP	SE	Rev.	4.30	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
143	G66	Supply of Lightning arrester, earthing cable and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
144	G67	Procurement of 800 Amps MCCB and 800 A Magnetic Conductor for Booster pump control panel	Lot	1	OTM e-GP	SE	Rev.	8.61	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
145	G68	Procurement of Accessories for installing ACR in 33 kV line	Lot	1	LTM e-GP	SE	Rev.	3.83	Planned Dates Planned Days Actual Dates		15-02-26 0 14	25-02-26 14	09-03-26 14	09-03-26 7	09-03-26 7	11-03-26 2	4	15-09-25
146	G69	Supply of 630A VCB and ACB and related others in SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-03-26
147	G70	Supply of maintenance free Battery for 1KVA Online UPS of DTW's SCADA system	Lot	1	OTM e-GP	SE	Rev.	9.28	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
148	G71	Supply of IDMT & Differential Relay for 5 MVA Sub-station at IRP#1 and IRP#2	Lot	1	OTM e-GP	CE	Rev.	16.92	Planned Dates Planned Days Actual Dates		15-11-25 0 14	29-11-25 14	13-12-25 14	20-12-25 7	27-12-25 7	24-01-26 28	70	24-06-26
Operation Expenses: Water Pump Maintenance																		
149	W78	Repair & maintenance of Booster Pump set D & related others for SKWP [C/O, W110]	Lot	1	OTM e-GP	CE	Rev.	4.10	Planned Dates Planned Days Actual Dates		15-05-25 0 14	30-05-25 14	07-06-25 14	08-06-25 7	09-06-25 7	15-06-25 28	70	15-09-25
150	W79	Withdrawn & re-installation of DTW pump motor set of IRP#1 under SKWP [C/O, W112]	Lot	1	LTM e-GP	CE	Rev.	4.74	Planned Dates Planned Days Actual Dates		15-05-25 0 14	30-05-25 14	07-06-25 14	08-06-25 7	09-06-25 7	15-06-25 28	70	15-09-25
151	W80	Repair & maintenance of Booster Pump set B&E & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.99	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-03-26
152	W81	Repair & maintenance of Booster Pump set C&F & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	-	Planned Dates Planned Days Actual Dates		15-12-25 0 14	29-12-25 14	12-01-26 14	19-01-26 7	26-01-26 7	23-02-26 28	70	24-04-26

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
153	W82	Withdrawn & re-installation of DTW pump motor set of IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.60	Planned Dates Planned Days Actual Dates		15-11-25 0 13-11-25	29-11-25 14 23-11-25	13-12-25 14 23-12-25	20-12-25 7 24-12-25	27-12-25 7 25-12-25	24-01-26 28 28-12-25	70	24-06-26 03-02-26
154	W83	Repair & maintenance of water pump motor in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	4.39	Planned Dates Planned Days Actual Dates		15-08-25 0 15-02-26	29-08-25 14 25-02-26	12-09-25 14 08-03-26	19-09-25 7 10-03-26	26-09-25 7 10-03-26	24-10-25 28 24-12-25	70	24-03-26 24-03-26
155	W84	Repair & maintenance of water pump column pipe in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 15-08-25	29-10-25 14 29-08-25	12-11-25 14 12-09-25	19-11-25 7 19-09-25	26-11-25 7 26-09-25	24-12-25 28 24-10-25	70	24-03-26 24-03-26
156	G72	Procurement of water pump column pipes for DTWs in SKWP	Lot	1	LTM e-GP	SE	Rev.	7.75	Planned Dates Planned Days Actual Dates		15-08-25 0 04-11-25	29-08-25 14 18-11-25	12-09-25 14 25-11-25	19-09-25 7 26-11-25	26-09-25 7 26-11-25	24-10-25 28 01-12-25	70	24-03-26 15-01-26
157	G73	Procurement of Water pump related electrical items in SKWP	Lot	1	OTM e-GP	CE	Rev.	13.41	Planned Dates Planned Days Actual Dates		15-08-25 0 13-11-25	29-08-25 14 23-11-25	12-09-25 14 27-12-25	19-09-25 7 01-01-26	26-09-25 7 02-01-26	24-10-25 28 07-01-26	70	24-03-26 10-02-26
158	W85	Repair & maintenance of water pumps of sludge drying beds, backwash water holding tanks and utility pumps in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 15-08-25	29-10-25 14 29-08-25	12-11-25 14 12-09-25	19-11-25 7 19-09-25	26-11-25 7 26-09-25	24-12-25 28 24-10-25	70	24-03-26 24-03-26
Operation Expenses: Chlorine System maintenance																		
159	G74	Procurement of spares for chlorine system maintenance	Lot	1	DPM	SE	Rev.	1.27	Planned Dates Planned Days Actual Dates					15-08-25 2 20-09-25	17-08-25 2 20-09-25	19-08-25 2 22-09-25	4	19-09-25 20-10-25
160	W86	Repairing & maintenance of chlorine system of SKWP	Lot	1	DPM	SE	Rev.	1.73	Planned Dates Planned Days Actual Dates					15-08-25 2 20-09-25	17-08-25 2 20-09-25	19-08-25 2 22-09-25	4	19-09-25 20-10-25
Operation Expenses: Office maintenance																		
161	G75	Procurement of Air Conditioner Sets for Control Room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.95	Planned Dates Planned Days Actual Dates		15-09-25 0 13-11-25	29-09-25 14 23-11-25	13-10-25 14 14-12-25	20-10-25 7 15-12-25	27-10-25 7 15-12-25	24-11-25 28 24-12-25	70	24-01-26 24-01-26
162	G76	Procurement of Air Conditioner and related others for CCTV server room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 15-10-25	29-08-25 14 29-10-25	12-09-25 14 12-11-25	19-09-25 7 19-11-25	26-09-25 7 26-11-25	24-10-25 28 24-12-25	70	24-01-26 24-03-26
163	G77	Procurement of decorative items for office dining and kitchen in SKWP	Lot	1	LTM e-GP	SE	Rev.	4.45	Planned Dates Planned Days Actual Dates		15-10-25 0 15-02-26	29-10-25 14 01-03-26	12-11-25 14 09-03-26	19-11-25 7 09-03-26	26-11-25 7 09-03-26	24-12-25 28 16-03-26	70	24-03-26 27-01-25
Operation Expenses: Water Line maintenance																		
164	W87	Construction of DTW delivery water line support column of IRP#1 under SKWP [C/O, W24]	Lot	1	LTM e-GP	SE	Rev.	9.50	Planned Dates Planned Days Actual Dates		19-09-24 0 06-11-25	03-10-24 14 20-11-25	17-10-24 14 26-11-25	24-10-24 7 26-11-25	31-10-24 7 27-11-25	28-11-24 28 07-12-25	60	27-01-25 19-09-25
165	W88	Repairing of Leakage inside the Butterfly Valve Chamber in Musurikhola in IRP#2 area	Lot	1	DPM	CE	Rev.	5.00	Planned Dates Planned Days Actual Dates					15-08-25 2 04-10-25	17-08-25 2 05-10-25	19-08-25 2 06-10-25	4	19-09-25 30-05-25
166	G78	Supply of different spare item & related others for DTW delivery water line maintenance [C/O, W26]	Lot	1	OTM e-GP	CE	Rev.	10.58	Planned Dates Planned Days Actual Dates		22-09-24 0 27-11-25	06-10-24 14 07-12-25	20-10-24 14 23-12-25	27-10-24 7 24-12-25	03-11-24 7 25-12-25	01-12-24 28 29-12-25	180	15-01-26 15-12-25
167	W89	Leakage repair at different places in IRP-1 area of SKWP [C/O, W108]	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates Planned Days Actual Dates		15-05-25 0 06-11-25	30-05-25 14 20-11-25	07-06-25 14 23-12-25	08-06-25 7 24-12-25	09-06-25 7 25-12-25	15-06-25 28 27-12-25		01-03-26 24-03-26
168	W90	Annual maintenance of 13 set e-PRV, e-flowmeter and RTU SCADA system of SKWP Water Line Transmission Network	Lot	1	OTM e-GP	MD	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 15-10-25	29-08-25 14 29-10-25	12-09-25 14 12-11-25	19-09-25 7 19-11-25	26-09-25 7 26-11-25	24-10-25 28 24-12-25	70	24-03-26 24-03-26
169	W91	Leakage Repairing at different Bends inside IRP#2 in SKWP	Lot	1	DPM	CE	Rev.	4.99	Planned Dates Planned Days Actual Dates					15-08-25 2 22-09-25	17-08-25 2 07-10-25	19-08-25 2 07-10-25	4	19-09-25 14-01-26

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
170	G79	Procurement of different pipeline maintenance tools and spares for leakage repair in main water lines and local pipelines in SKWP	Lot	1	OTM e-GP	CE	Rev.	17.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
171	W92	Leakage repair at different places in IRP-2 area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.46	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	27-12-25	01-01-26	02-01-26	04-01-26		01-03-26
172	W93	Leakage repair at different places in the local pipelines in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.75	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	23-12-25	24-12-25	25-12-25	28-12-25		
Capital Expenses: Deep Tube-well Construction																		
182	W94	Re-habilitation of deep tube-wells (DTW) in IRP#1 in SKWP	Lot	1	OTM e-GP	MD	Rev.	68.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
183	W95	Re-habilitation of deep tube-well (DTW) at DTW#120 under SKWP	Lot	1	OTM e-GP	MD	Rev.	17.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
184	W96	Re-habilitation of deep tube-wells (DTW) in IRP#2 in SKWP	Lot	1	OTM e-GP	MD	Rev.	68.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: VFD Purchase																		
185	G80	Supply of Variable Frequency Drive (VFD) and related others for DTWs of SKWP	Lot	1	OTM e-GP	SE	Rev.	12.50	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Water and Sewage Treatment Plant (O&M)																		
186	W97	Construction of Approach Road, Pump House Floor and related others in DTW 219 in SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
187	W98	Repairing of Borehole Camera in SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates					15-05-26	17-05-26	19-05-26		15-06-26
									Planned Days					2	2	4		
									Actual Dates									
188	W99	Repair & Maintenance of Airblower in IRPs in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
189	W100	Repair & Maintenance of 630A ACB in DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
190	W101	Repairing of Large Monitors in SCADA Control Room in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-05-26	17-05-26	19-05-26		15-06-26
									Planned Days					2	2	4		
									Actual Dates									
191	W102	Repair & Maintenance of 100KVA Transformers in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
192	W103	Repair & Maintenance of Isolator, 1250A VCB, CT & PT in 5MVA Substation in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
193	G81	Procurement of Portable Ultrasonic Flowmeter for SKWP	Lot	1	DPM	SE	Rev.	4.00	Planned Dates					15-05-26	17-05-26	19-05-26		15-06-26
									Planned Days					2	2	4		
									Actual Dates									
194	G82	Procurement of Batteries of Different Sizes for Substation and SCADA UPS System	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-05-26	29-05-26	12-06-26	19-06-26	26-06-26	24-07-26		24-10-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

09-09-2025

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Emergency, L.S Fund & Direct Procurement																		
Operation Expenses																		
173	-	Electricity (Production)	L.S	-	-	-	Rev.	2,300.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
174	-	Fuel & Lubricant (Vehicle & Generator)	L.S	-	-	CE	Rev.	72.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
175	-	Administrative (Telephone, Conveyance, Water quality testing cost, Honorarium, Furniture maintenance, Printing & Stationary)	L.S	-	-	CE	Rev.	14.93	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
Operation Expenses: Water & Sewage Treatment (O&M)																		
176	-	Urgent and unforeseen works/Goods: Works to be done under sudden emergency requirement [99(1)(Da)]	L.S	-	DPM/ LTM/ OTM	MD/ DMD/ CE	Rev.	40.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
177	-	Procurement by Direct Cash Purchase (sudden emergency equipment, repairing materials, preparation of tender document, photocopy etc.) [100(1)]	L.S	-	-	CE	Rev.	10.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
178	-	Imprest Fund (Office Maintenance, Repair Works etc.)	L.S	-	-	-	Rev.	8.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
Capital Expenses: Water Line installation/re-installation																		
179	-	Urgent and unforeseen works/Goods: Works to be done under sudden emergency requirement [99(1)(Da)]	L.S	-	DPM/ LTM/ OTM	MD/ DMD/ CE	Rev.	20.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
Operation Expenses: Water Line maintenance																		
180	-	Urgent and unforeseen works/Goods: Works to be done under sudden emergency requirement [99(1)(Da)]	L.S	-	DPM/ LTM/ OTM	MD/ DMD/ CE	Rev.	13.99	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
181	-	Urgent and unforeseen works/Goods: Works to be done under sudden emergency requirement [99(1)(Da)]	L.S	-	DPM/ LTM/ OTM	MD/ DMD/ CE	Rev.	50.50	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
RAPP 2025-26 Grand Total:								4,181.01										

মোঃ আমিনুল ইসলাম
উপ-সহকারী প্রকৌশলী
সভার-কোরেনীয়া ওয়েলফেয়ার প্রকল্প, ঢাকা ওয়াশা।

মোঃ নাসিমুল হক
সহকারী প্রকৌশলী
সভার-কোরেনীয়া ওয়েলফেয়ার প্রকল্প, ঢাকা ওয়াশা।

মোঃ নাফিজ ইমতিয়াজ
নির্বাহী প্রকৌশলী
সভার-কোরেনীয়া ওয়েলফেয়ার প্রকল্প, ঢাকা ওয়াশা।

মিজা গোলাম কিবরিয়া
উপ-ব্যবস্থাপনা প্রকৌশলী
পানি ও গ্যাস সঞ্চালনা সার্কেল
ঢাকা ওয়াশা।

শওকত মাহমুদ
প্রধান প্রকৌশলী
ঢাকা ওয়াশা।

মিজা গোলাম কিবরিয়া
উপ-ব্যবস্থাপনা পরিচালক
পরিচালন ও রক্ষাবেক্ষণ (অন্নদা)
ঢাকা ওয়াশা।

মোঃ আমিনুল ইসলাম
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা।