


Work Completion Report


Name of the Work : SWTP-2 all building lightning arrester pole & turn bucket with base maintenance.
Name of the Contractor : R S Traders
Estimated Amount : 48,000.00
Contract Amount : 48,000.00
Work order No. & Date : 46.113.635.00.00.2025-26.293.1070, Date: 02/06/2026
Working Period : 07 Days
Actual Starting Date : 02/06/2026
Work Completion Date : 09/06/2026
Description of Executed Work :

SI No.	Description of Work	Qty.
1	Epoxy enamel priming & painting including base, curing & thinner of lightning arrester pole with Base plate of approve quality and color delivered from authorized local agent of the manufacturer in a sealed container, surface preparation including cleaning, drying, making free from rust & required servicing with necessary scaffolding all complete and accepted by engineer in charge. lightning arrester Post length With Base Plate: Post Hight: 3m, Dia-55 mm, Base Plate:250 mm x 250 mm x10 mm;	3 nos
2	Epoxy enamel priming & painting including base, curing & thinner of Turn bucket with Base plate of approve quality and color delivered from authorized local agent of the manufacturer in a sealed container, surface preparation including cleaning, drying, making free from rust & required servicing with necessary scaffolding all complete and accepted by engineer in charge. Turn Bucket: Dia- 75 mm, Length-280 mm Base Plate size: 150 mm x 150 mm x 10 mm	3 nos

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


07/06/2026
সৈয়দ আহম্মদ জালী
ভূমি ও প্রসেস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা


02/06/24
মোঃ রাব্বি হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা

Accepted

07/06/26
সুজন চন্দ্র কর্মণ
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা