

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate / Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
30	G12	Supply of Variable Frequency Drive (VFD) and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	12.01	Planned Dates		09-09-24	23-09-24	07-10-24	14-10-24	21-10-24	18-11-24		17-05-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		28-11-24	15-12-24	08-01-25	16-01-25	17-01-25	20-01-25		19-02-25
Capital Expenses: Computer & Accessories																		
31	G13	Supply of computer & related others item for SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates		12-09-24	26-09-24	10-10-24	17-10-24	24-10-24	21-11-24		06-12-24
									Planned Days		0	14	14	7	7	28	15	
									Actual Dates									
Capital Expenses: Furniture & Office Equipment																		
32	G14	Supply of furniture & related others office equipment for SKWP	Lot	1	DPM	SE	Rev.	2.99	Planned Dates		10-09-24	24-09-24	08-10-24	15-10-24	22-10-24	19-11-24		19-12-24
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates					15-02-25	18-02-25	18-02-25		26-02-25
Operation Expenses: Staff Bus/Rent-a-Car																		
33	G15	Hire of car/microbus for Savar Keraniganj Wellfield Plant (SKWP), DWASA (T#869376).	Lot	1	OTM e-GP	CE	Rev.	5.99	Planned Dates									
									Planned Days									
									Actual Dates		05-09-23	20-09-23	01-10-23	02-10-23	03-10-23	16-10-23	365	14-12-24
34	G16	Hire of car/microbus for Savar Keraniganj Wellfield Plant (SKWP), DWASA	Lot	1	OTM e-GP	CE	Rev.	0.00	Planned Dates		06-10-24	20-10-24	03-11-24	10-11-24	17-11-24	15-12-24		15-12-25
									Planned Days		0	14	14	7	7	28	365	
									Actual Dates									
Operation Expenses: Office Maintenance																		
35	W19	Repairing & painting of office building south and east side boundary wall under SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.98	Planned Dates		01-09-24	15-09-24	29-09-24	06-10-24	13-10-24	10-11-24		25-12-24
									Planned Days		0	14	14	7	7	28	45	
									Actual Dates		13-03-25	27-03-25						
36	W20	Repairing & painting of office building north side boundary wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.41	Planned Dates		05-09-24	19-09-24	03-10-24	10-10-24	17-10-24	14-11-24		14-12-24
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		19-09-24	03-10-24	15-12-24	15-12-24	17-12-24	18-12-24		08-01-25
Operation Expenses: Chemical																		
37	G17	Procurement of chemical reagent for laboratory testing of SKWP	Lot	1	OTM e-GP	CE	Rev.	0.00	Planned Dates		05-09-24	19-09-24	03-10-24	10-10-24	17-10-24	14-11-24		13-05-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates									
38	G18	Supply of pest control chemicals and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	9.10	Planned Dates		10-09-24	24-09-24	08-10-24	15-10-24	22-10-24	19-11-24		19-03-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		13-02-25	27-02-25						
39	G19	Supply of spare for chlorine dosing system & related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	9.70	Planned Dates		15-09-24	29-09-24	13-10-24	20-10-24	27-10-24	24-11-24		24-03-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		06-01-25	20-01-25	05-02-25	06-02-25	06-02-25	16-02-25		
Operation Expenses: Water Line Maintenance																		
40	W21	Leakage repair at different places in IRP-1 area of SKWP (T#898321)	Lot	1	OTM e-GP	CE	Rev.	4.48	Planned Dates									
									Planned Days									
									Actual Dates		06-11-23	22-11-23	17-12-23	19-12-23	20-12-23	03-01-24		03-01-24
41	W22	Manhole & cover rising work at different places in IRP-2 area of SKWP (T#898539)	Lot	1	OTM e-GP	CE	Rev.	4.50	Planned Dates									
									Planned Days									
									Actual Dates		20-11-23	05-12-23	17-12-23	19-12-23	20-12-23	02-01-24		01-02-24
42	W23	Re-construction of main transmission water line air release valve chamber at mugrakanda to gabtoli bridge of SKWP	Lot	1	OTM e-GP	SE	Rev.	9.55	Planned Dates		17-09-24	01-10-24	15-10-24	22-10-24	29-10-24	26-11-24		25-01-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates		10-09-24	07-10-24	17-10-24	17-10-24	19-10-24	11-07-24		06-01-25
43	W24	Construction of DTW delivery water line support column of IRP#1 under SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		19-09-24	03-10-24	17-10-24	24-10-24	31-10-24	28-11-24		27-01-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates									
44	W25	Manhole & cover rising work at different places in IRP-1 area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.85	Planned Dates		21-09-24	05-10-24	19-10-24	26-10-24	02-11-24	30-11-24		30-03-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		12-09-24	26-09-24	15-12-24	15-12-24	17-12-24	23-12-24		31-01-25

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
Operation Expenses: Water Line maintenance																		
164	W87	Construction of DTW delivery water line support column of IRP#1 under SKWP [C/O, W24]	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		19-09-24	03-10-24	17-10-24	24-10-24	31-10-24	28-11-24		27-01-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates									
165	W88	Repairing of Leakage inside the Butterfly Valve Chamber in Musurikhola in IRP#2 area	Lot	1	DPM	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
166	G78	Supply of different spare item & related others for DTW delivery water line maintenance [C/O, W26]	Lot	1	OTM e-GP	CE	Rev.	13.00	Planned Dates		22-09-24	06-10-24	20-10-24	27-10-24	03-11-24	01-12-24		30-05-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates									
167	W89	Leakage repair at different places in IRP-1 area of SKWP [C/O, W108]	Lot	1	LTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-25	30-05-25	07-06-25	08-06-25	09-06-25	15-06-25		15-12-25
									Planned Days									
									Actual Dates									
168	W90	Annual maintenance of 13 set e-PRV, e-flowmeter and RTU SCADA system of SKWP Water Line Transmission Network	Lot	1	OTM e-GP	MD	Rev.	25.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
169	W91	Leakage Repairing at different Bends inside IRP#2 in SKWP	Lot	1	DPM	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
170	G79	Procurement of different pipeline maintenance tools and spares for leakage repair in main water lines and local pipelines in SKWP	Lot	1	OTM e-GP	CE	Rev.	17.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
171	W92	Leakage repair at different places in IRP-2 area of SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
172	W93	Leakage repair at different places in the local pipelines in SKWP	Lot	1	LTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Emergency, L.S Fund & Direct Procurement																		
Operation Expenses																		
173	-	Electricity (Production)	L.S	-	-	-	Rev.	2,100.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
174	-	Fuel & Lubricant (Vehicle & Generator)	L.S	-	-	CE	Rev.	100.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
175	-	Administrative (Telephone, Conveyance, Water quality testing cost, Honorarium, Furniture maintenance, Printing & Stationary)	L.S	-	-	CE	Rev.	13.32	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
Operation Expenses: Water & Sewage Treatment (O&M)																		
176	-	Urgent and unforeseen works/Goods: Works to be done under sudden emergency requirement [76(1)(T)]	L.S	-	DPM/ LTM/ OTM	MD/ DMD/ CE	Rev.	40.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
177	-	Procurement by Direct Cash Purchase (sudden emergency equipment, repairing materials, preparation of tender document, photocopy etc.) [81(1)]	L.S	-	-	CE	Rev.	10.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
178	-	Imprest Fund (Office Maintenance, Repair Works etc.)	L.S	-	-	-	Rev.	8.00	Planned Dates									As per requirement
									Planned Days									
									Actual Dates									
APP 2025-26 Grand Total:								4,219.29										

মোঃ রেজাউল করিম
উপ-সহকারী প্রকৌশলী
সি.সি.সি. কোর্ট ওয়েলফেয়ার প্রকৌশলী, ঢাকা ওয়াশা।

মোঃ ইকবাল চৌধুরী
সহকারী প্রকৌশলী
সি.সি.সি. কোর্ট ওয়েলফেয়ার প্রকৌশলী, ঢাকা ওয়াশা।

মোঃ নাফিজ ইমতিয়াজ
নির্বাহী প্রকৌশলী
সি.সি.সি. কোর্ট ওয়েলফেয়ার প্রকৌশলী, ঢাকা ওয়াশা।

মিজা গোলাম কিবরিয়া
উপ-সহকারী প্রকৌশলী
সি.সি.সি. কোর্ট ওয়েলফেয়ার প্রকৌশলী, ঢাকা ওয়াশা।

মোঃ আব্দুস সালাম
উপ-সহকারী প্রকৌশলী
সি.সি.সি. কোর্ট ওয়েলফেয়ার প্রকৌশলী, ঢাকা ওয়াশা।

মোঃ শাহজাহান মিল্লা
অতিরিক্ত সচিব
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা।

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
153	W82	Withdrawn & re-installation of DTW pump motor set of IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.60	Planned Dates Planned Days Actual Dates		15-11-25 0 13-11-25	29-11-25 14 23-11-25	13-12-25 14 23-12-25	20-12-25 7 24-12-25	27-12-25 7 25-12-25	24-01-26 28 28-12-25	70	24-06-26 03-02-26
154	W83	Repair & maintenance of water pump motor in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	4.39	Planned Dates Planned Days Actual Dates		15-08-25 0 15-02-26	29-08-25 14 25-02-26	12-09-25 14 08-03-26	19-09-25 7 10-03-26	26-09-25 7 10-03-26	24-10-25 28 24-12-25	70	24-03-26 24-03-26
155	W84	Repair & maintenance of water pump column pipe in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 15-08-25	29-10-25 14 29-08-25	12-11-25 14 12-09-25	19-11-25 7 19-09-25	26-11-25 7 26-09-25	24-12-25 28 24-10-25	70	24-03-26 24-03-26
156	G72	Procurement of water pump column pipes for DTWs in SKWP	Lot	1	LTM e-GP	SE	Rev.	7.75	Planned Dates Planned Days Actual Dates		15-08-25 0 04-11-25	29-08-25 14 18-11-25	12-09-25 14 25-11-25	19-09-25 7 26-11-25	26-09-25 7 26-11-25	24-10-25 28 01-12-25	70	24-03-26 15-01-26
157	G73	Procurement of Water pump related electrical items in SKWP	Lot	1	OTM e-GP	CE	Rev.	13.41	Planned Dates Planned Days Actual Dates		15-08-25 0 13-11-25	29-08-25 14 23-11-25	12-09-25 14 27-12-25	19-09-25 7 01-01-26	26-09-25 7 02-01-26	24-10-25 28 07-01-26	70	24-03-26 10-02-26
158	W85	Reapir & maintenance of water pumps of sludge drying beds, backwash water holding tanks and utility pumps in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 15-08-25	29-08-25 14 29-08-25	12-09-25 14 12-09-25	19-09-25 7 19-09-25	26-09-25 7 26-09-25	24-10-25 28 24-10-25	70	24-03-26 24-03-26
Operation Expenses: Chlorine System maintenance																		
159	G74	Procurement of spares for chlorine system maintenance	Lot	1	DPM	SE	Rev.	1.27	Planned Dates Planned Days Actual Dates					15-08-25 2 20-09-25	17-08-25 2 20-09-25	19-08-25 2 22-09-25	4	19-09-25 20-10-25
160	W86	Repairing & maintenance of chlorine system of SKWP	Lot	1	DPM	SE	Rev.	1.73	Planned Dates Planned Days Actual Dates					15-08-25 2 20-09-25	17-08-25 2 20-09-25	19-08-25 2 22-09-25	4	19-09-25 20-10-25
Operation Expenses: Office maintenance																		
161	G75	Procurement of Air Conditioner Sets for Control Room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.95	Planned Dates Planned Days Actual Dates		15-09-25 0 13-11-25	29-09-25 14 23-11-25	13-10-25 14 14-12-25	20-10-25 7 15-12-25	27-10-25 7 15-12-25	24-11-25 28 24-12-25	70	24-01-26 24-01-26
162	G76	Procurment of Air Conditioner and releted others for CCTV server room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 15-08-25	29-08-25 14 29-08-25	12-09-25 14 12-09-25	19-09-25 7 19-09-25	26-09-25 7 26-09-25	24-10-25 28 24-10-25	70	24-01-26 24-01-26
163	G77	Procurement of decorative items for office dining and kitchen in SKWP	Lot	1	LTM e-GP	SE	Rev.	4.45	Planned Dates Planned Days Actual Dates		15-10-25 0 15-02-26	29-10-25 14 01-03-26	12-11-25 14 09-03-26	19-11-25 7 09-03-26	26-11-25 7 09-03-26	24-12-25 28 16-03-26	70	24-03-26 24-03-26
Operation Expenses: Water Line maintenance																		
164	W87	Construction of DTW delivery water line support column of IRP#1 under SKWP [C/O, W24]	Lot	1	LTM e-GP	SE	Rev.	9.50	Planned Dates Planned Days Actual Dates		19-09-24 0 06-11-25	03-10-24 14 20-11-25	17-10-24 14 26-11-25	24-10-24 7 26-11-25	31-10-24 7 27-11-25	28-11-24 28 07-12-25	60	27-01-25 19-09-25
165	W88	Repairing of Leakage inside the Butterfly Valve Chamber in Musurikhola in IRP#2 area	Lot	1	DPM	CE	Rev.	5.00	Planned Dates Planned Days Actual Dates					15-08-25 2 04-10-25	17-08-25 2 05-10-25	19-08-25 2 06-10-25	4	19-09-25 30-05-25
166	G78	Supply of different spare item & related others for DTW delivery water line maintenance [C/O, W26]	Lot	1	OTM e-GP	CE	Rev.	10.58	Planned Dates Planned Days Actual Dates		22-09-24 0 27-11-25	06-10-24 14 07-12-25	20-10-24 14 23-12-25	27-10-24 7 24-12-25	03-11-24 7 25-12-25	01-12-24 28 29-12-25	180	15-01-26 15-12-25
167	W89	Leakage repair at different places in IRP-1 area of SKWP [C/O, W108]	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates Planned Days Actual Dates		15-05-25 0 06-11-25	30-05-25 14 20-11-25	07-06-25 14 23-12-25	08-06-25 7 24-12-25	09-06-25 7 25-12-25	15-06-25 28 27-12-25		01-03-26 24-03-26
168	W90	Annual maintenance of 13 set e-PRV, e-flowmeter and RTU SCADA system of SKWP Water Line Transmission Network	Lot	1	OTM e-GP	MD	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 15-08-25	29-08-25 14 29-08-25	12-09-25 14 12-09-25	19-09-25 7 19-09-25	26-09-25 7 26-09-25	24-10-25 28 24-10-25	70	19-09-25 19-09-25
169	W91	Leakage Repairing at different Bends inside IRP#2 in SKWP	Lot	1	DPM	CE	Rev.	4.99	Planned Dates Planned Days Actual Dates					15-08-25 2 22-09-25	17-08-25 2 07-10-25	19-08-25 2 07-10-25	4	19-09-25 14-01-26