



Work Completion Report

- | | |
|-----------------------------------|--|
| 1. Name of the work | : Repairing of Managing Director house electric installation with cleaning & 800 KVA standby electric substation adjacent to shanti BWPP, DWASA. |
| 2. Name of the Contractor | : M/S. N S Enterprise. |
| 3. Estimated Amount | : 4,97,036.717/- |
| 4. Tender Amount | : 4,72,184.881/- |
| 5. Bill Amount | : 470671.525 |
| 6. Work order no & Date | : 46.05.0000.424.37.071.2023.20.20.20, Date: 04/09/2023 |
| 7. Working Period | : 30 Days |
| 8. Actual Date Starting | : 04/09/2023 |
| 9. Date of Completion | : 18/09/2023 |
| 10. Completion Period | : 18/09/2023. |
| 11. Description of executed works | : As per schedule. |

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under – Contract Agreement. Work completion report may be accepted.


 18.09.23
 (Md. Shariful Islam)
 Sub-Assistant Engineer
 F.M Division-2
 Dhaka WASA


 18.9.23
 (Riad Ahmed)
 Assistant Engineer
 F.M Division-2
 Dhaka WASA

accepted

 24/9/23
 (Sujon Chandra Barman)
 Executive Engineer
 F.M Division-2
 Dhaka WASA