


Office of the Executive Engineer

MODS Zone-9, Dhaka WASA.


Inspection & Work Completion Report

1. Name of the work : Repairing of HDPE water line Leakage infront of House#1/E, Road#02, Sector-03 and infront of House#1, Road#1, Ahlia under MODS Zone-9, Dhaka WASA.
2. Name of the contractor : AYAT ENTERPRISE
3. Estimate Amount : 49,900.46
4. Contract Value : 49,900.46
5. Bill Amount : 49,900.46
6. Work order no & Date : 46.113.414.00.00.12.2026-27.06, Date: 27/08/2026
7. Working Period : 03 Days
8. Actual Starting Date : 27/08/2026
9. Date of Completion : 29/08/2026
10. Completion of Period : Within the Work Order
11. Description of Executed : As per BOQ (Bill of Quantity) Works


The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification and as per the instruction of the engineer in charge.


20.08.26

Mst. Rikta Akteri
Sub-Assistant Engineer
MODS Zone-9, Dhaka WASA


20.08.26


Md. Nazmul hussain
Assistant Engineer
MODS Zone-9, Dhaka WASA


20/08/2026

Zunayed Abu Yasir
Executive Engineer
MODS Zone-9, Dhaka WASA

Opinion from the Circle Head (MODS Circle-2):

Seen


20/08/26

প্রকৌশলী মোঃ শাহ আলম
উপসহকারী প্রকৌশলী
মডস সার্কেল-২, ঢাকা ওয়াসা।