


Work Completion Report

Name of the Office/Division : Pagla sewage treatment plant Division, Dhaka WASA
Name of the Work : Supply of gate valve, NRV, flange. bend etc and related services for Narinda CPS pumping station under PSTP(pump No. 1)
Estimated Amount : Tk. 24,85,028.00
Tendering Method : Open Tendering Method (OTM)
Contract No. & Date : 46.113.433.00.00.2025-26.259-178, Date: 23/08/2026
Work Order No. & Date : 46.113.433.00.00.2025-26.259-169, Date: 30/08/2026
Contract Amount : Tk. 20,56,600.00
Name of the Contractor : M/S. Shagor Traders
Working Period : 30(Thirty) Days
Actual date of Starting : 30-08-2026
Date of Completion : 19-09-2026
Completion Period : Within schedule time.

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


25/09/26
Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


20/09/26
Md. Hasibul Hasan
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


20/09/26
Syed shihabur Rahman
Executive Engineer
PSTP Division, Dhaka WASA