

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
12	W7	Construction of deep tube-wells (DTW) at DTW #213 under SKWP	Lot	1	OTM e-GP	MD	Rev.	93.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		26-02-26	11-03-26						
									Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		26-02-26	11-03-26						
Capital Expenses: VFD Purchase																		
14	G6	Supply of Variable Frequency Drive (VFD) and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	22.70	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	27-12-26	05-01-26	05-01-26	06-01-26		04-03-26
									Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates									
15	G7	Procurement of emergency spare items for VFD for DTWs of SKWP	Lot	1	DPM	SE	Rev.	-	Planned Dates									
									Planned Days									
									Actual Dates									
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		
Capital Expenses: Office Building Construction																		
17	W9	Construction of Prayer room & ancillary works for IRP#2 office building area under SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates				20-09-25	21-09-25	22-09-25		30-09-25	
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-11-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	14-12-25	15-12-25	15-12-25	17-12-25		11-01-26
Capital Expenses: Furniture and Office Equipment purchase																		
20	G9	Supply of furniture & related office equipment for SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					10-09-25	10-09-25	10-09-25		21-09-25
Capital Expenses: Boundary Wall																		
21	W12	Construction of Boundary wall, Gate and Approach Road near the Dormitory in IRP#1	Lot	1	OTM e-GP	CE	Rev.	14.69	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		12-02-26
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	02-03-26	03-03-26	03-03-26	05-03-26		
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
24	W15	Construction of boundary wall & related others at DTW 2-12 under SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
25	W16	Construction of boundary wall & related others at DTW 1-04 under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.30	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

SAVAR-KERANIGANJ WELLFIELD PLANT, DHAKA WASA
ANNUAL PROCUREMENT PLAN
Financial Year 2025-26

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Capital Expenses: Automation and Digitalization																		
1	G1	Supply of automation & digitalization related equipment for SCADA system of SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
2	G2	Supply of radio frequency related equipments for smooth communication from DTWs to SCADA	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: SCADA Installation																		
3	G3	Procurement of various spare item for SCADA installation in IRP1 main sub-station of SKWP [C/O, G8]	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		01-09-24	15-09-24	29-09-24	06-10-24	13-10-24	10-11-24		08-02-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates									
4	G4	Procurement of various spare item for SCADA installation in IRP2 main sub-station of SKWP [C/O, G9]	Lot	1	OTM e-GP	CE	Rev.	16.04	Planned Dates		03-09-24	17-09-24	01-10-24	08-10-24	15-10-24	12-11-24		10-02-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates									
5	G5	Procurement of Different kinds of sensors and calibration tools for SCADA related works	Lot	1	OTM e-GP	CE	Rev.	23.96	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Deep Tube-well Construction																		
6	W1	Re-generation of deep tube-wells (DTW) under IRP#1, SKWP [C/O, W2]	Lot	1	OTM e-GP	MD	Rev.	44.64	Planned Dates		18-08-24	09-01-24	15-09-24	22-09-24	29-09-24	27-10-24		25-04-25
									Planned Days			14	14	7	7	28	180	
									Actual Dates		13-02-25	27-02-25	19-03-25	25-03-25	27-03-25	10-04-25		
7	W2	Re-habilitation of deep tube-wells (DTW) 1-05 under SKWP [C/O, W7]	Lot	1	DPM	DMD	Rev.	10.00	Planned Dates					02-12-24	09-12-24	06-01-25		06-04-25
									Planned Days					7	7	28	90	
									Actual Dates					08-01-25	09-01-25	21-01-25		
8	W3	Construction of deep tube-wells (DTW) at DTW#1-03 under SKWP [C/O, W8]	Lot	1	OTM e-GP	MD	Rev.	91.08	Planned Dates		11-08-24	25-08-24	08-09-24	15-09-24	22-09-24	20-10-24		19-11-24
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		05-03-25	19-03-25	17-05-25	17-05-25	19-05-25	04-06-25		
9	W4	Re-habilitation of deep tube-wells (DTW) under IRP#2, SKWP [C/O, W9]	Lot	1	OTM e-GP	MD	Rev.	44.55	Planned Dates		15-10-24	29-10-24	12-11-24	19-11-24	26-11-24	24-12-24		22-06-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		13-02-25	27-02-25	19-03-25	23-03-25	27-03-25	10-04-25		
10	W5	Re-habilitation of deep tube-wells (DTW) 1-04 under SKWP [C/O, W98]	Lot	1	DPM	DMD	Rev.	10.00	Planned Dates					15-05-25	17-05-25	18-05-25		17-06-25
									Planned Days					2	2	1		
									Actual Dates					15-06-25	17-06-25	20-06-25		
11	W6	Construction of deep tube-wells (DTW) at DTW#1-02 under SKWP	Lot	1	OTM e-GP	MD	Rev.	93.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
12	W7	Construction of deep tube-wells (DTW) at DTW#2-05 under SKWP	Lot	1	OTM e-GP	MD	Rev.	93.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
13	W8	Re-habilitation of deep tube-wells (DTW) under IRP#1, SKWP	Lot	1	OTM e-GP	MD	Rev.	40.56	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: VFD Purchase																		
14	G6	Supply of Variable Frequency Drive (VFD) and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও রক্ষণাবেক্ষণ)
ঢাকা ওয়াশা।

মোঃ শাহজাহান মিয়া
অতিরিক্ত সচিব
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা।

৫

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
15	G7	Procurement of emergency spare items for VFD for DTWs of SKWP	Lot	1	DPM	SE	Rev.	5.85	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days							2	2	4
									Actual Dates									
16	G8	Supply of VFD controller and related others for DTWs of SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Office Building Construction																		
17	W9	Construction of Prayer room & ancillary works for IRP#2 office building area under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
18	W10	Construction of a shade for IRP#1 fresh water reserver tank at IRP#1 Office Building	Lot	1	DPM	SE	Rev.	3.15	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates									
19	W11	Construction and extension crane pick-up parking shed in IRP#1 Office Building of SKWP	Lot	1	LTM e-GP	SE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-11-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Furniture and Office Equipment purchase																		
20	G9	Supply of furniture & related office equipment for SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates									
Capital Expenses: Boundary Wall																		
21	W12	Construction of Boundary wall, Gate and Approach Road near the Dormitory in IRP#1	Lot	1	OTM e-GP	CE	Rev.	16.67	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
22	W13	Construction of boundary wall & related others at DTW 1-01 under SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
23	W14	Construction of boundary wall & related others at DTW 1-05 under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
24	W15	Construction of boundary wall & related others at DTW 2-12 under SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
25	W16	Construction of boundary wall & related others at DTW 1-04 under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
26	W17	Construction of boundary wall & related others at DTW 2-10 under SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
27	W18	Construction of boundary wall & related others at DTW 2-05 under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
28	W19	Construction of boundary wall & related others at DTW 2-07 under SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Capital Expenses: Water Line installation/re-installation																		
29	G10	Supply of gate valve & related others for DTW delivery & local water line network of SKWP [C/O, G4]	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		14-08-24	28-08-24	11-09-24	18-09-24	25-09-24	23-10-24		20-02-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates									








বিকৌঃ এ.কে.এম. সহিদ উদ্দিন
উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও রক্ষণাবেক্ষণ)
ঢাকা ওয়াশা।

মোঃ শাহজাহান মিয়া
অতিরিক্ত সচিব
ও
ব্যবস্থাপনা পরিচালক
ঢাকা ওয়াশা।