

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
130	W77	Repair & Installation of SCADA packs in DTWs in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates									
131	G54	Procurement of tools & Spares for SCADA and fiber Optic maintenance works	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
132	G55	Supply of spare items for 33 KV HT electrical network & related others of SKWP [C/O, G57]	Lot	1	OTM e-GP	CE	Rev.	15.00	Planned Dates		25-10-24	08-11-24	22-11-24	29-11-24	06-12-24	03-01-25		03-04-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates									
133	G56	Supply of electrical sub-station related spare items for SKWP [C/O, G64]	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		06-11-24	20-11-24	04-12-24	11-12-24	18-12-24	15-01-25		15-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates									
134	G57	Supply of different electrical items and related others for SKWP [C/O, G71]	Lot	1	OTM e-GP	SE	Rev.	7.48	Planned Dates		20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25		29-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates									
135	G58	Supply of Spares Kit B for Chlorination Safety for SKWP	Lot	1	OTM e-GP	SE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
136	G59	Supply of Laboratory Equipment and related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
137	G60	Procurement of goods and related others for optical fiber integration with DTWs in IRP#1 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
138	G61	Procurement of goods and related others for optical fiber integration with DTWs in IRP#2 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
139	G62	Procurement of Level Sensors and related others for Monitoring Wells and DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
140	G63	Procurement of CCTV cameras and related others for DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
141	G64	Supply and installation of Energy meter in Sub-station in SKWP	Lot	1	LTM BPM e-GP	SE	Rev.	7.50	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates									
142	G65	Supply and Installation of Disconnecting Switch (DS) for electrical lines	Lot	1	OTM e-GP	SE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
143	G66	Supply of Lightning arrester, earthing cable and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
144	G67	Procurement of 800 Amps MCCB and 800 A Magnetic Conductor for Booster pump control panel	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
145	G68	Procurement of Accessories for installing ACR in 33 kv line	Lot	1	LTM BPM e-GP	SE	Rev.	4.49	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates									
146	G69	Supply of 630 A VCB of 5MVA Sub-station and related others at IRP#1 and IRP#2	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ৬ বকরা/২৪ঘা)
উপ-এ.কে.এম. সহিদ উদ্দিন

মোঃ শাহজাহান মিয়া
অতিরিক্ত সচিব

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
147	G70	Supply of maintenance free Battery for 1KVA Online UPS of DTW's SCADA system	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-08-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
148	G71	Supply of IDMT & Differential Relay for 5 MVA Sub-station at IRP#1 and IRP#2	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates		15-11-25	29-11-25	13-12-25	20-12-25	27-12-25	24-01-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Water Pump maintenance																		
149	W78	Repair & maintenance of Booster Pump set D & related others for SKWP [C/O, W110]	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-25	30-05-25	07-06-25	08-06-25	09-06-25	15-06-25		15-09-25
									Planned Days									
									Actual Dates									
150	W79	Withdrawn & re-installation of DTW pump motor set of IRP#1 under SKWP [C/O, W112]	Lot	1	LTM e-GP	CE	Rev.	5.00	Planned Dates		15-05-25	30-05-25	07-06-25	08-06-25	09-06-25	15-06-25		15-09-25
									Planned Days									
									Actual Dates									
151	W80	Repair & maintenance of Booster Pump set B&E & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	10.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
152	W81	Repair & maintenance of Booster Pump set C&F & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	10.00	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-04-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
153	W82	Withdrawn & re-installation of DTW pump motor set of IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-11-25	29-11-25	13-12-25	20-12-25	27-12-25	24-01-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
154	W83	Repair & maintenance of water pump motor in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
155	W84	Repair & maintenance of water pump column pipe in different DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
156	G72	Procurement of water pump column pipes for DTWs in SKWP	Lot	1	LTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
157	G73	Procurement of Water pump related electrical items in SKWP	Lot	1	OTM e-GP	CE	Rev.	15.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
158	W85	Repair & maintenance of water pumps of sludge drying beds, backwash water holding tanks and utility pumps in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Chlorine System maintenance																		
159	G74	Procurement of spares for chlorine system maintenance	Lot	1	DPM	SE	Rev.	1.27	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates									
160	W86	Repairing & maintenance of chlorine system of SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates									
Operation Expenses: Office maintenance																		
161	G75	Procurement of Air Conditioner Sets for Control Room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
162	G76	Procurement of Air Conditioner and related others for CCTV server room in the Office in SKWP	Lot	1	OTM e-GP	SE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
163	G77	Procurement of decorative items for office dining and kitchen in SKWP	Lot	1	LTM e-GP	SE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									

(প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন)
উপ-ব্যবস্থাপনা পরিচালক (পরিচালনা ও প্রশাসনিক)

মোঃ শাহজাহান মিয়া
অতিরিক্ত সচিব
ও
ব্যবস্থাপনা পরিচালক
এমএস।

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Operation Expenses: Boundary Wall maintenance																		
119	W68	Emergency repairing of cracked walls in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					20-09-25	20-09-25	22-09-25		05-10-25
120	W69	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.45	Planned Dates	15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25			24-01-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates	13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25			03-02-26
121	W70	Repairing and maintenance of Boundary walls in different DTWs compound in IRP#2	Lot	1	LTM e-GP	CE	Rev.	4.71	Planned Dates	15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25			24-02-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates	06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	04-01-26			02-02-26
122	W71	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#1	Lot	1	OTM e-GP	CE	Rev.	4.34	Planned Dates	15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25			24-03-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates	13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	27-12-25			19-01-26
123	W72	Painting of Boundary walls and installation of Barbed wires in different DTWs compound in IRP#2	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates	15-11-25	29-11-25	13-12-25	20-12-25	27-12-25	24-01-26			24-04-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									
124	W73	Maintenance of Boundary walls and main gates in different DTWs compound in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates	15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25			24-01-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									
125	W74	Repairing of boundary fences and barbed wires in different DTWs compound in SKWP	Lot	1	DPM	SE	Rev.	1.97	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					12-10-25	12-10-25	01-12-25		09-12-25
Operation Expenses: SCADA maintenance																		
126	W75	Repair & Installation of SCADApacks in DTWs in IRP#1 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
127	W76	Repair & Maintenance of various components of SCADA system in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates	15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25			24-06-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									
128	G52	Procurement of 12U Rack and other accessories for SCADA and CCTV maintenance in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.25	Planned Dates	15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25			24-03-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates	24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	20-01-26			10-02-26
129	G53	Procurement of various kinds of Field Instruments related to SCADA for maintenance in SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates	15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25			24-03-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									
130	W77	Repair & Installation of SCADApacks in DTWs in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		15-09-25
									Planned Days						2	2	4	
									Actual Dates					01-10-25	02-10-25	05-10-25		
131	G54	Procurement of tools & Spares for SCADA and fiber Optic maintenance works	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates	15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25			24-03-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									
Operation Expenses: Spare Parts (W&STP)																		
132	G55	Supply of spare items for 33 KV HT electrical network & related others of SKWP [C/O, G57]	Lot	1	OTM e-GP	CE	Rev.	12.91	Planned Dates	25-10-24	08-11-24	22-11-24	29-11-24	06-12-24	03-01-25			03-04-25
									Planned Days	0	14	14	7	7	28	90		
									Actual Dates	15-02-26	25-02-26	08-03-26	09-03-26	09-03-26	15-03-26			
133	G56	Supply of electrical sub-station related spare items for SKWP [C/O, G64]	Lot	1	OTM e-GP	SE	Rev.	8.70	Planned Dates	06-11-24	20-11-24	04-12-24	11-12-24	18-12-24	15-01-25			15-05-25
									Planned Days	0	14	14	7	7	28	120		
									Actual Dates	15-02-26	25-02-26	09-03-26	09-03-26	09-03-26	12-03-26			
134	G57	Supply of different electrical items and related others for SKWP [C/O, G71]	Lot	1	OTM e-GP	SE	Rev.	6.59	Planned Dates	20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25			29-05-25
									Planned Days	0	14	14	7	7	28	120		
									Actual Dates	24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	22-01-26			10-02-26
135	G58	Supply of Spares Kit B and related others for Chlorination Safety for SKWP	Lot	1	OTM e-GP	SE	Rev.	15.00	Planned Dates	15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25			24-03-26
									Planned Days	0	14	14	7	7	28	70		
									Actual Dates									

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
136	G59	Supply of Laboratory Equipment and related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
137	G60	Procurement of goods and related others for optical fiber integration with DTWs in IRP#1 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-04-26
138	G61	Procurement of goods and related others for optical fiber integration with DTWs in IRP#2 for the SCADA control and monitoring.	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-04-26
139	G62	Procurement of Level Sensors and related others for Monitoring Wells and DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	17.95	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
140	G63	Procurement of CCTV cameras and related others for DTWs in SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
141	G64	Supply and installation of Energy meter in Sub-station in SKWP	Lot	1	LTM e-GP	SE	Rev.	6.41	Planned Dates Planned Days Actual Dates		15-02-26 0 14	25-02-26 14	09-03-26 14	09-03-26 7	09-03-26 7	12-03-26 2	4	15-09-25
142	G65	Supply and Installation of Disconnecting Switch (DS) for electrical lines	Lot	1	OTM e-GP	SE	Rev.	4.30	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
143	G66	Supply of Lightning arrester, earthing cable and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
144	G67	Procurement of 800 Amps MCCB and 800 A Magnetic Conductor for Booster pump control panel	Lot	1	OTM e-GP	SE	Rev.	8.61	Planned Dates Planned Days Actual Dates		15-09-25 0 14	29-09-25 14	13-10-25 14	20-10-25 7	27-10-25 7	24-11-25 28	70	24-03-26
145	G68	Procurement of Accessories for installing ACR in 33 kV line	Lot	1	LTM e-GP	SE	Rev.	3.83	Planned Dates Planned Days Actual Dates		15-02-26 0 14	25-02-26 14	09-03-26 14	09-03-26 7	09-03-26 7	11-03-26 2	4	15-09-25
146	G69	Supply of 630A VCB and ACB and related others in SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-03-26
147	G70	Supply of maintenance free Battery for 1KVA Online UPS of DTW's SCADA system	Lot	1	OTM e-GP	SE	Rev.	9.28	Planned Dates Planned Days Actual Dates		15-08-25 0 14	29-08-25 14	12-09-25 14	19-09-25 7	26-09-25 7	24-10-25 28	70	24-03-26
148	G71	Supply of IDMT & Differential Relay for 5 MVA Sub-station at IRP#1 and IRP#2	Lot	1	OTM e-GP	CE	Rev.	16.92	Planned Dates Planned Days Actual Dates		15-11-25 0 14	29-11-25 14	13-12-25 14	20-12-25 7	27-12-25 7	24-01-26 28	70	24-06-26
Operation Expenses: Water Pump Maintenance																		
149	W78	Repair & maintenance of Booster Pump set D & related others for SKWP [C/O, W110]	Lot	1	OTM e-GP	CE	Rev.	4.10	Planned Dates Planned Days Actual Dates		15-05-25 0 14	30-05-25 14	07-06-25 14	08-06-25 7	09-06-25 7	15-06-25 28		15-09-25
150	W79	Withdrawn & re-installation of DTW pump motor set of IRP#1 under SKWP [C/O, W112]	Lot	1	LTM e-GP	CE	Rev.	4.74	Planned Dates Planned Days Actual Dates		15-05-25 0 14	30-05-25 14	07-06-25 14	08-06-25 7	09-06-25 7	15-06-25 28		15-09-25
151	W80	Repair & maintenance of Booster Pump set B&E & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.99	Planned Dates Planned Days Actual Dates		15-10-25 0 14	29-10-25 14	12-11-25 14	19-11-25 7	26-11-25 7	24-12-25 28	70	24-03-26
152	W81	Repair & maintenance of Booster Pump set C&F & related others for SKWP	Lot	1	OTM e-GP	DMD	Rev.	-	Planned Dates Planned Days Actual Dates		15-12-25 0 14	29-12-25 14	12-01-26 14	19-01-26 7	26-01-26 7	23-02-26 28	70	24-04-26