

Work Completion Report

1. Name of the work : Repair-maintenance of 2000 KVA electric sub-station at Duaripara staff quarter under F.M.D-2, DWASA
2. Name of the Contractor : M/S. Zaman Traders.
3. Estimated Amount : 4,97,787.267/-
4. Tender Amount : 4,72,897.904/-
5. Work order no & Date : 46.05.0000.424.37.088.2023.16.18.18
Date:-04/09/2023 .
6. Working Period : 30 Days
7. Actual Starting Date : 04/09/2023
8. Date of Completion : 20/09/2023
9. Completion Period : Within The Work Order.
10. Description of executed works : Repair, Servicing & Cleaning of Duaripara 2000 KVA Electric Sub-station as well as changing of defective light, fan, electric lamp post light other necessary accessories of Duaripara staff quarter under F.M.D-2. DWASA.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under 46.05.0000.424.37.088.2023.16.18.18, Date:- 04/09/2023 Contact Agreement. Work completion report may be accepted.


21-09-23

(Md. Shahadat Hossain)
Sub-Assistant Engr.
F M Division-2
Dhaka WASA.


21/09/23

(Abdullah as Sayeed)
Assistant Engineer
F M Division-2
Dhaka WASA.

Accepted


27/09/23

(Sujon Chandra Barman)
Executive Engineer
F M Division-2
Dhaka WASA.