

Work Completion Report

Name of The work: : Replacement/Re-install of Pole/Pad Mounted Transformer (20 Site) Change
Burnt over head loop by heat shrink termination kit & other ancillary works at
different Pump Stations under F.M Division-1. (Lot-1)

Name of the Contractor : M/S. Azmi & Brothers.

Contract Amount : 9,47,645/702

Contract No & Date : DWASA/FMD-1/Contract-2022-23/75, Date: 15/02/2023.

Work order No & Date : 46.113.423.00.00.405, Date: 15/02/2023.

Working period : 365 Days.

Actual date of starting : 16/02/2023.

Date of Completion : 17/09/2023.


Description of executed works :

ক্রঃ নং	পাম্প-স্টেশনের নাম	তারিখ	উত্তোলিত ট্রান্সফরমারের রেটিং	স্থাপনকৃত ট্রান্সফরমারের রেটিং
১	ধানমন্ডি ঈদগা মাঠ	২০/০২/২০২৩	150 KVA (Betelco)	200 KVA (Satco)
২	কোনাপাড়া সালাউদ্দিন স্কুল	০৭/০৩/২০২৩	125 KVA (Trafo Union)	200 KVA (Satco)
৩	মিডফোর্ড হাসপাতাল	০৮/০৩/২০২৩	200 KVA (Satco)	125 KVA (Electro Power)
৪	রসুলপুর	১৬/০৪/২০২৩	200 KVA (Gemco)	200 KVA (Gemco)
৫	গ্রাফিক্স আর্ট কলেজ	১০/০৫/২০২৩	200 KVA (Gemco)	200 KVA (Betelco)
৬	সায়দাবাদ আউটফল	২১/০৫/২০২৩	200 KVA (Gemco)	200 KVA (Betelco)
৭	যাত্রাবাড়ী-৩	১/০৬/২০২৩	200 KVA (Betelco)	200 KVA (Betelco)
৮	মাতুয়াইল-১	১৭/০৬/২০২৩	200 KVA (Gemco)	100 KVA (Electro Power)
৯	পাগলা ভান্ডার	২৯/০৬/২০২৩	200 KVA (AHK)	200 KVA (Gemco)
১০	ইকবাল রোড	০৭/০৭/২০২৩	200 KVA (Gemco)	200 KVA (AEG)
১১	ইকরা মসজিদ	২০/০৭/২০২৩	100 KVA (Trafo Union)	200 KVA (AEG)
১২	ফার্মগেট মনিপুরীপাড়া	২১/০৮/২০২৩	200 KVA (Satco)	200 KVA (AEG)
১৩	ইস্কাটন বিয়াম	২৪/০৮/২০২৩	200 KVA (AEG)	200 KVA (AEG)
১৪	ইষ্টার্ন ক্লাব	০৪/০৯/২০২৩	150 KVA (Betelco)	200 KVA (AEG)
১৫	গেভারিয়া-১	১০/০৯/২০২৩	200 KVA (AEG)	200 KVA (AHK)
১৬	বলদা গার্ডেন	১৫/০৭/২০২৩	200 KVA (Satco)	200 KVA (AHK)
১৭	তিন মাজার	২১/০৩/২০২৩	200 KVA (Satco)	200 KVA (AHK)
১৮	শ্যামলী প্রকল্প-২	১৪/০৯/২০২৩	200 KVA (AEG)	200 KVA (Satco)
১৯	নবোদয় বি ব্লক	১২/০৯/২০২৩	150 KVA (GEC)	150 KVA (Gemco)
২০	জিরানীখাল	১৫/০৯/২০২৩	200 KVA (Gemco)	200 KVA (Gemco)

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Therefore, the work completion report may be accepted.


17/09/2023
Md. Arafat Islam Khan
Sub-Asstt. Engineer
F.M Division-1,
Dhaka WASA


২৭/৯/২৩
Md. Golam Mostafa
Assistant Engineer
F.M Division-1,
Dhaka WASA


17/9/2023
Sk. Arif Rahman Jeta
Executive Engineer
F.M Division-1,
Dhaka WASA