



SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate / Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
62	W42	Repairing & maintenance of DTW pump-motor set & related others under SKWP	Lot	1	OTM e-GP	CE	Rev.	0.00	Planned Dates		13-10-24	27-10-24	10-11-24	17-11-24	24-11-24	22-12-24		05-02-25
									Planned Days		0	14	14	7	7	28	45	
									Actual Dates									
63	W43	Servicing and maintenance work of IRP#2 11/0.44 KV pad-mounted DTW sub-stations of SKWP for smooth water pump operation	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates		15-10-24	29-10-24	12-11-24	19-11-24	26-11-24	24-12-24		22-06-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		05-11-24	21-11-24	08-01-25	15-01-25	17-01-25	29-01-25		
Operation Expenses: Boundary Wall Maintenance																		
64	W44	Repairing & maintenance of different DTW compound boundary wall at IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.47	Planned Dates		16-10-24	30-10-24	13-11-24	20-11-24	27-11-24	25-12-24		24-01-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		06-11-24	21-11-24	08-01-25	09-01-25	15-01-25	29-01-25		
65	W45	Painting of different pump stations in IRP#1 including fencing and boundary Wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.48	Planned Dates		17-10-24	31-10-24	14-11-24	21-11-24	28-11-24	26-12-24		25-01-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		29-09-24	10-10-24	31-12-24	31-12-24	31-12-24	02-01-25		20-03-25
66	W46	Installation of circular barbed wire and related other works in different pump stations boundary wall in IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.44	Planned Dates		20-10-24	03-11-24	17-11-24	24-11-24	01-12-24	29-12-24		28-01-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		19-09-24	03-10-24	15-12-24	15-12-24	15-12-24	24-12-24		22-01-25
67	W47	Repairing & maintenance of different DTW compound boundary wall at IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.50	Planned Dates		22-10-24	05-11-24	19-11-24	26-11-24	03-12-24	31-12-24		30-01-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		07-11-24	21-11-24	08-01-25	15-01-25	17-01-25	29-01-25		
68	G21	Supply & installation of circular barbed wire at different pump stations boundary wall in SKWP	Lot	1	DPM	SE	Rev.	2.97	Planned Dates		24-10-24	07-11-24	21-11-24	28-11-24	05-12-24	02-01-25		01-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates					27-09-24	18-12-24	18-12-24		17-01-25
69	W48	Painting of different pump stations in IRP#2 including fencing and boundary Wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.50	Planned Dates		25-10-24	08-11-24	22-11-24	29-11-24	06-12-24	03-01-25		02-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		15-12-24	30-12-24	08-01-25	15-01-25	17-01-25	23-01-25		
70	W49	Installation of circular barbed wire and related other works in different pump stations boundary wall in IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates		27-10-24	10-11-24	24-11-24	01-12-24	08-12-24	05-01-25		04-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		13-03-25	27-03-25						
Operation Expenses: Office Building Maintenance																		
71	W50	Maintenance & painting of IRP#2 office building north and west side boundary wall under SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.99	Planned Dates		29-10-24	12-11-24	26-11-24	03-12-24	10-12-24	07-01-25		08-03-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates		13-03-25	27-03-25						
72	W51	Repairing & painting of IRP#2 office building south and east side boundary wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates		31-10-24	14-11-24	28-11-24	05-12-24	12-12-24	09-01-25		08-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		15-12-24	30-12-24						
Operation Expenses: Generator Maintenance																		
73	G22	Supply of different types of generator filters & related others spare item for SKWP	Lot	1	OTM e-GP	CE	Rev.	23.98	Planned Dates		03-11-24	17-11-24	01-12-24	08-12-24	15-12-24	12-01-25		12-05-25
									Planned Days		0	14	14	7	7	28	120	
									Actual Dates		26-09-24	10-10-24	31-12-24	31-12-24	31-12-24	01-01-25		30-04-25
74	G23	Supply of spare for generator maintenance & related others spare item for SKWP	Lot	1	OTM e-GP	SE	Rev.	0.00	Planned Dates		04-11-24	18-11-24	02-12-24	09-12-24	16-12-24	13-01-25		13-04-25
									Planned Days		0	14	14	7	7	28	90	
									Actual Dates									
75	W52	Servicing & maintenance work of 1.5 MW main generator set under SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates		05-11-24	19-11-24	03-12-24	10-12-24	17-12-24	14-01-25		21-01-25
									Planned Days		0	14	14	7	7	28	7	
									Actual Dates					05-11-24	05-11-24	07-11-24		
76	W53	Servicing & maintenance work of DTW generator set's under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates		07-03-25	21-03-25	04-04-25	11-04-25	18-04-25	16-05-25		15-06-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		28-11-24	12-12-24	01-08-25	15-01-25	17-01-25	20-01-25		
Operation Expenses: Water & Sewage Treatment (O&M)																		
77	W54	Providing daily labors for different cleaning work in IRP's of SKWP (T# 869594)	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates									
									Planned Days									
									Actual Dates		05-09-23	20-09-23	01-10-23	02-10-23	03-10-23	09-10-23	180	06-04-24

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate / Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
78	W55	Repairing & reinstallation of 100 KVA; 11/0.44 KV existing burned 01 no's transformer at PW 103 in IRP#1 of SKWP, DWASA	Lot	1	DPM	MD	Rev.	2.52	Planned Dates Planned Days Actual Dates						26-10-23	30-10-23	7	08-11-23
79	W56	Servicing, repairing & maintenance of air-conditioner of SKWP, DWASA	Lot	1	DPM	MD	Rev.	4.97	Planned Dates Planned Days Actual Dates					20-05-24	20-05-24	23-05-24	30	22-06-24
80	W57	Emergency tree trimming, repair and maintenance of 33KV, 11KV HT Line & various sub-station due to "Cyclone Remal" at SKWP, DWASA	Lot	1	DPM	MD	Rev.	2.99	Planned Dates Planned Days Actual Dates					30-06-24	01-07-24	01-07-24	7	08-07-24
81	W58	Construction of RCC, Brick work, tiles work & water line with ancillary works in front of office building of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	9.73	Planned Dates Planned Days Actual Dates	11-08-24 0 12-09-24	25-08-24 14 26-09-24	08-09-24 14 07-10-24	15-09-24 7 07-10-24	22-09-24 7 08-10-24	20-10-24 28 09-10-24		30	19-11-24
82	G24	Supply of goods for repair & maintenance of fiber optic cables & related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	15.00	Planned Dates Planned Days Actual Dates	14-08-24 0 14-08-24	28-08-24 14 14-08-24	11-09-24 14 14-08-24	18-09-24 7 14-08-24	25-09-24 7 14-08-24	23-10-24 28 09-10-24		180	21-04-25
83	W59	Construction of MS louver, brick work, plaster & painting with ancillary works of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	9.65	Planned Dates Planned Days Actual Dates	16-08-24 0 12-09-24	30-08-24 14 09-26-24	13-09-24 14 07-10-24	20-09-24 7 07-10-24	27-09-24 7 08-10-24	25-10-24 28 10-16-24		30	11-14-24
84	G25	Supply of uniform and related items for officers and field staff of SKWP	Lot	1	OTM e-GP	SE	Rev.	0.00	Planned Dates Planned Days Actual Dates	17-08-24 0 14-08-24	31-08-24 14 14-08-24	14-09-24 14 14-08-24	21-09-24 7 14-08-24	28-09-24 7 14-08-24	26-10-24 28 09-10-24		90	24-01-25
85	W60	Repairing & maintenance of 11 KV HT electric power line for Amin Bazar PBS, at IRP#1.	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates Planned Days Actual Dates	19-08-24 0 27-11-24	02-09-24 14 12-12-24	16-09-24 14 08-01-25	23-09-24 7 15-01-25	30-09-24 7 17-01-25	28-10-24 28 24-01-25		30	27-11-24
86	W61	Construction of security room, toilet with ancillary works at IRP-2, SKWP	Lot	1	OTM e-GP	SE	Rev.	9.70	Planned Dates Planned Days Actual Dates	20-08-24 0 19-09-24	03-09-24 14 03-10-24	17-09-24 14 07-10-24	24-09-24 7 07-10-24	01-10-24 7 19-10-24	29-10-24 28 30-10-24		60	28-12-24
87	G26	Procurement of decorator iteams for Savar-Keraniganj Wellfield Plant	Lot	1	DPM	SE	Rev.	4.99	Planned Dates Planned Days Actual Dates	21-08-24 0 22-08-24	04-09-24 14 05-09-24	18-09-24 14 19-09-24	25-09-24 7 26-09-24	02-10-24 7 03-10-24	30-10-24 28 31-10-24		7	06-11-24
88	W62	Construction of epoxy coating on top slab of sedimentation tank at IRP-1, SKWP	Lot	1	OTM e-GP	CE	Rev.	17.93	Planned Dates Planned Days Actual Dates	22-08-24 0 19-09-24	05-09-24 14 03-10-24	19-09-24 14 07-10-24	26-09-24 7 07-10-24	03-10-24 7 19-10-24	31-10-24 28 30-10-24		60	28-11-24
89	G27	Supply of different item for office room renovation of Savar-Keraniganj Wellfield Plant	Lot	1	DPM	SE	Rev.	0.00	Planned Dates Planned Days Actual Dates	17-09-24 0 19-09-24	01-10-24 14 03-10-24	15-10-24 14 17-10-24	22-10-24 7 24-10-24	29-10-24 7 31-10-24	26-11-24 28 28-11-24		30	26-12-24
90	W63	Construction of waiting room with ancillary works for IRP-1, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates Planned Days Actual Dates	19-09-24 0 21-09-24	03-10-24 14 05-10-24	17-10-24 14 19-10-24	24-10-24 7 26-10-24	31-10-24 7 02-11-24	28-11-24 28 30-11-24		60	29-01-25
91	W64	Construction of security room, guide wall & Toilet with ancillary works for IRP-1, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates Planned Days Actual Dates	21-09-24 0 06-10-24	05-10-24 14 20-10-24	19-10-24 14 03-11-24	26-10-24 7 10-11-24	02-11-24 7 17-11-24	30-11-24 28 15-12-24		60	15-10-25
92	G28	Procurement of logistic support for Savar-Keraniganj Wellfield Plant (SKWP)	Lot	1	OTM e-GP	SE	Rev.	9.70	Planned Dates Planned Days Actual Dates	06-10-24 0 27-11-24	20-10-24 14 12-12-24	03-11-24 14 18-12-24	10-11-24 7 18-12-24	17-11-24 7 19-12-24	15-12-24 28 20-12-24		304	
93	G29	Supply of pressure indicator transmitter (PIT) for repair & maintenance DTW SCADA & related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	20.00	Planned Dates Planned Days Actual Dates	24-09-24 0 25-09-24	08-10-24 14 09-10-24	22-10-24 14 23-10-24	29-10-24 7 30-10-24	05-11-24 7 06-11-24	03-12-24 28 04-12-24		180	01-06-25
94	W65	Construction of guide wall, earth filling, tree plantation and rain water drain for down area of IRP-2 compound	Lot	1	OTM e-GP	CE	Rev.	22.40	Planned Dates Planned Days Actual Dates	25-09-24 0 26-09-24	09-10-24 14 10-10-24	23-10-24 14 12-11-24	30-10-24 7 13-11-24	06-11-24 7 18-11-24	04-12-24 28 02-12-24		90	04-03-25

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate / Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
95	G30	Supply of emergency spare parts for 11 & 33 KV HT line maintenance of SKWP	Lot	1	DPM	SE	Rev.	7.00	Planned Dates Planned Days Actual Dates		27-09-24 0	11-10-24 14	25-10-24 14	01-11-24 7	08-11-24 7	06-12-24 28	30	05-01-25
96	W66	Construction of boundary fencing at north and west side of IRP-1 compound, SKWP	Lot	1	OTM e-GP	CE	Rev.	22.38	Planned Dates Planned Days Actual Dates		28-09-24 0	12-10-24 14	26-10-24 14	02-11-24 7	09-11-24 7	07-12-24 28	90	07-03-25
97	W67	Repairing & maintenance of 30 KVA & 6 KVA UPS for SCADA control room at IRP#1 & IRP#2	Lot	1	OTM e-GP	CE	Rev.	4.49	Planned Dates Planned Days Actual Dates		30-09-24 0	14-10-24 14	28-10-24 14	04-11-24 7	11-11-24 7	09-12-24 28	30	08-01-25
98	W68	Construction of approach road with ancillary works for IRP#1 DTW compound under SKWP	Lot	1	OTM e-GP	SE	Rev.	0.00	Planned Dates Planned Days Actual Dates		30-08-24 0	13-09-24 14	27-09-24 14	04-10-24 7	11-10-24 7	08-11-24 28	60	07-01-25
99	W69	Construction of boundary fencing at south and east side of IRP-1 compound, SKWP	Lot	1	OTM e-GP	CE	Rev.	22.25	Planned Dates Planned Days Actual Dates		28-09-24 0	12-10-24 14	26-10-24 14	02-11-24 7	09-11-24 7	07-12-24 28	90	07-03-25
100	W70	Extension of boundary wall, barbed wire fencing & painting with ancillary works of east side bounary wall at IRP-1 of SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates Planned Days Actual Dates		30-09-24 0	14-10-24 14	28-10-24 14	04-11-24 7	11-11-24 7	09-12-24 28	60	07-02-25
101	W71	Re-construction of anser shed sewage system and ancillary works at IRP-2, SKWP	Lot	1	OTM e-GP	SE	Rev.	5.00	Planned Dates Planned Days Actual Dates		02-10-24 0	16-10-24 14	30-10-24 14	06-11-24 7	13-11-24 7	11-12-24 28	30	10-01-25
102	G31	Supply of different types of ultrasonic flow meters, level sensors & related others as maintenance spare item for SKWP	Lot	1	OTM e-GP	CE	Rev.	25.00	Planned Dates Planned Days Actual Dates		02-10-24 0	16-10-24 14	30-10-24 14	06-11-24 7	13-11-24 7	11-12-24 28	180	09-06-25
103	W72	Re-construction of slope protection, wall, tiles work with electric work ancillary works at field side of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	8.92	Planned Dates Planned Days Actual Dates		03-10-24 0	17-10-24 14	31-10-24 14	07-11-24 7	14-11-24 7	12-12-24 28	60	10-02-25
104	W73	Re-construction of SKWP monument, RCC work, tiles work and lighting with ancillary works for water fountain of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	9.69	Planned Dates Planned Days Actual Dates		06-10-24 0	20-10-24 14	03-11-24 14	10-11-24 7	17-11-24 7	15-12-24 28	30	14-01-25
105	G32	Supply of maintenance free battery for Savar-Keraniganj Wellfield Plant	Lot	1	OTM e-GP	SE	Rev.	8.00	Planned Dates Planned Days Actual Dates		07-10-24 0	21-10-24 14	04-11-24 14	11-11-24 7	18-11-24 7	16-12-24 28	60	14-02-25
106	W74	Construction of boundary fencing at both side of IRP-1 compound entrance acquired area, SKWP	Lot	1	OTM e-GP	CE	Rev.	17.84	Planned Dates Planned Days Actual Dates		08-10-24 0	22-10-24 14	05-11-24 14	12-11-24 7	19-11-24 7	17-12-24 28	60	15-02-25
107	W75	Construction of approach road with ancillary works for IRP#2 DTW compound under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.89	Planned Dates Planned Days Actual Dates		10-10-24 0	24-10-24 14	07-11-24 14	14-11-24 7	21-11-24 7	19-12-24 28	60	17-02-25
108	G33	Supply & installation of nameplate for all DTW's compound and public awarness at different places of SKWP	Lot	1	OTM e-GP	SE	Rev.	3.70	Planned Dates Planned Days Actual Dates		13-10-24 0	27-10-24 14	10-11-24 14	17-11-24 7	24-11-24 7	22-12-24 28	30	21-01-25
109	G76	Repairing & maintenance of different civil work at IRP-1 office compound under SKWP	lot	1	OTM e-GP	CE	Rev.	4.44	Planned Dates Planned Days Actual Dates		15-10-24 0	29-10-24 14	12-11-24 14	19-11-24 7	26-11-24 7	24-12-24 28	30	23-01-25
110	G34	Supply of sports related item & souvenir for SKWP	Lot	1	DPM	SE	Rev.	4.99	Planned Dates Planned Days Actual Dates		16-10-24 0	30-10-24 14	13-11-24 14	20-11-24 7	27-11-24 7	25-12-24 28	30	24-01-25
111	W77	Construction of epoxy coating on top slab of sand filter at IRP-1, SKWP	Lot	1	OTM e-GP	CE	Rev.	17.93	Planned Dates Planned Days Actual Dates		17-10-24 0	31-10-24 14	14-11-24 14	21-11-24 7	28-11-24 7	26-12-24 28	60	20-09-24
											12-09-24	26-09-24	17-11-24	17-11-24	18-11-24	28-11-24		26-01-25



SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
65	W45	Painting of different pump stations in IRP#1 including fencing and boundary Wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		17/10/24 0 14	31/10/24 14 14	14/11/24 7 7	21/11/24 7 7	28/11/24 28 30			25/01/25
66	W46	Installation of circular barbed wire and related other works in different pump stations boundary wall in IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		20/10/24 0 14	03/11/24 14 14	17/11/24 7 7	24/11/24 7 7	01/12/24 28 30			28/01/25
67	W47	Repairing & maintenance of different DTW compound boundary wall at IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		22/10/24 0 14	05/11/24 14 14	19/11/24 7 7	26/11/24 7 7	03/12/24 28 30			30/01/25
68	G21	Supply & installation of circular barbed wire at different pump stations boundary wall in SKWP	Lot	1	DPM	SE	Rev.	3.000	Planned Dates Planned Days Actual Dates		24/10/24 0 14	07/11/24 14 14	21/11/24 7 7	28/11/24 7 7	05/12/24 28 30			01/02/25
69	W48	Painting of different pump stations in IRP#2 including fencing and boundary Wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		25/10/24 0 14	08/11/24 14 14	22/11/24 7 7	29/11/24 7 7	06/12/24 28 30			02/02/25
70	W49	Installation of circular barbed wire and related other works in different pump stations boundary wall in IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		27/10/24 0 14	10/11/24 14 14	24/11/24 7 7	01/12/24 7 7	08/12/24 28 30			04/02/25
Operation Expenses: Office Building Maintenance																		
71	W50	Maintenance & painting of IRP#2 office building north and west side boundary wall under SKWP	Lot	1	OTM e-GP	DMD	Rev.	10.000	Planned Dates Planned Days Actual Dates		29/10/24 0 14	12/11/24 14 14	26/11/24 7 7	03/12/24 7 7	10/12/24 28 30			08/03/25
72	W51	Repairing & painting of IRP#2 office building south and east side boundary wall under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		31/10/24 0 14	14/11/24 14 14	28/11/24 7 7	05/12/24 7 7	12/12/24 28 30			08/02/25
Operation Expenses: Generator Maintenance																		
73	G22	Supply of different types of generator filters & related others spare item for SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates		03/11/24 0 14	17/11/24 14 14	01/12/24 7 7	08/12/24 7 7	15/12/24 28 120			12/05/25
74	G23	Supply of spare for generator maintenance & related others spare item for SKWP	Lot	1	OTM e-GP	SE	Rev.	5.000	Planned Dates Planned Days Actual Dates		04/11/24 0 14	18/11/24 14 14	02/12/24 7 7	09/12/24 7 7	16/12/24 28 90			13/04/25
75	W52	Sevicing & maintenance work of 1.5 MW main generator set under SKWP	Lot	1	DPM	SE	Rev.	2.000	Planned Dates Planned Days Actual Dates		05/11/24 0 14	19/11/24 14 14	03/12/24 7 7	10/12/24 7 7	17/12/24 28 7			21/01/25
76	W53	Sevicing & maintenance work of DTW generator set's under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates		07/03/25 0 14	21/03/25 14 14	04/04/25 7 7	11/04/25 7 7	18/04/25 28 30			15/06/25
Operation Expenses: Water & SewageTreatment (O&M)																		
77	W54	Providing daily labors for different cleaning work in IRP's of SKWP (T# 869594)	Lot	1	OTM e-GP	CE	Rev.	4.488	Planned Dates Planned Days Actual Dates									
78	W55	Repairing & reinstallation of 100 KVA; 11/0.44 KV existing burned 01 no's transformer at PW 103 in IRP#1 of SKWP, DWASA	Lot	1	DPM	MD	Rev.	2.518	Planned Dates Planned Days Actual Dates		5/9/23 20/9/23	1/10/23 2/10/23	3/10/23 10/9/23				180	4/6/24
79	W56	Servicing, repairing & maintenance of air-conditioner of SKWP, WDASA	Lot	1	DPM	MD	Rev.	4.967	Planned Dates Planned Days Actual Dates					20/5/24 20/5/24	23/5/24 30			22/6/24
80	W57	Emergency tree trimming, repair and maintenance of 33KV, 11KV HT Line & various sub-station due to "Cyclone Remal" at SKWP, DWASA	Lot	1	DPM	MD	Rev.	2.987	Planned Dates Planned Days Actual Dates					30/6/24 01/07/24	01/07/24 7			08/07/24
81	W58	Construction of RCC, Brick work,tiles work & water line with ancillary works in front of office building of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates		11/08/24 0 14	25/08/24 14 14	08/09/24 7 7	15/09/24 7 7	22/09/24 28 30			19/11/24

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
82	G24	Supply of goods for repair & maintenance of fiber optic cables & related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates	 14/08/24 0 14	 28/08/24 14 14	 11/09/24 7 7	 18/09/24 7 7	 25/09/24 28 180	 23/10/24 28 180	 21/04/25		
83	W59	Construction of MS louver, brick work, plaster & painting with ancillary works of IRP 1 compound	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 16/08/24 0 14	 30/08/24 14 14	 13/09/24 7 7	 20/09/24 7 7	 27/09/24 28 30	 25/10/24 28 30	 24/11/24		
84	G25	Supply of uniform and related items for officers and field staff of SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 17/08/24 0 14	 31/08/24 14 14	 14/09/24 7 7	 21/09/24 7 7	 28/09/24 28 90	 26/10/24 28 90	 24/01/25		
85	W60	Repairing & maintenance of 11 KV HT electric power line for Amin Bazar PBS, at IRP#1.	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates	 19/08/24 0 14	 02/09/24 14 14	 16/09/24 7 7	 23/09/24 7 7	 30/09/24 28 30	 28/10/24 28 30	 27/11/24		
86	W61	Construction of security room, toilet with ancillary works at IRP-2, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 20/08/24 0 14	 03/09/24 14 14	 17/09/24 7 7	 24/09/24 7 7	 01/10/24 28 60	 29/10/24 28 60	 28/12/24		
87	G26	Procurement of decorator items for Savar-Keraniganj Wellfield Plant	Lot	1	DPM	SE	Rev.	5.000	Planned Dates Planned Days Actual Dates	 21/08/24 0 14	 04/09/24 14 14	 18/09/24 7 7	 25/09/24 7 7	 02/10/24 28 7	 30/10/24 28 7	 06/11/24		
88	W62	Construction of epoxy coating on top slab of sedimentation tank at IRP-1, SKWP	Lot	1	OTM e-GP	CE	Rev.	20.000	Planned Dates Planned Days Actual Dates	 22/08/24 0 14	 05/09/24 14 14	 19/09/24 7 7	 26/09/24 7 7	 03/10/24 28 60	 31/10/24 28 60	 30/12/24		
89	G27	Supply of different item for office room renovation of Savar-Keraniganj Wellfield Plant	Lot	1	DPM	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 17/09/24 0 14	 01/10/24 14 14	 15/10/24 7 7	 22/10/24 7 7	 29/10/24 28 30	 26/11/24 28 30	 26/12/24		
90	W63	Construction of waiting room with ancillary works for IRP-1, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 19/09/24 0 14	 03/10/24 14 14	 17/10/24 7 7	 24/10/24 7 7	 31/10/24 28 60	 28/11/24 28 60	 27/01/25		
91	W64	Construction of security room, guide wall & Toilet with ancillary works for IRP-1, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 21/09/24 0 14	 05/10/24 14 14	 19/10/24 7 7	 26/10/24 7 7	 02/11/24 28 60	 30/11/24 28 60	 29/01/25		
92	G28	Procurement of logistic support for Savar-Keraniganj Wellfield Plant (SKWP)	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 06/10/24 0 14	 20/10/24 14 14	 03/11/24 7 7	 10/11/24 7 7	 17/11/24 28 304	 15/12/24 28 304	 15/01/25		
93	G29	Supply of pressure indicator transmitter (PIT) for repair & maintenance DTW SCADA & related others for SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates	 24/09/24 0 14	 08/10/24 14 14	 22/10/24 7 7	 29/10/24 7 7	 05/11/24 28 180	 03/12/24 28 180	 01/06/25		
94	W65	Construction of guide wall, earth filling, tree plantation and rain water drain for down area of IRP-2 compound	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates	 25/09/24 0 14	 09/10/24 14 14	 23/10/24 7 7	 30/10/24 7 7	 06/11/24 28 90	 04/12/24 28 90	 04/03/25		
95	G30	Supply of emergency spare parts for 11 & 33 KV HT line maintenance of SKWP	Lot	1	DPM	SE	Rev.	7.000	Planned Dates Planned Days Actual Dates	 27/09/24 0 14	 11/10/24 14 14	 25/10/24 7 7	 01/11/24 7 7	 08/11/24 28 30	 06/12/24 28 30	 05/01/25		
96	W66	Construction of boundary fencing at north and west side of IRP-1 compound, SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates	 28/09/24 0 14	 12/10/24 14 14	 26/10/24 7 7	 02/11/24 7 7	 09/11/24 28 90	 07/12/24 28 90	 07/03/25		
97	W67	Repairing & maintenance of 30 KVA & 6 KVA UPS for SCADA control room at IRP#1 & IRP#2	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates Planned Days Actual Dates	 30/09/24 0 14	 14/10/24 14 14	 28/10/24 7 7	 04/11/24 7 7	 11/11/24 28 30	 09/12/24 28 30	 08/01/25		
98	W68	Construction of approach road with ancillary works for IRP#1 DTW compound under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates Planned Days Actual Dates	 30/08/24 0 14	 13/09/24 14 14	 27/09/24 7 7	 04/10/24 7 7	 11/10/24 28 60	 08/11/24 28 60	 07/01/25		
99	W69	Construction of boundary fencing at south and east side of IRP-1 compound, SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates Planned Days Actual Dates	 28/09/24 0 14	 12/10/24 14 14	 26/10/24 7 7	 02/11/24 7 7	 09/11/24 28 90	 07/12/24 28 90	 07/03/25		

SL No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature Time for completion of contract
100	W70	Extension of boundary wall, barbed wire fencing & painting with ancillary works of east side boundary wall at IRP-1 of SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		30/09/24	14/10/24	28/10/24	04/11/24	11/11/24	09/12/24	07/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
101	W71	Re-construction of anser shed sewage system and ancillary works at IRP-2, SKWP	Lot	1	OTM e-GP	SE	Rev.	5.000	Planned Dates		02/10/24	16/10/24	30/10/24	06/11/24	13/11/24	11/12/24	10/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
102	G31	Supply of different types of ultrasonic flow meters, level sensors & related others as maintenance spare item for SKWP	Lot	1	OTM e-GP	CE	Rev.	25.000	Planned Dates		02/10/24	16/10/24	30/10/24	06/11/24	13/11/24	11/12/24	09/06/25
									Planned Days		0	14	14	7	7	28	180
									Actual Dates								
103	W72	Re-construction of slope protection, wall, tiles work with electric work ancillary works at field side of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		03/10/24	17/10/24	31/10/24	07/11/24	14/11/24	12/12/24	10/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
104	W73	Re-construction of SKWP manument, RCC work, tiles work and lighting with ancillary works for water fountain of IRP-1 compound	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		06/10/24	20/10/24	03/11/24	10/11/24	17/11/24	15/12/24	14/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
105	G32	Supply of maintenance free battery for Savar-Keraniganj Wellfield Plant	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		07/10/24	21/10/24	04/11/24	11/11/24	18/11/24	16/12/24	14/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
106	W74	Construction of boundary fencing at both side of IRP-1 compound entrance acquired area, SKWP	Lot	1	OTM e-GP	CE	Rev.	20.000	Planned Dates		08/10/24	22/10/24	05/11/24	12/11/24	19/11/24	17/12/24	15/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
107	W75	Construction of approach road with ancillary works for IRP#2 DTW compound under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		10/10/24	24/10/24	07/11/24	14/11/24	21/11/24	19/12/24	17/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
108	G33	Supply & installation of nameplate for all DTW's compound and public awarness at different places of SKWP	Lot	1	OTM e-GP	SE	Rev.	5.000	Planned Dates		13/10/24	27/10/24	10/11/24	17/11/24	24/11/24	22/12/24	21/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
109	G76	Repairing & maintenance of different civil work at IRP-1 office compound under SKWP	lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates		15/10/24	29/10/24	12/11/24	19/11/24	26/11/24	24/12/24	23/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
110	G34	Supply of sports related item & souvenir for SKWP	Lot	1	DPM	SE	Rev.	5.000	Planned Dates		16/10/24	30/10/24	13/11/24	20/11/24	27/11/24	25/12/24	24/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
111	W77	Construction of epoxy coating on top slab of sand filter at IRP-1, SKWP	Lot	1	OTM e-GP	CE	Rev.	20.000	Planned Dates		17/10/24	31/10/24	14/11/24	21/11/24	28/11/24	26/12/24	24/02/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
112	W78	Repairing & maintenance of 33 KV HT electric power interlink line at RP#1 to IRP#2.	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates		20/10/24	03/11/24	17/11/24	24/11/24	01/12/24	29/12/24	28/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
113	W79	Construction of epoxy coating on top slab of Cascade aerator at IRP-1, SKWP	Lot	1	OTM e-GP	SE	Rev.	10.000	Planned Dates		22/10/24	05/11/24	19/11/24	26/11/24	03/12/24	31/12/24	30/01/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
114	W80	Sand filling works at different pump stations compound of SKWP area	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates		24/10/24	07/11/24	21/11/24	28/11/24	05/12/24	02/01/25	01/02/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
115	W81	Construction of epoxy coating on top slab of sedimentation tank at IRP-2, SKWP	Lot	1	OTM e-GP	CE	Rev.	20.000	Planned Dates		25/10/24	08/11/24	22/11/24	29/11/24	06/12/24	03/01/25	04/03/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								
116	W82	Repairing & maintenance of 11 KV HT electric power line for Saver PBS, at IRP#2.	Lot	1	OTM e-GP	CE	Rev.	5.000	Planned Dates		27/10/24	10/11/24	24/11/24	01/12/24	08/12/24	05/01/25	04/02/25
									Planned Days		0	14	14	7	7	28	30
									Actual Dates								
117	W83	Construction of epoxy coating on top slab of sand filter at IRP-2, SKWP	Lot	1	OTM e-GP	CE	Rev.	20.000	Planned Dates		29/10/24	12/11/24	26/11/24	03/12/24	10/12/24	07/01/25	08/03/25
									Planned Days		0	14	14	7	7	28	60
									Actual Dates								