

Work Completion Report

Name of the Work : Cleaning of Buriganga river intake tower and adjacent area of Chandnighat water treatment plant.

Name of the Contractor : M/S Sabbir Enterprise

Estimated Amount : Tk. 49,769.00

Bill Amount : Tk. 49,769.00

Work Order No.&Date : 46.113.406.00.00.080.2023-24.25, Date -20/07/2023

Working Period : 03(Three) Days


Actual of Starting : 20.07.2023

Date of Completion : 22.07.2023

Completion Period : Within schedule time.


Description of executed works: As per contract agreement the woks has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


25/7/23
সব্রাট মিয়া
উপ-সহকারী প্রকৌশলী
ঢাকা ওয়াটার ওয়ার্কস
মডুস জোন-২, ঢাকা ওয়াসা।


20/7/23
মোঃ ইলিয়াস হোসেন
সহকারী প্রকৌশলী
ঢাকা ওয়াটার ওয়ার্কস
মডুস জোন-২, ঢাকা ওয়াসা।


20/7/23
মোঃ আব্দুল করিম মিয়া
উপ-বিভাগীয় প্রকৌশলী
মডুস জোন-২, ঢাকা ওয়াসা।


20/7/26
মোঃ ফিরোজ আলম
নির্বাহী প্রকৌশলী
মডুস জোন-২, ঢাকা ওয়াসা।