



Work Completion Report

Name of the Work : Repair, Servicing & Periodical Maintenance of existing Mitsubishi and others brand inverter (Variable Frequency Drive) of different pumping stations under F.M. division-1(Lot-1)

Name of the Contractor : M/S Progressive Engineering Corporation

Estimated Amount : Tk. 8,92,801.380

Billed Amount : Tk. 8,92,801.38/

Work Order No.& Date : 46.113.423.00.00.95, Date: 19/09/2023

Working Period : 30 (Thirty) days.


Actual of Starting : 19/09/2023


Date of Completion : 26/09/2023

Description of executed works: Repair, Servicing & Periodical Maintenance of existing Mitsubishi and others brand inverter (Variable Frequency Drive) of different pumping stations under F.M. division-1(Lot-1)

SL	Name of Pump stations	Zone	SL	Name of Pump stations	Zone
01	Shahid nafar adagoli (MIT-54)	2	31	Gopibagh (MIT-24)	1
02	Hajaribag-03 (DAN-26)	2	32	Manda-03 (MIT-15)	1
03	Hajaribag kalunagar (MIT-62)	2	33	Manda-01 (MIT-14)	1
04	Rammatulla school (MIT-55)	2	34	Tipu Sultan Road (MIT-13)	1
05	Hajaribag park (MIT-60)	2	35	IG Bagan (MIT-16)	1
06	Ajimpur-6 (MIT-59)	2	36	Morud Nagor (MIT-40)	7
07	Raz Narioyan Dor Road (MIT-53)	2	37	Jorine Commissinor Golli (MIT-49)	7
08	Nam-1 (MIT-104)	3	38	Sham Nagor Uzala (MIT-21)	7
09	Pongo Hospital (MIT-106)	3	39	Maraj Nagor-01 (MIT-27)	7
10	Janata Housing (MIT-101)	3	40	Modda Mohammad bag (MIT-26)	7
11	Tajmohol Road Kisaloy School (INV-7)	3	41	Khilgoan -05 (MIT-39)	6
12	Sohariddi Hospital (MIT-105)	3	42	Bigoy Nagor (MIT-23)	6
13	Zigatola Gabtala (Danfos)	3	43	Rampura TV Bhabon (MIT-38)	6
14	Zigatola Gabtala (Danfos)	3	44	Birdem hospital (MIT- 46)	6
15	Zigatola Staff Quarter (MIT-97)	3	45	Manda Green Model Town (MIT-48)	1
16	Zigatola Staff Quarter (MIT-98)	3	46	Mogda Modinabag (MIT-41)	1
17	Gov: Laboratory School (MIT-63)	3	47	Jorine Rail Gate (MIT-34)	1
18	Modu Bazar (MIT-93)	3	48	West Dholaipar-02 (MIT-33)	1
19	Purbo Raza Bazar (MIT-76)	3	49	beauty Boddong (MIT-127)	1
20	West Raza Bazar (MIT-111)	3	50	Gendaria-1 (MIT-114)	1
21	Green Square Purbo Raza Bazar(MIT-70)	3	51	Satis sarker Road (MIT-124)	1
22	Elephant Road Staff Quarter (MIT-66)	3	52	IG Bagan Staff Quarter (MIT-113)	1
23	Elephant Road Staff Quarter (MIT-67)	3	53	Abohani Math (Danfos)	1
24	Dhanmondi 12/A Dingi (Danfos)	3	54	Eid gauh Math (INV -60)	3
25	Zakir Hossain Road (MIT-86)	3	55	Salekh Road (Control)	3
26	Dhanmondi 1/9 (MIT-65)	3	56	Quet Motri Hall (MIT-99)	3
27	BGB -3 (MIT-63)	2	57	Shyamoly Link Road (MIT-102)	3
28	Dholpur Badol Nogar (MIT-10)	1	58	Shaymoly housing Project (MIT-103)	3
29	Kazlarpar -02 (MIT- 32)	1	59	Rahamatolla Khaler math (MIT-56)	2
30	South Razar Bagh (MIT-19)	1	60	Midford (MIT-51)	2

This work is completed as per specification & direction of EIC and within schedule time.


Md. Abul Hossain
Sub-Assistant Engineer
F.M.D-1, DWASA.


Md. Golam Mostafa
Assistant Engineer
F.M.D-1, DWASA


SK. Arif Rahman Jetu
Executive Engineer
F.M.D-1, DWASA.