

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Operation Expenses: Vehicle maintenance																		
55	W32	Servicing & maintenance of 2 nos single cabin pickup under SKWP	Lot	1	DPM	SE	Rev.	2.78	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days						2	2	4	
									Actual Dates					09-09-25	09-09-25	09-09-25		23-09-25
56	W33	Servicing & maintenance different type vehicles under SKWP	Lot	1	DPM	SE	Rev.	-	Planned Dates					15-12-25	17-12-25	19-12-25		19-02-26
									Planned Days						2	2	4	
									Actual Dates									
Operation Expenses: Water and Sewage Treatment Plant (O&M)																		
57	G24	Supply of goods for repair & maintenance of fiber optic cables & related others for SKWP [C/O, G24]	Lot	1	OTM e-GP	CE	Rev.	13.75	Planned Dates		14-08-24	28-08-24	11-09-24	18-09-24	25-09-24	23-10-24		21-04-25
									Planned Days		0	14	14	7	7	28	180	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		
58	W34	Sand filling works at different pump stations compound of SKWP area [C/O, W80]	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		24-10-24	07-11-24	21-11-24	28-11-24	05-12-24	02-01-25		01-02-25
									Planned Days		0	14	14	7	7	28	30	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		
59	G25	Procurement of mechanical tools for mechanical workshop [C/O, G37]	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		20-11-24	04-12-24	18-12-24	25-12-24	01-01-25	29-01-25		30-03-25
									Planned Days		0	14	14	7	7	28	60	
									Actual Dates									
60	W35	Repair, Reinstallation & commissioning of 5 MVA Transformer and Rent for 3 MVA Transformer for 33/11 KV Sub-station, IRP#2, SKWP [C/O, W100]	Lot	1	DPM	MD	Rev.	32.11	Planned Dates									
									Actual Dates					13-03-25	17-03-25	18-03-25		
61	G26	Procurement of Floor Panels and related others for Control Room in SKWP	Lot	1	OTM e-GP	CE	Rev.	21.51	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	01-03-26	01-03-26	01-03-26	05-03-26		
62	W36	Construction of guide wall and sand filling at different places under 33 kV Electric Line Poles in IRP#1 in SKWP	Lot	1	LTM e-GP	SE	Rev.	9.49	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	12-03-26		
63	W37	Cleaning of Over Ground Reservoir (ORG) 01 in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
64	W38	Cleaning of Over Ground Reservoir (ORG) 02 in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
65	W39	Cleaning of Sludges from Sludge Drying Beds in IRP#1 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		02-02-26
66	W40	Cleaning of Sludges from Sludge Drying Beds in IRP#2 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.71	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		01-02-26
67	G27	Procurement of Interior Decoration Items including furniture for 2 no's VIP Suites in the Dormitory Building in SKWP	Lot	1	OTM e-GP	DMD	Rev.	25.43	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		01-01-26	11-01-26	26-01-26	08-02-26	08-02-26	18-02-26		
68	G28	Emergency Cleaning works along the property lines inside the land acquired by DWASA in IRP#1 and IRP#2	Lot	1	DPM	SE	Rev.	2.97	Planned Dates						15-08-25	17-08-25	19-08-25	19-09-25
									Planned Days						2	2	4	
									Actual Dates					09-09-25	09-09-25	09-09-25		17-09-25

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequel (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
69	G29	Procurement of Tyres and related spares for Crane Mounted Pickup in SKWP	Lot	1	LTM e-GP	SE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
70	W41	Providing daily labors for different cleaning works in IRP's of SKWP	Lot	1	LTM e-GP	CE	Rev.	4.73	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	23-12-25	24-12-25	25-12-25	27-12-25		09-02-26
71	W42	Repairing & maintenance work of fiber optics network at IRP#2 DTWs area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.24	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		12-02-26
72	W43	Repairing & maintenance work of fiber optics network at IRP#1 DTWs area of SKWP	Lot	1	OTM e-GP	CE	Rev.	4.43	Planned Dates		15-12-25	29-12-25	12-01-26	19-01-26	26-01-26	23-02-26		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		
73	W44	Repairing and maintenance of Ansar shade in IRP#2 in SKWP	Lot	1	LTM e-GP	CE	Rev.	4.74	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	27-12-25	01-01-26	02-01-26	06-01-26		03-02-26
74	W45	Right of way cleaning/tree trimming work through 11 & 33 kV HT electrical line route in IRP#1 area	Lot	1	OTM e-GP	CE	Rev.	4.44	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	27-12-25	01-01-26	02-01-26	04-01-26		01-03-26
75	W46	Right of way cleaning/tree trimming work through 11 & 33 kV HT electrical line route in IRP#2 area	Lot	1	OTM e-GP	CE	Rev.	4.46	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	27-12-25	01-01-26	02-01-26	03-01-26		09-02-26
76	G30	Supply of winter uniform and related others for operation staff under SKWP	Lot	1	LTM e-GP	SE	Rev.	7.82	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-12-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-11-25	18-11-25	25-11-25	26-11-25	26-11-25	08-12-25		15-01-26
77	G31	Supply of extended antenna pole set equipments and related others for uninterrupted communication with DTWs in SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
78	G32	Supply of doirmatory accomodation, Dinning room & kitchen utility items and related others under SKWP	Lot	1	OTM e-GP	CE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
79	W47	Repair & maintenance of ACR, ABS, DS & LBS for 33 KV & 11 KV HT line under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
80	W48	Yearly servicing and maintenance work of lift and jetting machine under SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-06-26
									Planned Days					2	2	4		
									Actual Dates					20-09-25	21-09-25	22-09-25		
81	W49	Yearly servicing and maintenance work of air conditioners under SKWP	Lot	1	LTM e-GP	CE	Rev.	4.75	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		06-11-25	20-11-25	23-12-25	24-12-25	25-12-25	28-12-25		
82	W50	Repair & maintenance of 11 KV HT electric power line at IRP#1 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
83	W51	Repair & maintenance of 11 KV HT electric power line at IRP#2 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.48	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		29-01-26

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
84	W52	Repair & maintenance of 33 KV HT electric interlink power line from IRP#1 to IRP#2	Lot	1	OTM e-GP	CE	Rev.	4.39	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	10-03-26	10-03-26	11-03-26		
85	W53	Repair & maintenance of 30 KVA & 6 KVA UPS for SCADA control room at IRP#1 & IRP#2 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.40	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	23-12-25	24-12-25	25-12-25	28-12-25		26-01-26
86	G33	Supply of different types of LV electric cable and related others for maintenance work under SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
87	G34	Procurement of plants, fertilizer, gardening tools and related others for SKWP	Lot	1	DPM	SE	Rev.	4.97	Planned Dates					15-08-25	17-08-25	19-08-25		19-06-26
									Planned Days					2	2	4		
									Actual Dates					09-09-25	09-09-25	09-09-25		17-09-25
88	W54	Servicing & maintenance of 5 MVA Transformer at IRP#1 under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.40	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	10-03-26	10-03-26	11-03-26		
89	W55	Repair & maintenance of the PFI Plant and others of 5 MVA Sub-station at IRP#1 & IRP#2.	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
90	W56	Repair & maintenance of 650A VCB and related others of Booster pump control panel	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
91	W57	Repair & maintenance of 1KVA Online UPS of DTW's SCADA system	Lot	1	OTM e-GP	CE	Rev.	4.37	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	09-03-26	09-03-26	11-03-26		
92	G35	Procurement of Online UPS with Battery and related others for DTW SCADA system in SKWP	Lot	1	OTM e-GP	CE	Rev.	14.50	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	30-12-25		04-03-26
93	G36	Procurement of safety equipment for operation and maintenance staff of SKWP	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
94	G37	Supply of solar system and ancillary spare for various DTW's at IRP#1	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
95	G38	Supply of solar system and ancillary spare for various DTW's at IRP#2	Lot	1	OTM e-GP	SE	Rev.	-	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
96	W58	Installation of ACR and related others in 33 kV electric line in IRP#2 in SKWP	Lot	1	DPM	SE	Rev.	3.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates					20-09-25	21-09-25	22-09-25		28-10-26
97	G39	Procurement of 150A, 200A MCCB and others for maintenance work for IRP#1 & IRP#2 of SKWP, DWASA	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
98	W59	Servicing and maintenance work of IRP#1 11/0.44 KV pad-mounted DTWs sub-stations under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.70	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	23-12-25	24-12-25	25-12-25	28-12-25		02-02-26
99	W60	Servicing and maintenance work of IRP#2 11/0.44 KV pad-mounted DTWs sub-stations under SKWP	Lot	1	OTM e-GP	CE	Rev.	4.37	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-06-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	01-03-26	01-03-26	01-03-26	05-03-26		
100	G40	Procurement of Electric Poles and related spare items for 11 kV electric line in SKWP	Lot	1	OTM e-GP	SE	Rev.	8.60	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		27-11-25	07-12-25	14-12-25	15-12-25	15-12-25	18-12-25		15-01-26
101	G41	Supply of Lightning arrestor, earthing cable and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	8.91	Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	25-02-26	08-03-26	08-03-26	08-03-26	11-03-26		

SL. No	Package No	Description of Procurement Package WORKS/GOODS	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost/Budget (Taka in Lac)	Time Code for Process	Advertise Prequal (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
102	G42	Procurement of Spare items for 11/0.44 kV pad-mounted sub-stations in DTWs	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
103	W61	Annual maintenance of 13 set e-PRV, e-flowmeter and RTU SCADA system of SKWP Water Line Transmission Network	Lot	1	OTM e-GP	DMD	Rev.	9.83	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		13-11-25	23-11-25	05-01-26	11-01-26	12-01-26			
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
104	G43	Supply of Battery driven auto-rickshaw and related others for movement to DTWs in SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
105	G44	Supply of jetting machine, electromechanical machine and related others for SKWP	Lot	1	OTM e-GP	SE	Rev.	10.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
106	G45	Emergency Procurement of different spare items for 33 kV and 11 kV electric line and sub-stations in SKWP	Lot	1	LTM e-GP	SE	Rev.	5.96	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	16-03-26		
									Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	19-01-26	20-01-26	27-01-26		
107	G46	Procurement of different diameter Dresser with rubber gasket & related others for pipeline repair works under SKWP	Lot	1	OTM e-GP	SE	Rev.	8.67	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-02-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
108	W62	Replacement of damage MS pipe by HDPE pipe & related others of sludge drying & backwash wastage water line at IRP#2 area under SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
109	W63	Reconstruction and modification of single rooms into Family Suite in the Dormitory of SKWP	Lot	1	OTM e-GP	DMD	Rev.	8.74	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-12-25	14-12-25	05-01-26	11-01-26	12-01-26	12-01-26		22-02-26
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
110	W64	Relocation of the Dormitory Transformer from the Ground Floor to the outside of the Dormitory Building in SKWP	Lot	1	OTM e-GP	CE	Rev.	5.00	Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
Operation Expenses: Generator maintenance																		
111	G47	Supply of different types of generator filters & related others spare item for SKWP	Lot	1	OTM e-GP	SE	Rev.	3.00	Planned Dates		15-09-25	29-09-25	13-10-25	20-10-25	27-10-25	24-11-25		24-01-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates									
112	W65	Servicing & maintenance work of 1.5 MW main generator set under SKWP	Lot	1	DPM	SE	Rev.	2.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					25-09-25	28-09-25	29-09-25		
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	12-01-26	15-01-26	15-01-26	15-01-26		01-03-26
Operation Expenses: Computer maintenance																		
114	W67	Repairing & maintenance of computer, monitor, printer and related others under SKWP	Lot	1	DPM	SE	Rev.	1.00	Planned Dates					15-08-25	17-08-25	19-08-25		19-09-25
									Planned Days					2	2	4		
									Actual Dates					02-11-25	02-11-25	02-11-25		01-03-26
Operation Expenses: Chemicals																		
115	G48	Procurement of refilling chemicals for fire extinguishers in SKWP [C/O, G80]	Lot	1	LTM e-GP	SE	Rev.	8.96	Planned Dates		15-05-25	29-05-25	12-06-25	19-06-25	26-06-25	24-07-25		24-08-25
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		04-11-25	18-11-25	25-11-25	26-11-25	26-11-25	03-12-25		24-12-25
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		24-12-25	04-01-26	18-01-26	18-01-26	18-01-26	19-01-26		
									Planned Dates		15-08-25	29-08-25	12-09-25	19-09-25	26-09-25	24-10-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates					04-11-25	05-11-25	06-11-25		16-11-25
									Planned Dates		15-10-25	29-10-25	12-11-25	19-11-25	26-11-25	24-12-25		24-03-26
									Planned Days		0	14	14	7	7	28	70	
									Actual Dates		15-02-26	01-03-26	09-03-26	09-03-26	09-03-26	16-03-26		