


Sl. No.	Package No.	Description of Procurement Package	Procurement Method	Unit	Quantity	Source of Fund	Approving Authority	Estid. Cost (BDT in Lakh)	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Tender	Notification of Award	Signing of Contract	Completion of
158	APP/23-24/W/27	Cleaning of sewerage line inside WTP of PWTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	15-Aug-23 0 25-Aug-23	5-Sep-23 21 15-Sep-23	12-Sep-23 7 22-Sep-23	19-Sep-23 7 29-Sep-23	26-Sep-23 7 6-Oct-23	10-Oct-23 14 20-Oct-23	21-Oct-23 67 31-Oct-23
159	APP/23-24/W/28	Beautification around inauguration stone of PWTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	25-Aug-23 0 1-Sep-23	15-Sep-23 21 22-Sep-23	22-Sep-23 7 29-Sep-23	29-Sep-23 7 6-Oct-23	6-Oct-23 7 13-Oct-23	20-Oct-23 14 27-Oct-23	31-Oct-23 67 7-Nov-23
160	APP/23-24/W/29	Beautification of wall in front of giant screen beside middle gate.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	1-Sep-23 0 17-Aug-23	22-Sep-23 21 7-Sep-23	29-Sep-23 7 14-Sep-23	6-Oct-23 7 21-Sep-23	13-Oct-23 7 28-Sep-23	27-Oct-23 14 12-Oct-23	7-Nov-23 67 23-Oct-23
161	APP/23-24/W/30	Cleaning of residential area, canteen, gym and adjacent area.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	17-Aug-23 0 27-Aug-23	7-Sep-23 21 17-Sep-23	14-Sep-23 7 24-Sep-23	21-Sep-23 7 1-Oct-23	28-Sep-23 7 8-Oct-23	12-Oct-23 14 22-Oct-23	23-Oct-23 67 2-Nov-23
162	APP/23-24/W/31	Repair, maintenance of various pump-motor set for PWTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	27-Aug-23 0 15-Aug-23	17-Sep-23 21 5-Sep-23	24-Sep-23 7 12-Sep-23	1-Oct-23 7 19-Sep-23	8-Oct-23 7 26-Sep-23	22-Oct-23 14 10-Oct-23	2-Nov-23 67 21-Oct-23
163	APP/23-24/W/32	Overhauling, servicing, fitting & fixing of air compressor and related others.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	15-Aug-23 0 25-Aug-23	5-Sep-23 21 15-Sep-23	12-Sep-23 7 22-Sep-23	19-Sep-23 7 29-Sep-23	26-Sep-23 7 6-Oct-23	10-Oct-23 14 20-Oct-23	21-Oct-23 67 31-Oct-23
164	APP/23-24/W/33	Epoxy painting of chlorinator room of chlorine house at WTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	25-Aug-23 0 15-Aug-23	15-Sep-23 21 5-Sep-23	22-Sep-23 7 12-Sep-23	29-Sep-23 7 19-Sep-23	6-Oct-23 7 26-Sep-23	20-Oct-23 14 10-Oct-23	31-Oct-23 67 21-Oct-23
165	APP/23-24/W/34	Plaster repairing & painting of filter building north-east side.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	15-Aug-23 0 25-Aug-23	5-Sep-23 21 15-Sep-23	12-Sep-23 7 22-Sep-23	19-Sep-23 7 29-Sep-23	26-Sep-23 7 6-Oct-23	10-Oct-23 14 20-Oct-23	21-Oct-23 67 31-Oct-23
166	APP/23-24/W/35	Plaster repairing & painting of filter building south-east side.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	25-Aug-23 0 1-Sep-23	15-Sep-23 21 22-Sep-23	22-Sep-23 7 29-Sep-23	29-Sep-23 7 6-Oct-23	6-Oct-23 7 13-Oct-23	20-Oct-23 14 27-Oct-23	31-Oct-23 67 7-Nov-23
167	APP/23-24/W/36	Plaster repairing & painting of filter building north-west side.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	1-Sep-23 0 17-Aug-23	22-Sep-23 21 7-Sep-23	29-Sep-23 7 14-Sep-23	6-Oct-23 7 21-Sep-23	13-Oct-23 7 28-Sep-23	27-Oct-23 14 12-Oct-23	7-Nov-23 67 23-Oct-23
168	APP/23-24/W/37	Plaster repairing & painting of filter building south-west side.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	17-Aug-23 0 27-Aug-23	7-Sep-23 21 17-Sep-23	14-Sep-23 7 24-Sep-23	21-Sep-23 7 1-Oct-23	28-Sep-23 7 8-Oct-23	12-Oct-23 14 22-Oct-23	23-Oct-23 67 2-Nov-23
169	APP/23-24/W/38	Plaster repairing & painting of filter building machine house.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	27-Aug-23 0 15-Aug-23	17-Sep-23 21 5-Sep-23	24-Sep-23 7 12-Sep-23	1-Oct-23 7 19-Sep-23	8-Oct-23 7 26-Sep-23	22-Oct-23 14 10-Oct-23	2-Nov-23 67 21-Oct-23
170	APP/23-24/W/39	Plaster repairing & painting of chlorine house & lime house at WTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	15-Aug-23 0 25-Aug-23	5-Sep-23 21 15-Sep-23	12-Sep-23 7 22-Sep-23	19-Sep-23 7 29-Sep-23	26-Sep-23 7 6-Oct-23	10-Oct-23 14 20-Oct-23	21-Oct-23 67 31-Oct-23
171	APP/23-24/W/40	Plaster repairing & painting of Sub-station at WTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	25-Aug-23 0 1-Sep-23	15-Sep-23 21 22-Sep-23	22-Sep-23 7 29-Sep-23	29-Sep-23 7 6-Oct-23	6-Oct-23 7 13-Oct-23	20-Oct-23 14 27-Oct-23	31-Oct-23 67 7-Nov-23
172	APP/23-24/W/41	Plaster repairing & painting of chemical house at WTP (lot-1).	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	1-Sep-23 0 17-Aug-23	22-Sep-23 21 7-Sep-23	29-Sep-23 7 14-Sep-23	6-Oct-23 7 21-Sep-23	13-Oct-23 7 28-Sep-23	27-Oct-23 14 12-Oct-23	7-Nov-23 67 23-Oct-23
173	APP/23-24/W/42	Plaster repairing & painting of high lift pump house at WTP.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	17-Aug-23 0 27-Aug-23	7-Sep-23 21 17-Sep-23	14-Sep-23 7 24-Sep-23	21-Sep-23 7 1-Oct-23	28-Sep-23 7 8-Oct-23	12-Oct-23 14 22-Oct-23	23-Oct-23 67 2-Nov-23
174	APP/23-24/W/43	Plaster repairing & painting of chemical house at WTP (lot-2).	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	27-Aug-23 0 15-Aug-23	17-Sep-23 21 5-Sep-23	24-Sep-23 7 12-Sep-23	1-Oct-23 7 19-Sep-23	8-Oct-23 7 26-Sep-23	22-Oct-23 14 10-Oct-23	2-Nov-23 67 21-Oct-23
175	APP/23-24/W/44	Plaster repairing & painting of administrative building ground Floor inside.	OTM e-GP	lot	1	Rev	CE	5.00	Planned Dates Planned Days Actual Dates	15-Aug-23 0 25-Aug-23	5-Sep-23 21 15-Sep-23	12-Sep-23 7 22-Sep-23	19-Sep-23 7 29-Sep-23	26-Sep-23 7 6-Oct-23	10-Oct-23 14 20-Oct-23	21-Oct-23 67 31-Oct-23


12.07.23

Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


12/07/2023

Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


12-07-2023

Executive Engineer
Padma Water Treatment Plant
Dhaka WASA


12/07/2023

Superintending Engineer
W&S Treatment Plant Circle
Dhaka WASA


Chief Engineer
Dhaka WASA


Deputy Managing Director (O&M)
Dhaka WASA


Managing Director
Dhaka WASA