


Work Completion Report

Name of the Office/Division : Store Division, Dhaka WASA
Name of the Work : Site development behind of Pagla Tinshed Staff Quarters
Compound under Store Division, Dhaka WASA (Lot-1).
Estimated Amount : Tk. 48,640.00
Contract Amount : Tk. 48,640.00
Tendering Method : Direct Procurement Method (DPM)
Contract No. & Date : 46.113.443.00.00.998.2026-125, Date: 11/03/2026
Work Order No. & Date : 46.113.443.00.00.998.2026-803, Date: 12/03/2026
Name of the Contractor : M/s. 52 International
Date of Completion : 16/03/2026
Working Period : 03 (Three) days
Actual date of Starting : 14/03/2026
Completion Period : 03 (Three) days


Description of executed works: As per contract agreement the works has been executed. The work has been completed as per specification.



Md. Raihan Ali
Sub-Assistant Engineer
Store Division
Dhaka WASA



Paul Sarker
Assistant Engineer
Store Division
Dhaka WASA



Md. Abdul Hannan
Executive Engineer
Store Division
Dhaka WASA



Md. Humayun Kabir
Superintending Engineer
S.M.W.C. Circle
Dhaka WASA