

Work Completion Report

1. Name of the work : Marking, repairing, & maintenance of different parts of sluice valves (spindle, penion, guide nut etc.) at Manikdi, Manikdi Namapara, Manikdi Amtola & Manikdi Bazar non DMA water distribution network in Mirpur under MODS Zone-10.
2. Name of the Contractor : M/S. N.S Enterprise.
3. Estimated Amount : 2,98,200.00
4. Contract Value : 2,83,290.00
5. Bill Amount : 2,83,290.00
6. Work order no & Date : 46.05.0000.415.26.214.23.WO-05/1;
Date: 28/07/2024.
7. Working Period : 60 Days
8. Actual Starting Date : 28/07/2024
9. Date of Completion : 24/09/2024
10. Completion Period : Within The Work Order.
11. Description of executed works : As per schedule.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work 46.05.0000.415.26.214.23.019; Date:28/07/2024 Contact Agreement. Work completion report may be accepted.

Signature
24/09/24
শামছুন নাহার
উপ-সহকারী প্রকৌশলী
মডুস জোন-১০, ঢাকা ওয়াশা।

Signature
28/07/2028
নূর মোহাম্মদ জিয়াউল হক
সহকারী প্রকৌশলী
মডুস জোন-১০, ঢাকা ওয়াশা।

Signature
28/07/28
সুজন চন্দ্র বর্মণ
নির্বাহী প্রকৌশলী
মডুস জোন-১০, ঢাকা ওয়াশা।