

Work Completion Report

Name of the Work:- **Painting with ancillary maintenance works of Emergency Exit of WASA Bhaban**

Name of the Contractor:- M/S Biswas Enterprise

Contract Amount :- 4,73,952.150/-

Bill Amount :- 4,73,476/-

Work order No & Date:- 46.05.0000.440.07.89.2025-26.645, Date: 23/09/2025

Work Completion Date:- 11.08.2025

Joint Inspection Date:- 21.10.2025

Description of Work:- As Per contract agreement the works has been executed.


This works is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report may be accepted.


21/10/25

মোহাম্মদ রিয়াজুল ইসলাম
উপ-সহকারী প্রকৌশলী
সি এম বিভাগ
ঢাকা ওয়াসা


21.10.25

রাহাত উন নবী
সহকারী প্রকৌশলী
সি এম বিভাগ
ঢাকা ওয়াসা


21/10/25

মুক্তা সাহা
নির্বাহী প্রকৌশলী
সি এম বিভাগ
ঢাকা ওয়াসা