

Work Completion Report

Name of the Work : Repairing of Water Line in front of wills Little Flower School and Audit Bhaban Kakrail under MODS Zone-6, Dhaka WASA

Name of the Contractor : M/S.Jaguar Associates

Estimated Amount : Tk.48,544.74 (Forty-eight thousand five hundred and forty-four point seven four taka only).

Contract Amount : Tk.48,544.74 (Forty-eight thousand five hundred and forty-four point seven four taka only).

Payment made to Contractor : Tk.48,544.74 (Forty-eight thousand five hundred and forty-four point seven four taka only).

Contract No & Date : 46.113.410.00.00.58.2025-26/58/Zone-6, Date-29/10/2025.

Working Period : 04 (Four) days

Actual Starting Date : 29/10/2025

Date of Completion : 01/11/2025

Completion Period : 04 (Four) days.

Description of Executed works : As per Contract Agreement the work has been executed.

05.11.25

মোঃ আব্দুল হক চৌধুরী
উপ-সহকারী প্রকৌশলী
মডস জোন-৬, ঢাকা ওয়াসা।

০৫/১১/২৫
কাজী আঃ রহমান
সহকারী প্রকৌশলী
মডস জোন-৬
ঢাকা ওয়াসা।

৫/১১/২৫

মোঃ রাহাত শিকদার
নির্বাহী প্রকৌশলী
মডস জোন-৬, ঢাকা ওয়াসা।