



Taskforce-3 Report


Name of the Office/Division : Store Division, Dhaka WASA
Name of the Work : Construction of Flower Cage in front of Open Tinsed Godown no. 1 & 4 at Store Division Compound, Dhaka WASA.
Estimated Amount : Tk. 4,95,500.00
Tendering Method : Limited Tendering Mathod (LTM)
Contract No. & Date : 46.113.443.00.00.771.2025-05; Date: 14/08/2025
Work Order No. & Date : 46.113.443.00.00.771.2025-173; Date: 16/09/2025
Contract Amount : Tk. 4,90,545.00
Name of the Contractor : M/s. Tahin Construction
Working Period : 30 (Thirty) days
Actual date of Starting : 18/09/2025
Date of Completion : 15/10/2025
Completion Period : 28 (Twenty Eight) days

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


Md. Raihan Ali
Sub-Assistant Engineer
Store Division
Dhaka WASA



Paul Sarker
Assistant Engineer
Store Division
Dhaka WASA



Syed Shihabur Rahman
Executive Engineer
Store Division
Dhaka WASA



Md. Humayun Kabir
Superintending Engineer
S.M.W.C. Circle
Dhaka WASA

Recommendation of Taskforce Team-3

২১/১০, ২০/১০/২৫ তারিখের ৩য় সভায়
২০/১০/২৫ তারিখের ৩য় সভায়
২০/১০/২৫ তারিখের ৩য় সভায়


প্রকৌশলী কাওছার
সহকারী প্রকৌশলী (চঃ দাঃ)
পি এন্ড ডি (তড়িৎ ও যান্ত্রিক) বিভাগ
ও
সদস্য, টাস্কফোর্স টিম-৩


নাজমা খাতুন
নির্বাহী প্রকৌশলী (চঃ দাঃ)
পি এন্ড ডি (পয়ঃ) বিভাগ
ও
সদস্য সচিব, টাস্কফোর্স টিম-৩


মোঃ বিদ্যোত আলম
তত্ত্বাবধায়ক প্রকৌশলী
মডেল সার্কেল-১
ও
সদস্য
টাস্কফোর্স টিম-৩, ঢাকা ওয়াসা।