




Taskforce-3 Report

Name of the Office/Division : Store Division, Dhaka WASA
Name of the Work : Construction of Walkway beside west side of boundary wall from Ch.0+837km to 0+889km under Store Division, Dhaka WASA.
Estimated Amount : Tk. 6,98,500.00
Tendering Method : Limited Tendering Method (LTM)
Contract No. & Date : 46.113.443.00.00.738.2025-09; Date: 14/08/2025
Work Order No. & Date : 46.113.443.00.00.738.2025-162; Date: 16/09/2025
Contract Amount : Tk. 6,92,213.50
Name of the Contractor : M/s. A. M. International
Working Period : 30 (Thirty) days
Actual date of Starting : 18/09/2025
Date of Completion : 15/10/2025
Completion Period : 28 (Twenty Eight) days

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


			
Md. Raihan Ali Sub-Assistant Engineer Store Division Dhaka WASA	Paul Sarker Assistant Engineer Store Division Dhaka WASA	Syed Shihabur Rahman Executive Engineer Store Division Dhaka WASA	Md. Humayun Kabir Superintending Engineer S.M.W.C. Circle Dhaka WASA

Recommendation of Taskforce Team-3 :

The work has been completed under divisional supervision.
The file is sent for further ~~task~~ action.


07.12.2025
সোনিয়া আক্তার
সহকারী প্রকৌশলী
পি এন্ড ডি (পয়ঃ) বিভাগ
ও
সদস্য, টাস্কফোর্স টিম-৩


07/12/25
নাজমা খাতুন
নির্বাহী প্রকৌশলী (চঃপাঃ)
পি এন্ড ডি (পয়ঃ) বিভাগ
ও
সদস্য সচিব, টাস্কফোর্স টিম-৩


09/12/25
মোঃ খিরোজ আলম
তত্ত্বাবধায়ক প্রকৌশলী
মডস সার্কেল-১
ও
আইনস্পেক্টর
টাস্কফোর্স টিম-৩, ঢাকা ওয়াসা।