

Work Completion Report

Name of the Work: SWTP-2 4 nos. Pulsatube checker plate maintenance work.
Name of the Contractor: M/S Nurjahan Enterprise.
Estimated Amount: 4,98,960/-
Contract Amount: 4,49,064/-
Work order No. & Date: 46.05.0000.635.07.051.23,168, Date: 20/12/2023
Working Period: Within 19th February 2024.
Actual Starting Date: 21-12-2023
Work Completion Date: 24-01-2024


Description of Executed Work:

SI No.	Description of Work	Qty.
01	Minimum 19mm thick cement sand (F.M-1.2) water proof, dry and breathable plaster (1:4) with water proof izonil cement (STN-EN-1015-11, compressive strength 34 Mpa, Max depth of water penetration into hardener plaster is < 1 mm) / equivalent compound to wall surface, finishing the corner and edges including washing of sand, cleaning the surface, scaffolding and curing at least for 3 days, cost of water, electricity and other charges etc.	512 Sq. Meter
02	Old Checker Plate with necessary support dismantling work & new checker plate with necessary support installation work. Different Checker plate size as follows 1.0m x 0.5m - 1 No., 2.0m x 0.5m - 1 No., 1.8m x 0.5m - 1 No., 3.0m x 0.9m - 1 No.	4 nos.

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


24.01.24
এইচ এম নূর হক অপু
সিএমএমএস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএলএম) বিভাগ
ঢাকা ওয়াশা।


মোঃ হাসিনুর রহমান
ডেপুটি মেনেজার
সাপাশো ফেজ-২ (ওএলএম) বিভাগ
ঢাকা ওয়াশা।


মোঃ আবিদ হোসেন
প্রাক্ট ম্যানেজার (সি.সি.)
সাপাশো ফেজ-২ (ওএলএম) বিভাগ
ঢাকা ওয়াশা।